




Control Number: 36487



Item Number: 116

Addendum StartPage: 0

Utility's Project Number	Project Name	Location (City/County)	Description	Estimated (or Actual) Start Date	Finish Date (Construction Complete)	Date Energized (if Applicable)	Initial Estimated Project Cost (\$)	Final Estimated Project Cost (\$)	Final Actual Project Cost (\$)	% Variance	Percent Complete	Existing Voltage (kV)	Upgraded or New Voltage (kV)	Circuit Length (Miles)	Conductor Type & Size & Bundling	Structure Type(s)	Existing ROW Width (Feet)	Existing ROW Length (Miles)	New ROW Width (Feet)	New ROW Length (Miles)	Rule Section or PUC Control Number	Comments
704-2565	New 60/12 kV Substation	Wilson	Build 60/12 kV Substation	7/20/17	1/20/19		350,000				1%	60		12	Single 700 AL/250	Concrete pole			60		26.101 (9/2)	Delayed Project due to lack of professional engineering services for design and construction of substation.
704-2566	New 60/12 kV Transmission Line	Wilson	Build 60/12 kV Transmission Line to new 60/12 kV Substation	7/20/17	1/20/19		3,400,000				1%	60		12	Single 700 AL/250	Concrete pole			60		26.101 (9/2)	Delayed Project due to lack of professional engineering services for design and construction of substation.
704-2567	Wilson 60/12 kV Substation	Wilson	Build 60/12 kV Substation	7/20/17	1/20/19		1,400,000				75%	138		138	Single 700 AL/250	Concrete pole			60		26.101 (9/2)	Substation structure complete. Waiting for AEP to complete transmission line to get majority of this complete. Line ends are not yet installed.
704-2568	Wilson 60/12 kV Transmission Line	Wilson	Build 60/12 kV Transmission Line to new 60/12 kV Substation	7/20/17	1/20/19		1,400,000				94%	138		138	Single 700 AL/250	Wood or concrete pole			60		26.101 (9/2)	Majority of this complete. Line ends are not yet installed.
704-2569	Wilson 60/12 kV Transmission Line	Wilson	Build 60/12 kV Transmission Line to new 60/12 kV Substation	7/20/17	1/20/19		1,400,000				94%	138		138	Single 700 AL/250	Wood or concrete pole			60		26.101 (9/2)	Majority of this complete. Line ends are not yet installed.
704-2570	Wilson 60/12 kV Transmission Line	Wilson	Build 60/12 kV Transmission Line to new 60/12 kV Substation	7/20/17	1/20/19		1,400,000				94%	138		138	Single 700 AL/250	Wood or concrete pole			60		26.101 (9/2)	Majority of this complete. Line ends are not yet installed.
704-2571	Wilson 60/12 kV Transmission Line	Wilson	Build 60/12 kV Transmission Line to new 60/12 kV Substation	7/20/17	1/20/19		1,400,000				94%	138		138	Single 700 AL/250	Wood or concrete pole			60		26.101 (9/2)	Majority of this complete. Line ends are not yet installed.
704-2572	Wilson 60/12 kV Transmission Line	Wilson	Build 60/12 kV Transmission Line to new 60/12 kV Substation	7/20/17	1/20/19		1,400,000				94%	138		138	Single 700 AL/250	Wood or concrete pole			60		26.101 (9/2)	Majority of this complete. Line ends are not yet installed.
704-2573	Wilson 60/12 kV Transmission Line	Wilson	Build 60/12 kV Transmission Line to new 60/12 kV Substation	7/20/17	1/20/19		1,400,000				94%	138		138	Single 700 AL/250	Wood or concrete pole			60		26.101 (9/2)	Majority of this complete. Line ends are not yet installed.
704-2574	Wilson 60/12 kV Transmission Line	Wilson	Build 60/12 kV Transmission Line to new 60/12 kV Substation	7/20/17	1/20/19		1,400,000				94%	138		138	Single 700 AL/250	Wood or concrete pole			60		26.101 (9/2)	Majority of this complete. Line ends are not yet installed.
704-2575	Wilson 60/12 kV Transmission Line	Wilson	Build 60/12 kV Transmission Line to new 60/12 kV Substation	7/20/17	1/20/19		1,400,000				94%	138		138	Single 700 AL/250	Wood or concrete pole			60		26.101 (9/2)	Majority of this complete. Line ends are not yet installed.
704-2576	Wilson 60/12 kV Transmission Line	Wilson	Build 60/12 kV Transmission Line to new 60/12 kV Substation	7/20/17	1/20/19		1,400,000				94%	138		138	Single 700 AL/250	Wood or concrete pole			60		26.101 (9/2)	Majority of this complete. Line ends are not yet installed.
704-2577	Wilson 60/12 kV Transmission Line	Wilson	Build 60/12 kV Transmission Line to new 60/12 kV Substation	7/20/17	1/20/19		1,400,000				94%	138		138	Single 700 AL/250	Wood or concrete pole			60		26.101 (9/2)	Majority of this complete. Line ends are not yet installed.
704-2578	Wilson 60/12 kV Transmission Line	Wilson	Build 60/12 kV Transmission Line to new 60/12 kV Substation	7/20/17	1/20/19		1,400,000				94%	138		138	Single 700 AL/250	Wood or concrete pole			60		26.101 (9/2)	Majority of this complete. Line ends are not yet installed.
704-2579	Wilson 60/12 kV Transmission Line	Wilson	Build 60/12 kV Transmission Line to new 60/12 kV Substation	7/20/17	1/20/19		1,400,000				94%	138		138	Single 700 AL/250	Wood or concrete pole			60		26.101 (9/2)	Majority of this complete. Line ends are not yet installed.
704-2580	Wilson 60/12 kV Transmission Line	Wilson	Build 60/12 kV Transmission Line to new 60/12 kV Substation	7/20/17	1/20/19		1,400,000				94%	138		138	Single 700 AL/250	Wood or concrete pole			60		26.101 (9/2)	Majority of this complete. Line ends are not yet installed.
704-2581	Wilson 60/12 kV Transmission Line	Wilson	Build 60/12 kV Transmission Line to new 60/12 kV Substation	7/20/17	1/20/19		1,400,000				94%	138		138	Single 700 AL/250	Wood or concrete pole			60		26.101 (9/2)	Majority of this complete. Line ends are not yet installed.
704-2582	Wilson 60/12 kV Transmission Line	Wilson	Build 60/12 kV Transmission Line to new 60/12 kV Substation	7/20/17	1/20/19	</																