



Control Number: 36487



Item Number: 146

Addendum StartPage: 0

Utility's Project Number	Project Name	Location (City/County)	Description	Estimated Start Date	Final Date (Construction Complete)	Date Energized (if Applicable)	Initial Estimated Project Cost (\$)	Final Estimated Project Cost (\$)	Final Actual Project Cost (\$)	% Variance	Percent Complete	Existing Voltage (KV)	Upgrade or New Voltage (KV)	Circuit Length (Miles)	Conductor Type & Size	Structure Type (S)	Existing ROW Width (Feet)	Existing ROW Length (Miles)	New ROW Width (Feet)	New ROW Length (Miles)	Rule section or PUC Control Number	Comments
TL4433	Johnston-Parker Construct New 230KV Transmission Line	Montgomery County, TX	Construct 4.9 miles of single pole double circuit designed 230KV transmission line from Parker Substation to the new Johnston Substation	05/15/09	na	na	5,332,065				97%	na	230	9.8	Bundled 954 ACSR	Concrete or Steel	na	na	100	4.9	3116	Working on final costs
TL9985	Port Acres Bulk to Keith Lake 230KV Transmission Line Project	Jefferson County, Texas	Construct new 230KV double circuit transmission line from the existing Port Acres Bulk Substation to the new Keith Lake Substation at the new Golden Pass LNG Facility	04/06/08	07/30/08	07/30/08	21,690,000	21,990,000			100%	na	230	22.4	666 ACSR	Single Pole & Double Circuit	na	na	100	11.2	3116	Working on final costs
TL5400	Proposed Merlin Substation to L-17 138KV Transmission Line	Orange County, Texas	Construct new 138KV single pole double circuit transmission line from the new proposed Merlin Substation to the existing line 17	03/01/09	na	na	3,142,673					na	138	2.6	Bundled 666 ACSR	Single Pole Steel & Concrete	na	na	100	2.6	25 101(c)(5)(B)(N)	This project is on hold. The load projections have not increased as indicated by the models prior to hurricane Rita
TL8908	Rebuild 69KV Line 98 from Nitro Substation to South Beaumont Substation	Jefferson County, Texas	Rebuild approximately 3.05 miles of 69KV Line 98 from Nitro Substation to South Beaumont Substation	06/30/08	08/20/08	08/20/09	3,076,225				100%	69	na	na	954 ACSR	Concrete	50	3.17	na	na	25 101(c)(5)(B)(N)	Working on final costs
TL5564	69KV Line 564 Out-in to Tappoc Substation	Jefferson County, Texas	Construct Out-in of 69KV Line 564 to new customer owned substation	10/01/08	06/12/09	08/16/09	321,766				95%	69	na	0.2	954 ACSR	Steel	50	6.05	100	0.2	25 101(c)(5)(B)(N)	The project estimate is currently being revised due to a route change because of ROW issues
TL8873	Provide service to new 230KV customer requested substation, Guillevy	Jefferson/Orange County, Texas	Double circuit existing structures (approximately 6 miles) and construct 230KV turn-in (approximately 5 miles) to new customer requested substation	05/10/09	06/18/09	na	6,737,344				95%	230	na	6.6	Bundled 649.5 ACSR/1272 ACSS	Steel and/or concrete	7	6.05	150	0.6	25 101(c)(5)(C)(N)	Will be completed in September due to outage constraints
TL4428	Provide service to new 230KV customer requested substation, Guillevy	Orange County, Texas	Relocate line on existing Entergy property to provide open position for new line	05/01/09	06/01/09	na	1,535,004				99%	230	na	0.0	Bundled 649.5 ACSR	Steel and/or concrete	na	na	na	na	25 101(c)(5)(B)(N)	Bus at customer owned Guillevy Sub scheduled to be energized 7-15-09
TL4496	Provide service to new 230KV customer requested substation, Guillevy	Orange County, Texas	Relocate line to new Bay at Sabine Substation	05/11/09	07/10/09	na	78,531				95%	230	na	0.1	Bundled 649.5 ACSR	Steel and/or concrete	na	na	na	na	25 101(c)(5)(B)(N)	Will be completed in September due to outage constraints
TL5469	Provide service to new 230KV customer requested substation, Guillevy	Jefferson County, Texas	Construct 230KV turn-in to new customer requested substation	05/01/09	07/10/09	na	1,990,641				99%	230	na	0.6	1272 ACSS	Steel and/or concrete	na	na	150	0.6	25 101(c)(5)(A)(N)(N)	Bus at customer owned Guillevy Sub scheduled to be energized 7-15-09
TL7197	Provide service to new 230KV customer requested substation, Guillevy	Jefferson County, Texas	Construct 230KV turn-in to new customer requested substation	05/01/09	07/10/09	na	1,582,944				99%	230	na	0.6	1272 ACSS	Steel and/or concrete	na	na	150	0.6	25 101(c)(5)(A)(N)(N)	Bus at customer owned Guillevy Sub scheduled to be energized 7-15-09
TL2950	Provide service to new 138KV customer requested substation, Pelican Road	San Jacinto County, Texas	Construct 138KV turn-in to new customer requested substation	05/06/09	06/01/09	06/17/09	1,041,185				100%	138	na	0.1	1272 ACSR	Steel	na	na	150	0.1	25 101(c)(5)(A)(N)(N)	Working on final costs
TL4967	L-88 Rebuild (Hardening Design)	Chamber & Galveston Counties	Rebuild 69KV L-88 destroyed by Hurricane Ike	05/01/09	na	na	20,448,017				50%	69	na	18.00	666 ACSR	Steel	50 to 150	18.00			25 101(c)(5)(B)(N)(N)	Work is proceeding on schedule

RECEIVED  
PUBLIC UTILITY COMMISSION  
09 JUL 15 AM 10:28  
FILING CLERK

146