



Control Number: 36487



Item Number: 150

Addendum StartPage: 0

**Guadalupe Valley Electric Cooperative, Inc.
TRANSMISSION CONSTRUCTION PROGRESS REPORT
for
July, 2009**

Public Utility Commission of Texas
Project No. **36487**

Utility's Project Number	Project Name	Location (City/Country)	Description	Estimated (or Actual) Start Date	Finish Date (Construction Complete)	Date Energized (if Applicable)	Initial Estimated Project Cost (\$)	Final Estimated Project Cost (\$)	Final Actual Project Cost (\$)	% Variance	Percent Complete	Existing Voltage (kV)	Upgraded or New Voltage (kV)	Circuit Length (Miles)	Conductor Type & Size & Bundling	Structure Type(s)	Existing ROW Width (Feet)	Existing ROW Length (Miles)	New ROW Width (Feet)	New ROW Length (Miles)	Rule Section or PUC Control Number	Comments
W/O# 102683	Wilson - Sutherland Springs Transmission Line	Wilson	Construction of 138kV Transmission line between GVEC, Wilson and F.E.L.P.S Sutherland Springs substations	03/01/09	06/15/09	06/30/09	T-Line. \$4,509,000 Substation. \$857,000				0%	na	138	9	795 kcmil ACSR (Drake)	Steel/concrete monopole	na	na	80	9	33940	Line energized 6/30/09; clean-up stage.

RECEIVED
09 JUL 15 PM 2:49
FILING CLERK
U.S. DEPT. OF JUSTICE

150