



Control Number: 36487



Item Number: 210

Addendum StartPage: 0

**TMMP
TRANSMISSION CONSTRUCTION PROGRESS REPORT
for
October 2008**

**Public Utility Commission of Texas
Project No. 36487**

Utility's Project Number	Project Name	Location (City/County)	Description	Estimated (or Actual) Start Date	Final Date (Construction Complete)	Date Energized (if Applicable)	Initial Estimated Project Cost (\$)	Final Estimated Project Cost (\$)	Final Actual Project Cost (\$)	% Variance	Percent Complete	Existing Voltage (kV)	Upgraded or New Voltage (kV)	Circuit Length (Miles)	Conductor Type & Size & Bundling	Structure Type(s)	Existing ROW Width (feet)	Existing ROW Length (Miles)	New ROW Width (feet)	New ROW Length (Miles)	Rule Section or PUC Control Number	Comments
NTE08500	Replace 138KV Transmission poles	Pecos County, Texas	Replace 138KV Transmission poles, Timbers and Assemblies	06/28/09	08/30/09		1,361,000	1,361,000			100%	138	NA	34	ACSR/D-2 5/0 EHS STATICS	Wooden H- Frame	Combino	34	NA	NA	Rule 25.10(c)(5)(B)	

RECEIVED
09 OCT 13 AM 9:38
PUBLIC UTILITY COMMISSION
FILING CLERK