



Control Number: 36487



Item Number: 228

Addendum StartPage: 0

**SOUTHWESTERN ELECTRIC POWER
CONSTRUCTION PROGRESS REPORT for
October 2009**

**Public Utility Commission of Texas
Project No. 36487**

Utility/ Project Number	Project Name	Location (City/County)	Description	Estimated (or Actual) Start Date	Final Date (Construction Complete)	Date Engineered (if Applicable)	Initial Estimated Project Cost (\$)	Final Estimated Project Cost (\$)	Final Actual Project Cost (\$)	% Variance	Percent Complete	Existing or New Voltage (kV)	Upgraded or New Voltage (kV)	Circuit Length (Miles)	Conductor Type & Size & Bundling	Structure Type(s)	Existing ROW Width (Feet)	Existing ROW Length (Miles)	New ROW Width (Feet)	New ROW Length (Miles)	Rule Section or PUC Control Number	Comments
41154473	Lake Lamond to Greagion 69kV Line Rebuild	Longview, TX	Rebuild 2.66 mi. of 69kV transmission line from SWEPSCO's Lake Lamond Station to the Greagion Station. The existing 795 S ASCR conductor will be replaced with 1272 ASCR for the entire 2.66 mi. of line	10/03/09	03/19/10			\$ 4,047,100			1%	69		2.66 mi	1272 ASCR	Steel	Varies	2.66 mi	Varies		SUB Rule 25.101(c)(5)(b)	ROW is along existing roadway and varies in width

**RECEIVED
PUBLIC UTILITY COMMISSION
09 OCT 23 PM 2:31
FILING CLERK**

Steven J Beatty
American Electric Power
4200 West 15th Street, Suite 1500
Austin, TX 78701-1682
sjbeatty@aep.com

228