



Control Number: 36487



Item Number: 238

Addendum StartPage: 0

**TNMP
TRANSMISSION CONSTRUCTION PROGRESS REPORT
for
November 2009**

**Public Utility Commission of Texas
Project No. 36487**

Utility's Project Number	Project Name	Location (City/County)	Description	Estimated (or Actual) Start Date	Final Date (Construction Complete)	Date Energized (if Applicable)	Initial Estimated Project Cost (\$)	Final Estimated Project Cost (\$)	Final Actual Project Cost (\$)	% Variance	Percent Complete	Existing Voltage (kV)	Upgraded or New Voltage (kV)	Circuit Length (Miles)	Conductor Type & Size & Bundling	Structure Type(s)	Existing ROW Width (Feet)	Existing ROW Length (Miles)	New ROW Width (Feet)	New ROW Length (Miles)	Rule Section or PUC Control Number	Comments
NTE08509	Replace 138kV Transmission poles	Pecos County, Texas	Replace 138kV Transmission poles, Timbers and Assemblies	05/26/09	09/30/09		1,361,000	1,361,000		100%	138	NA	NA	34	477 ACSR/SO 2- 516 EHS STATICS	Wooden H- Frame	Centerline	34	NA	NA	25 101(c)(5)(8)	Rule

RECEIVED
09 NOV 13 AM 10:34
PUBLIC UTILITY COMMISSION
FILING CLERK

238

TNMP1109.xls
Revised 11/12/2009