



Control Number: 36487



Item Number: 254

Addendum StartPage: 0

**TNMP
TRANSMISSION CONSTRUCTION PROGRESS REPORT
for
December 2009**

**Public Utility Commission of Texas
Project No. 36487**

U.S.N.V. Project Number	Project Name	Location (City/County)	Description	Estimated (or Actual) Start Date	Final Date (Construction Complete)	Date Energized (if Applicable)	Initial Estimated Project Cost (\$)	Final Estimated Project Cost (\$)	Final Actual Project Cost (\$)	% Variance	Percent Complete	Existing Voltage (KV)	Upgraded Voltage (KV)	Circuit Length (Miles)	Conductor Type & Size & Span (ft)	Structure Type(s)	Existing ROW Width (feet)	Existing ROW Length (Miles)	New ROW Width (feet)	New ROW Length (Miles)	Rule Section or PUC Control Number	Comments
NTE0509	Replace 138KV Transmission poles	Pecos County, Texas	Replace 138KV Transmission poles, Timbers and Assemblies	05/28/09	08/20/09		1,281,000	1,361,000			100%	138	NA	34	ACSR/SO 2- 4/7 STATICS	Wooden H- Frame	Centimeters	34	NA	NA	25.101(5/8)	

RECEIVED
DEC 11 AM 10:33
PUBLIC UTILITIES COMMISSION

36487