




Control Number: 36487



Item Number: 26

Addendum StartPage: 0

Public Utility Commission of Texas
Project No. 36487

Richard Chambers
Project Regulatory Coordinator
2404 LaSalle Ave.
Waco, Texas 76702
rchambers@brazoselectric.com

25

(Brazer Electric Cooperative)
TRANSMISSION CONSTRUCTION PROGRESS REPORT
for
(February) (2009)

Public Utility Commission of Texas
Project No. 36487

Utility's Project Number	Project Name	Location (City/County)	Description	Estimated (or Actual) Start Date	Final Date (Construction Complete)	Date Entered (if Applicable)	Initial Estimated Project Cost (\$)	Final Estimated Project Cost (\$)	Final Actual Project Cost (\$)	% Variance	Percent Complete	Existing Voltage (KV)	Upgraded or New Voltage (KV)	Circuit Length (Miles)	Conductor Type & Size & Bundling	Structure (Type)	Existing ROW Width (Feet)	Existing ROW Length (Miles)	New ROW Width (Feet)	New ROW Length (Miles)	Rule Section or PUC Control Number	Comments
000320	Whitney - Boeque Rebuild	Boeque, McLennan	Rebuild 13.44 miles from Boeque to Whitney Sw	10/01/08	12/31/08		7,392,000	6,307,467			75%	138	138	13.44	959 ACSS - TW	Single Pole Concrete or Steel	100	13.44 mi.	100	13.44 mi.	25.1016(2)(B)	Affidavit attached with filing
04015	Reagor Springs - India	Ellis	Rebuild 17.0 miles from Reagor Springs to India	03/09/09	07/09/09		8,350,000				0%	69	138	17	959 ACSS - TW	Concrete or Steel	60	17.0 Miles	60	17.0 Miles	25.1016(2)(B)	Affidavit to be filed at a later date
07020	Spunky - Georges Creek	Johnson, Hood	Rebuild 1.62 miles from Spunky to Georges Creek	03/09/09	05/09/09		891,000				0%	69	138	1.62	755 ACSS - TW	Concrete or Steel	60	1.62 Miles	60	1.62 Miles	25.1016(2)(B)	Affidavit to be filed at a later date
07020-1	Spunky - New Hope	Johnson	Rebuild 8.55 miles from Spunky - New Hope	03/09/09	09/09/09		4,702,500				0%	69	138	8.55	755 ACSS - TW	Concrete or Steel	60	8.55 Miles	60	8.55 Miles	25.1016(2)(B)	Affidavit to be filed at a later date
0006220	Rhorne - Roundale	Denton, Tarrant	Rebuild 13.96 miles from Rhorne - Roundale	10/01/08	09/09/09		11,100,100				25%	138	138	13.96	959 ACSS - TW	Concrete or Steel	100	13.96 Miles	100	13.96 Miles	25.1016(2)(B)	Affidavit attached with filing
08074	Sards - Reagor Springs	Ellis	Rebuild 15.46 miles from Sards - Reagor Springs	07/01/08	03/01/10		12,280,700				0%	69	138	15.46	959 ACSS - TW	Concrete or Steel	60	15.46 Miles	60	15.46 Miles	25.1016(2)(B)	Affidavit to be filed at a later date
08074-1	Reagor Springs - Barry	Newark, Ellis	Rebuild 15.02 miles Reagor Springs - Barry	07/01/09	03/01/10		11,265,000				0%	69	138	15.02	959 ACSS - TW	Concrete or Steel	60	15.02 Miles	60	15.02 Miles	25.1016(2)(B)	Affidavit to be filed at a later date
08074-2	Barry - Pardon	Newark, Ellis	Rebuild 11.96 miles from Barry - Pardon	07/01/09	03/01/10		8,970,000				0%	69	138	11.96	959 ACSS - TW	Concrete or Steel	60	11.96 Miles	60	11.96 Miles	25.1016(2)(B)	Affidavit to be filed at a later date
08074-3	Pardon - Emmett	Newark	Rebuild 10.56 miles from Pardon - Emmett	07/01/09	03/01/10		7,920,000				0%	69	138	10.56	959 ACSS - TW	Concrete or Steel	60	10.56 Miles	60	10.56 Miles	25.1016(2)(B)	Affidavit to be filed at a later date
0701320	Hamilton - Paradise	Coryell, Hamilton	Rebuild 21.89 miles from Hamilton - Paradise	01/05/09	05/05/09		16,350,000				0%	69	138	21.89	1023 ACSS - TW	Concrete or Steel	60	21.89 Miles	60	21.89 Miles	25.1016(2)(B)	Affidavit attached with filing
060720	Study Grove - West Weatherford	Parler	Rebuild 2.38 miles from Study Grove - West Weatherford	02/01/09	07/15/09		1,795,000				0%	69	138	2.38	1590 ACSS - TW	Concrete or Steel	60	2.38 Miles	60	2.38 Miles	25.1016(2)(B)	Affidavit attached with filing