



Control Number: 36487



Item Number: 3

Addendum StartPage: 0

**TNMP
TRANSMISSION CONSTRUCTION PROGRESS REPORT
for
January 2009**

**Public Utility Commission of Texas
Project No. 36487**

Utility's Project Number	Project Name	Location (City/County)	Description	Estimated (or Actual) Start Date	Final Date (Construction Complete)	Date Engineered (If Applicable)	Initial Estimated Project Cost (\$)	Final Estimated Project Cost (\$)	Final Actual Project Cost (\$)	% Variance	Percent Complete	Existing Voltage (kV)	Upgraded or New Voltage (kV)	Circuit Length (Miles)	Conductor Type & Size & Bundling	Structure Type(s)	Existing ROW Width (Feet)	Existing ROW Length (Miles)	New ROW Width (Feet)	New ROW Length (Miles)	Rule Section or PUC Control Number	Comments
NTE07207	Interconnection between Sherbino I Wind Farm LLC and TNMP	Pecos County, Texas	Sherbino Mesa Wind Farm/White Bluffs to Rio Pecos Line Upgrade project	03/17/08	09/04/08	09/06/08	8,800,000	8,800,000			100%	138	na	14	795 ACSS	Wooden H- Frame	70	14	na	na	Rule 25.101(c)(5)(B)	Initial commercial operation for the first 150 MW of wind generation is expected in September 2008 which corresponds with TNMP system improvements. The second 150 MW is scheduled for completion no later than July 10, 2010 to correspond with completion of improvements on AEP's system.

RECEIVED
2009 JAN 13 AM 9:08
PUBLIC UTILITY COMMISSION
FILING CLERK

3