



Control Number: 36487



Item Number: 53

Addendum StartPage: 0

**TNMP
TRANSMISSION CONSTRUCTION PROGRESS REPORT
for
March 2009**

**Public Utility Commission of Texas
Project No. 36487**

Utility's Project Number	Project Name	Location (City/County)	Description	Estimated (or Actual) Start Date	Finish Date (Construction Complete)	Date Energized (if Applicable)	Initial Estimated Project Cost (\$)	Final Estimated Project Cost (\$)	Final Actual Project Cost (\$)	% Variance	Percent Complete	Existing Voltage (kV)	Upgraded or New Voltage (kV)	Circuit Length (Miles)	Conductor Type & Size & Bundling	Structure Type(s)	Existing ROW Width (Feet)	Existing ROW Length (Miles)	New ROW Width (Feet)	New ROW Length (Miles)	Rule Section or PUC Control Number	Comments
NTE07207	Interconnection between Shebano I Wind Farm LLC and TNMP	Pease County, Texas	Shebano Mesa Wind Farm/White Baker to Rio Pease Line Update project	03/17/08	09/04/08	09/06/08	8,800,000	8,800,000	9,566,000	9%	100%	138	na	14	795 ACSS	Wooden H- Frame	70	14	na	na	25.101(c)(5)(B)	Initial commercial operation for the first 150 MW of the Shebano I Wind Farm in September 2008 which corresponds with TNMP system improvements. The second 150 MW is scheduled for completion no later than July 10, 2010 in conformance with completion of improvements on AEP's system.

RECEIVED
2009 MAR 13 AM 9:17
PUBLIC UTILITY COMMISSION
FILING CLERK

53