




Control Number: 36487



Item Number: 70

Addendum StartPage: 0

ELECTRIC TRANSMISSION TEXAS
CONSTRUCTION PROGRESS REPORT for
March 2009

Public Utility Commission of Texas
Project No. 36487

Utility's Project Number	Project Name	Location (City/County)	Description	Estimated (or Actual) Start Date	Finish Date (Construction Complete)	Date Energized or Applied	Initial Estimated Project Cost (\$)	Final Estimated Project Cost (\$)	Final Actual Project Cost (\$)	% Variance	Percent Complete	Existing Voltage (kV)	Upgraded or New Voltage (kV)	Circuit Length (Miles)	Conductor Type & Size & Bundling	Structure Type(s)	Existing ROW Width (Feet)	Existing ROW Length (Miles)	New ROW Width (Feet)	New ROW Length (Miles)	Rule Section or PUC Control Number	Comments
ETT- 015	Nicole 138kV Switching Station	Coke	Construct new 138kV switching station (Nicole) for the interconnection of new wind generation	09/30/08	06/15/09			\$ 9,057,000			60%	138	n/a	n/a	n/a	n/a	n/a	n/a	n/a	n/a	SUB Rule 25.83(a)(3)	

RECEIVED
2009 MAR 18 PM 3:30
PUBLIC UTILITY COMMISSION
FILING CLERK

Steven J. Basy
American Electric Power
10000 North Central Expressway
Austin, TX 78750-1682
sjbasy@aep.com

Page 1 of 1

MCPB Form 2007(1SF)AS
Public Utility Commission of Texas
Revised: 02/01/2007

70