



Control Number: 37857



Item Number: 195

Addendum StartPage: 0

SOUTHWESTERN ELECTRIC POWER
CONSTRUCTION PROGRESS REPORT for
October 2010

Public Utility Commission of Texas
Project No. 37857

Utility's Project Number	Project Name (City/County)	Location	Description	Estimated (or Actual) Start Date	Finish Date (Contract)	Date Engineered or Approved	Initial Estimated Project Cost (\$)	Final Estimated Project Cost (\$)	Final Actual Project Cost (\$)	% Variance	Percent Complete	Existing Voltage (KV)	Upgraded Voltage (KV)	Circuit Length (Miles)	Conductor Type & Size & Bundling	Structure Type(s)	Existing ROW Width (Feet)	Existing ROW Length (Miles)	New ROW Width (Feet)	New ROW Length (Miles)	Rule Section or PUC Control Number	Comments
41154934	Rebuild Oulman to Westwood 69KV Line	Wood	Rebuild and Reconnector 69KV line from Oulman to Westwood (Capable of 138KV)	03/10/10	05/26/10			\$ 3,627,000			95%	69	69	3.90 mi	795 ACSR	Concrete	Varies	3.90 mi	NA	NA	SUB Rule 25-101(c)(5)(B)	Existing easements in place
41373736	138KV Hairpin from Perdue/North Mincola to Brady Switching Station	Wood	Construct .37 miles of 138KV, double circuit line from existing pole 103 in the Perdue/North Mincola line to the new Brady Switching Station.	10/15/10	12/01/10			\$ 1,101,852				138		0.74 mi	1272 ASCR	Steel	NA	NA	100	0.37 mi	SUB Rule 25-101(c)(5)(A)	New Easement with land owner has been executed with consent.

10/15/10
 6:14:29 PM
 T. L. WALKER

195