

**SOUTHWESTERN ELECTRIC POWER
CONSTRUCTION PROGRESS REPORT for
August 2011**

**Public Utility Commission of Texas
Project No. 38987**

Utility's Project Number	Project Name	Location (City/County)	Description	Estimated (or Actual) Start Date	Finish Date (Contract Completion)	Date Energized or Accepted	Initial Estimated Project Cost (\$)	Final Estimated Project Cost (\$)	Final Actual Project Cost (\$)	% Variance	Percent Complete	Existing Voltage (kV)	Upgraded or New Voltage (kV)	Circuit Length (Miles)	Conductor Type & Size & Bundling	Structure Type(s)	Existing ROW Width (feet)	Existing ROW Length (Miles)	New ROW Width (feet)	New ROW Length (Miles)	Rule Section or PUC Control Number	Comments	
41427334	Whitney Rehab	Gragg	Replace a 68kV circuit breaker and 6 switches. Upgrade jumpers.	03/14/11	04/15/11			270,373			0%	69									Pursuant to Sub. Rule 25.03 (a)(3)	This is a mandated SPP upgrade project. SPP will be lodged with the PUC.	
41150485	Nash Substation	Bowie	Construct a new 138/12kV substation in Nash, TX.	09/19/11	05/01/12			4,554,720			0%	138									Pursuant to Sub. Rule 25.03 (a)(3)	The new transmission line will be located within the existing easement.	
41150550	Nash T-Line	Bowie	Loop the NW T-Loop from 138kV line through the new Nash substation.	01/05/12	05/01/12			2,038,500			0%	138		0.70 mi	1550 ACSR	Steel monopole			25	0.70 mi		Sub Rule 25.10(c) (5) (A)	Consent has been executed for the line ROW to supplement highway easement.

RECEIVED
11 AUG 31 PM 3:54
FILED CLERK
PUBLIC UTILITY COMMISSION