



Control Number: 38987



Item Number: 175

Addendum StartPage: 0

**TNMP
TRANSMISSION CONSTRUCTION PROGRESS REPORT**

Public Utility Commission of Texas
Project No. 38987

for
September 2011

Utility's Project Number	Project Name	Location (City/County)	Description	Estimated (or Actual) Start Date	Finish Date (Construction Complete)	Date Energized (If Applicable)	Initial Estimated Project Cost (\$)	Final Estimated Project Cost (\$)	Final Actual Project Cost (\$)	% Variance	Percent Complete	Existing Voltage (kV)	Upgraded or New Voltage (kV)	Circuit Length (Miles)	Conductor Type & Size & Bundling	Structure Type(s)	Existing ROW Width (Feet)	Existing ROW Length (Miles)	New ROW Width (Feet)	New ROW Length (Miles)	Rule Section or PUC Control Number	Comments
STE07 610	Rebuild Heights-Lamarque 69kV line	Texas City/Lamarque, Galveston	This project will rebuild the 69 kV path from Heights to LaMarque. This includes lines 68-H1, 69-H2, and 69-J. Total length of line is approximately 2.8 miles. This project also will add to the system hardening efforts taken after Hurricane Ike in September of 2008.	07/15/11			\$11,500,000			25%	69	69	2.8	795ACS S/OPGW	Galvanized Steel	6x6	2.8	6x6	N/A	25.101(c) 5(B)		

FILING CLERK
SEP - 8 AM 9:24

175