



Control Number: 38987



Item Number: 182

Addendum StartPage: 0

for
SEPTEMBER, 2011

Utility Project Number	Project Name	Location (City/County)	Description	Estimated (or Actual) Start Date	Finish Date (Construction Complete)	Date Energized (If Applicable)	Initial Estimated Project Cost (\$)	Final Estimated Project Cost (\$)	Final Actual Project Cost (\$)	% Variance	Percent Complete	Existing Voltage (KV)	Upgraded or New Voltage (KV)	Circuit Length (Miles)	Conductor Type & Size & Bundling	Structure Type(s)	Existing ROW Width (Feet)	Existing ROW Length (Miles)	New ROW Width (Feet)	New ROW Length (Miles)	Rule Section or PUC Contract Number	Comments
	Chero to Elsie 138 kV Transmission Line	Nacogdoches	Construction of 138kV Transmission line between Chero to Elsie substations	12/01/09			6,735,552				0%	na	138	13.4	795 kmil ACSR (Drake)	TU-1 single circuit	na	na	100	13.4	38360	Continue and survey process. Easement plan in process. Contact with landowners to negotiate easements has commenced
	Farmount	Sabine	Construction of 138kV Transmission line to new Farmount Substation	11/01/11			\$2,106,000 Transm \$2,475,000 Subst.				0%	na	138	2.2	DC 795 kmil ACSR (Drake)	TU-1 double circuit	na	na	100	2.2	39274	

SEP 15 PM 11:38
FILING CLERK