




Control Number: 38987



Item Number: 194

Addendum StartPage: 0

**SOUTHWESTERN ELECTRIC POWER
CONSTRUCTION PROGRESS REPORT for
September 2011**

**Public Utility Commission of Texas
Project No. 38987**

Utility's Project Number	Project Name	Location (City/Country)	Description	Estimated or Actual Start Date	Finish Date (Construction Complete)	Date Engineered or Permitted	Initial Estimated Project Cost (\$)	Final Estimated Project Cost (\$)	Final Actual Project Cost (\$)	Balance	Percent Complete	Existing Voltage (KV)	Upgraded or New Voltage (KV)	Circuit Length (Miles)	Conductor Type & Size & Bundling	Structure Type(s)	Existing ROW (Feet)	Existing ROW (Miles)	New ROW (Feet)	New ROW (Miles)	Rule Section or PUC Control Number	Comments
41427534	Whitney Rehab	Gregg	Replace a 69KV circuit breaker and 6 switches. Upgrade jumpers.	03/14/11	04/15/11			270,373			0%	69									Pursuant to Sub. Rule 25.83 (e)(3)	This is a mandated SPP upgrade project.
41150485	Nash Substation	Bowie	Construct a new 138/12KV substation in Nash, TX.	09/19/11	05/01/12			4,554,720			0%	138									Pursuant to Sub. Rule 25.83 (e)(3)	The new transmission 138KV line will be topped A new easement with consent has been executed for the line ROW to support the new line overhead.
41150550	Nash T-line	Bowie	Loop the NW Taxarkana/Bann 138KV line through the new Nash substation.	01/05/12	05/01/12			2,038,500			0%	138		0.70 mi	1590 ACSR	Steel, monopole		25	0.70 mi		Sub Rule 25.101(c) (5) (A)	

**RECEIVED
11 OCT -4 PM 3:02
PUBLIC UTILITY COMMISSION
FILING CLERK**

194