



Control Number: 38987



Item Number: 197

Addendum StartPage: 0

**TNMP
TRANSMISSION CONSTRUCTION PROGRESS REPORT
for
October 2011**

**Public Utility Commission of Texas
Project No. 38987**

Utility's Project Number	Project Name	Location (City/County)	Description	Estimated (or Actual) Start Date	Finish Date (Construction Complete)	Date Energized (if Applicable)	Initial Estimated Project Cost (\$)	Final Estimated Project Cost (\$)	Final Actual Project Cost (\$)	Variance %	Percent Complete	Existing Voltage (KV)	Upgraded or New Voltage (KV)	Circuit Length (Miles)	Conductor Type & Size & Bundling	Structure Type(s)	Existing ROW Width (Feet)	Existing ROW Length (Miles)	New ROW Width (Feet)	New ROW Length (Miles)	Rule Section or PUC Control Number	Comments
ST027610	Rebuild High-Voltage 69KV Line	Texas City, La Brea, Garfield, Garza	This project will rebuild the 69 KV path from Heights to LaBrea. The project includes 80-H1, 80-H2, and 80-J. Total length of line is 2.8 miles. This project also will add to the system hardware for protection for Hurricane Ike in September of 2008.	07/15/11			\$11,500,000				35%	69	69	2.8	795ACSSOP GW	Galvanized Steel	6x6	2.8	N/A	26-101(c)(6)(B)		

**RECEIVED
11 OCT -7 AM 11:21
PUBLIC UTILITY COMMISSION
FILING CLERK**

TNMP1011.xlsx
Revised: 10/06/2011

Rex McDaniel
Director of Engineering
702 38th Street North
Texas City, Texas 77590
rex.mcdaniel@tump.com

197