

Control Number: 38987



Item Number: 36

Addendum StartPage: 0

ONCOR ELECTRIC DELIVERY LLC
INTERIM CONSTRUCTION PROGRESS REPORT
for February 18, 2011

Public Utility Commission of Texas
Project No. 38987

Utility's Project Number	Project Name	Location (City/County)	Description	Estimated for Actual Start Date	Finish Date (Estimated/Comment)	Cost Budgeted (if Applicable)	Input Estimated Project Cost	Final Estimated Project Cost	% Variance	Percent Complete	Existing Voltage	Upgraded or New Voltage (kV)	Circuit Number (Mile)	Conductor Type & Size (27.5kV Bundling)	Structure Type(s)	Existing ROW Width (Feet)	Existing ROW Length (Miles)	New ROW Length (Feet)	Rule Section or Other Reference	Comments
11782208	Rebuilding 138 kV Line from Fritch to 100th Street, Fritch, Bexar	Fritch, Bexar County	Relocate and raise an existing 345kV tower in order to increase clearance to the Callmont to Hays (345V) line.	3/15/2011	3/15/2011		\$5,000	\$5,000		15	345	345	0.25	(27.5kV Bundling)	Lattice Tower	100	0.25	na	25.01(898)	

RECEIVED
11 FEB 18 PM 2:17
FILING CLERK
PUBLIC UTILITY COMMISSION

36

PUC PROJECT NO. 38987

**ONCOR ELECTRIC DELIVERY
INTERIM CONSTRUCTION
STATUS REPORT
FOR FEBRUARY 18, 2011**

**§ BEFORE THE
§ PUBLIC UTILITY COMMISSION
§ OF TEXAS
§**

**AFFIDAVIT ATTESTING TO PRIOR WRITTEN CONSENT OF LANDOWNERS
AND THE PROVISION OF NOTICE TO UTILITIES AND LANDOWNERS FOR
TRANSMISSION LINE PROJECT CONSTRUCTION**

STATE OF TEXAS §


COUNTY OF DALLAS §

BEFORE ME, the undersigned authority, personally appeared Greg W. Ward, known to me to be the person whose name is subscribed below who, upon oath depose and stated as follows:


1. My name is Greg W. Ward. My business address is 1616 Woodall Rodgers Freeway, Suite 6A-010, Dallas, Texas, 75202-1234. I am over eighteen (18) years of age and have never been convicted of a felony. I have personal knowledge of the facts contained herein and they are true and correct.
2. I am currently employed as Project Manager, Regulatory Affairs, Oncor Electric Delivery Company ("Oncor" or "Applicant"), and I am authorized to make this Affidavit on behalf of Oncor.
3. Pursuant to Public Utility Commission Substantive Rule §25.83(c)(3), Oncor is required to make direct mail notice by first class mail of the filing of its report in this proceeding to all utilities whose certificated service area is crossed by the facilities unless the facilities are being constructed to serve a utility that is singly certificated to the area


where the facilities are to be constructed. Notice is required to all landowners whose property is crossed by projects that do not require a CCN under 25.101(c)(5), except notice is not required to landowners that have provided written consent. For projects that require new or additional rights-of-way, notice is required to all landowners with a habitable structure within 300 feet of the centerline of a transmission project of 230 kV or less, or within 500 feet of the centerline of a transmission project greater than 230 kV as identified on the current county tax rolls. In addition, direct mail notice is required to owners of parks and recreation areas within 1,000 feet, and airports within 10,000 feet of the centerline of the proposed project.

4. Pursuant to Public Utility Commission Substantive Rule §25.101(c)(5)(B), Oncor obtained prior written consent from all landowners whose property is crossed by any of the new projects on Oncor's Monthly Transmission Construction Status Report for February 2011 that have not been previously submitted on monthly or interim reports.
5. Pursuant to Public Utility Commission Substantive Rule §25.83(c)(3), Oncor provided notice to the appropriate electric utilities whose certificated service area is crossed by the facilities being constructed for the new projects on Oncor's Monthly Transmission Construction Status Report for February 2011 that have not been previously submitted on monthly or interim reports.
6. Pursuant to Public Utility Commission Substantive Rule §25.83(c)(3), new or additional right of way is not required for any of the new projects on Oncor's Monthly Transmission Construction Status Report for February 2011. Therefore, no further notice was provided.


Greg W. Ward

SUBSCRIBED AND SWORN TO before me on this the 17th day of February, 2011, to certify which witness my official hand and seal of office.




Notary Public, State of Texas

My Commission expires: 07-07-2012