



Control Number: 38987



Item Number: 69

Addendum StartPage: 0

Public Utility Commission of Texas
Project No. 38987

TRANSMISSION CONSTRUCTION PROGRESS REPORT
for
April 2011

Utility's Project Number	Project Name	Location (City/County)	Description	Estimated (or Actual) Start Date	Finish Date (Construction Complete)	(Date Energized (If Applicable))	Initial Estimated Project Cost (\$)	Final Estimated Project Cost (\$)	Final Actual Project Cost (\$)	Variance %	Percent Complete	Existing Voltage (kV)	Upgraded or New Voltage (kV)	Circuit Length (Miles)	Conductor Type & Size & Bundling	Structure Type(s)	Existing ROW Width (Feet)	Existing ROW Length (Miles)	New ROW Width (Feet)	New ROW Length (Miles)	Rule Section or PUC Control Number	Comments
STE07310	Relocation of Line 138S for Relocation on FM 524	Sweeny, Brazoria	Relocate Impacted 138KV Transmission Line Segment from FM 524 to Market Road 524 work	11/02/10	12/17/10		1,575,761	1,575,761	1,575,761	0%	100%	138	NA	0.75	636 ACSR/ 47Z OPGW	Self Weathering Steel	60	0.75	60	0.75	25.10(c)(5)(F)	Construction work is being paid for by the project owner. Project cost is for County all new ROW is provided by project partner Phillips. Final construction cost came to zero as it is a net zero project.

RECEIVED
11 APR 15 AM 10:42
PUBLIC UTILITY COMMISSION
FILING CLERK

Rex McDaniel
Director of Engineering
702 36th Street North
Texas City, Texas 77590
rex.mcdaniel@tutmp.com

69