



Control Number: 38987



Item Number: 7

Addendum StartPage: 0

RECEIVED
11 JAN 14 AM 9:52
TRANSMISSION
FILING CLERK

**TNMP
TRANSMISSION CONSTRUCTION PROGRESS REPORT
for
January 2011**

**Public Utility Commission of Texas
Project No. 38987**

Utility's Project Number	Project Name	Location (City/County)	Description	Estimated (or Actual) Start Date	Finish Date (Construction Complete)	Date Energized (If Applicable)	Initial Estimated Project Cost (\$)	Final Estimated Project Cost (\$)	Final Actual Project Cost (\$)	% Variance	Percent Complete	Existing Voltage (kV)	Upgraded or New Voltage (kV)	Circuit Length (Miles)	Conductor Type & Size & Bundling	Structure Type(s)	Existing ROW Width (Feet)	Existing ROW Length (Miles)	New ROW Width (Feet)	New ROW Length (Miles)	Rule Section or PUC Control Number	Comments
STE07310	Relocation of Line 138-S for Road work on FM 524	Sweeny, Brazoria	Relocate impacted 138KV transmission line segment for Farm to Market Road 524 work	11/02/10			1,575,761	1,575,761			100%	138	NA	0.75	636 ACSR/ 472" OPGW	Self Weathering Steel	60	0.75	60	0.75	25 101(c)(5)(F)	Construction work is being paid for by the project owner. Brazoria County, all new ROW is provided by project partner Conoco Phillips

Rex McDaniel
Director of Engineering
702 36th Street North
Texas City, Texas 77590
rex.mcdaniel@tnmp.com