

Control Number: 40076



Item Number: 165

Addendum StartPage: 0

Responsible Person: Philip Dean Tille Manager Power Engineering 5555 N. Grand Blod Oklahoma City, OK 73112 E-mail Address. Phil Dean@chguernsey.com

Page	
9	

GESC0612.xls Revised. 01/05//2012

								TX04560- I	Utility's Project Number
								1004560 Howard to Ft. Elliont 115 161 KV Transmission Line	Project Name
	***************************************							City of Wheeler, Wheeler County	Location (City/County)
1	THE REAL PROPERTY OF THE PROPE							New 12.5 mile transmission inc from costing SPS Howard Substation to serve new gas load at Gerenbeits FT. Elijoti Substation. Contains 1 Phase and 3 phase underbuild.	Description
		i I						05/02/11	Estimated (or Actual) Start Date
		i						T-Line & SPS Howard Sub 03/15/12, Ft. Elliott Sub - 7/21/12	Finish Date (Construction Complete)
ļ						,		09/14/11 09/14/11 @ 69 kV, Converted to 115 kV 07/21/12	Date Energized (If Applicable)
<u> </u>								\$3,561,363 T- Line; \$2,730,550 Subs	Initial Estimated Project Cost (\$)
		 - 				,		\$4,336,095 T- Line; \$3,357,844 Subs	Final Estimated Project Cost (\$)
			,				***************************************		Final Actual Project Cost (\$)
3	- 1	k			-	,		95	% Variance Percent
1			+	-			TO THE THE COMMISSION OF THE C	₹	Existing t Voltage (kV)
						-	-	15	Upgraded or New Voltage (kV)
<u> </u>				100			-	12.5	Circuit Length (Miles)
								1 - 477 ACSR, HAWK per phase	Conductor Type & Size & Bundling
i	:							TP-115 (Horiz. line post insulators)	Structure Type(s)
,						i		×	Existing ROW Wid (Feet)
<u> </u>	1	i						₹	Existing ROW Width Existing ROW (Feet) Length (Miles)
								5	New ROW Width (Feet)
	· T					1714		12.5	New ROW Length (Miles)
1		I	H0189	CHHI.	14 3 11	Bric Alif		38943	Rule Section or PUC Control Number
		, ,		O:	INI	שרוב היווי ול ארך ל ייבעו		Application Filed 12/09/10 & approved 02/25/11 Line energized at 95 kV from just outside STS of the Ward Sub to Ft. Elbil Sub on 05/4/11 STS 115 kV Bay @ 16/4/11 STS 115 kV Bay @ Ft. Elbil Sub competed 31/5/12. The Ft. Elbil Sub competed 15/6/12 The Ft. Elbil Sub competed 15/6/12 The St ot take place 07/21/12	Comments

GOLDEN SPREAD ELECTRIC COOPERATIVE TRANSMISSION CONSTRUCTION PROGRESS REPORT for June 2012

Public Utility Commission of Texas
Project No. 40076