




Control Number: 40076



Item Number: 185

Addendum StartPage: 0

Deep East Texas Electric Cooperative, Inc.
TRANSMISSION CONSTRUCTION PROGRESS REPORT
for
AUGUST, 2012

Public Utility Commission of Texas
Project No. **40076**

Utility's Project Number	Project Name	Location (City/County)	Description	Estimated (or Actual) Start Date	Finish Date (Construction Complete)	Date Energized (If Applicable)	Initial Estimated Project Cost (\$)	Final Estimated Project Cost (\$)	Final Actual Project Cost (\$)	% Variance	Percent Complete	Existing Voltage (KV)	Upgraded or New Voltage (KV)	Circuit Length (Miles)	Conductor Type & Size & Bundling	Structure Type(s)	Existing ROW Width (Feet)	Existing ROW Length (Miles)	New ROW Width (Feet)	New ROW Length (Miles)	Rate Section or PUC Control Number	Comments
	Chenno to Elsie 138 KV Transmission Line	Nacogdoches	Construction of 138KV Transmission line between Chenno to Elsie substations	12/01/09			6,733,562				0%	na	138	13.4	795 kcmil ACSR (Dane)	TU-1 single circuit	na	na	100	13.4	38360	Continue land survey process. Easement plats in process. Contact with landowners to negotiate easements has commenced.
	Farmount	Sabine	Construction of 138KV Transmission line to new Farmount Substation	11/01/11			\$2,108,000 Transm. \$2,475,000 Subst.				0%	na	138	2.2	DC 765 kcmil ACSR (Dane)	TU-1 double circuit	na	na	100	2.2	38274	

12 AUG 16 AM 10:52
PUBLIC UTILITY COMMISSION
FILING CLERK

Adam Wagner
Power Engineers, Inc.
4100 INTERNATIONAL PLAZA
SUITE 320
FORT WORTH, TEXAS 76109
Brian.Tomlinson@powereng.com

195