




Control Number: 40076



Item Number: 252

Addendum StartPage: 0

TRANSMISSION CONSTRUCTION PROGRESS REPORT for
NOVEMBER 2012

Utility's Project Number	Project Name	Location (City/County)	Description	Estimated (or Actual) Start Date	Finish Date (Construction Complete)	Date Energized (if Applicable)	Initial Estimated Project Cost	Final Estimated Project Cost	Final Actual Project Cost	Variance %	Percent Complete	Existing Voltage (kV)	Upgraded or New Voltage (kV)	Circuit Length (Miles)	Conductor Type & Size & Bundling	Structure Type(s)	Existing ROW Width (Feet)	Existing ROW Length (Miles)	New ROW Width (Feet)	New ROW Length (Miles)	Rule Section or PUC Control Number	Comments
#29-2658	PS 39	Nacogdoches, Cherokee & Angelina Counties	New 138 kV transmission line from Bayou Loco Switch Sta. to PS 39 Substation	09/01/11	09/30/12		\$5,328,000 Transm., \$3,364,100 Switch Sta. and Substation				0	na	138	9.98	795 kcmil ACSR "Drake"	Single pole	na	na	100	9.98	39243	
29-2656	PS38	Cherokee County	New 138 kV transmission line from Arp Tap switching substation to PS 38 (LakeTyler) Substation	01/01/12	08/30/12		\$4,000,000 for transmission, switching substation and substation				0	na	138	0.65	795 kcmil ACSR "Drake"	Single pole	na	na	100	0.65	\$25.83 \$25.101.c	

2012 NOV 15 PM 4:58

FILING CLERK

252