



Control Number: 40076



Item Number: 277

Addendum StartPage: 0

472

SOUTHWESTERN ELECTRIC POWER
CONSTRUCTION PROGRESS REPORT for
December 2012

Public Utility Commission of Texas
Project No. 40076

Utility's Project Number	Project Name	Location (City/County)	Description	Estimated for Actual Start Date	Final Date Completed	Date Estimated as Reported	Initial Estimated Project Cost (\$)	Final Estimated Project Cost (\$)	Final Actual Project Cost (\$)	% Variance	Percent Complete	Existing or New Voltage (KV)	Upgraded or New Voltage (KV)	Circuit Length (Miles)	Conductor Type & Size & Bundling	Structure Type(s)	Existing ROW Width (Feet)	Existing Right of Way Length (Miles)	New ROW Width (Feet)	New ROW Length (Miles)	Rule Section or PLIC Control Number	Comments
40863221	Tuk-Tuk Interconnected to NW Transmission	Bowie	Contract a new 242 KV transmission from a substation to a substation at the 69 KV AC SR NW Transmission Station which will be a 242 KV transmission line from the Tuk-Tuk Power Plant located in Arkansas	01/16/12	06/01/12	06/26/12	5,807,365	6,820,000			100%	na	345	6.93 mi.	2 X 694 AC SR	Steel, Single Pole	na	0.00 mi	150	6.93 mi.	Docket No. 38638	Approved by PLIC on 9/22/2011
41814337	Barn-Hooks 69KV Line Rebuild and Reconnector	Nash, Lant, HooksBowie	Rebuild Barn to Hooks 69 KV with 1272 AC SR capable of 138 KV operation but operated at 69 KV	12/04/12	06/01/13			7,552,100			0%	69KV		7.10 mi	1272 AC SR	Steel, Single Pole	varies	7.10 mi	na	na	Pursuant to Sta. Rule 26.101 (c) (5) (B)	Built within existing easements.

2012 DEC 17 PM 3: 14

FILING CLERK