

12-Aug	12-Sep	12-Oct	12-Nov	12-Dec	13-Jan	13-Feb	13-Mar	13-Apr	13-May	13-Jun	13-Jul	13-Aug	13-Sep	13-Oct	13-Nov	13-Dec
-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-
1,279,239	1,308,326	1,331,722	1,331,722	653,337	24,239	2,121,906							14,266			
2,410,474	2,729,206	2,310,703	2,152,393	2,469,101	443,593	-	-	-	-	-	-	-	-	-	-	-
-	1,876,595	3,386,031	4,401,953	5,423,781	3,601,580	1,288,388	-	-	-	-	-	-	-	-	-	-
602,370	855,618	981,432	1,119,371	1,195,505	1,196,397	735,379	332,199	326,683	342,490	347,179	323,482	324,547	197,000			
95,250	66,116	66,116	75,570	75,570	75,570	210,071	-	-	-	-	-	-	-	-	-	-
(438,733)	(683,586)	(807,600)	(908,101)	(981,729)	(534,138)	(435,574)	(33,220)	(32,668)	(34,249)	(34,718)	(32,348)	(32,455)	(783,245)			
4,134	4,978	3,855	4,070	5,825	4,981	4,981	5,825	3,293	844	1,688	-	-	-			
51,002	51,002	51,002	51,002	51,002	51,002	51,002	51,002	51,002	42,896	41,118	-	-	-			
107,362	106,912	98,247	98,491	62,932	52,929	49,986	54,487	49,986	32,185	31,622	29,192	29,192	29,192			
46,845	265,243	53,632	56,427	298,538	106,680	65,723	330,845	59,326	-	-	-	-	-			
27,832	25,582	22,318	21,756	10,503	4,876	4,876	2,626	2,626	2,626	1,950	1,950	-	-			
154,029	174,396	147,654	137,538	157,776	28,346	-	-	-	-	-	-	-	-			
32,527	34,127	32,527	32,527	32,527	19,727	19,727	19,727	19,727	19,534	22,136	-	-	11,328			
\$ 4,372,331	\$ 6,814,515	\$ 7,677,640	\$ 8,574,717	\$ 9,454,667	\$ 5,075,782	\$ 4,116,465	\$ 763,491	\$ 479,974	\$ 406,326	\$ 410,976	\$ 322,276	\$ 321,284	\$ 3,573,074			
													\$ 3,041,615			



Project: WETT CREZ PROJECT - EPC - INVOICING FORECAST
Prepared on: 07-Jun-12

CCN2 - TRANSMISSION LINE
Lonk Draw-Krelton
EPC INVOICE FLOW

	Original Budget	Estimated Budget	Jul-11	Aug-11	Sep-11	Oct-11	Nov-11	Dec-11	Jan-12	Feb-12	Mar-12	Apr-12	May-12	Jun-12	Jul-12	Aug-12	Sep-12
ENGINEERING																	
STRUCTURE FAMILY DESIGN & TESTING	\$116,126	\$117,919			\$11,959	\$30,070	\$5,379	\$68,717	\$0	\$1,793	\$0	\$0	\$0	\$0	\$0	\$0	\$0
MONOPOLES BASIC ENGINEERING	\$0	\$1,508			\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0
MONOPOLES COMPLEMENTARY DESIGN	\$0	\$2,213			\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0
ENGINEERING DESIGN, REPORTS AND DWGS	\$1,689,388	\$1,543,800			\$152,714	\$67,334	\$138,473	\$83,546	\$68,113	\$17,270	\$15,454	\$15,754	\$5,979	\$12,974	\$17,229	\$110,854	\$95,250
Engineering Subtotal	\$1,804,434	\$1,665,440	\$0	\$0	\$152,714	\$67,334	\$138,473	\$83,546	\$68,113	\$17,270	\$15,454	\$15,754	\$5,979	\$12,974	\$17,229	\$110,854	\$95,250
PROCUREMENT																	
TOWERS	\$11,640,999	\$11,032,665			\$0	\$0	\$0	\$0	\$4,237,414	\$13,585	\$242,809	\$0	\$0	\$0	\$0	\$694,098	\$907,264
MONOPOLE	\$0	\$5,329,860			\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$1,070	\$11,234	\$45,639	\$107,079	\$40,648
CONDUCTOR / CABLE	\$5,741,515	\$5,741,515			\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$472,862	\$847,157
INSULATORS	\$873,811	\$693,782			\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$207,834	\$207,834
TRANSMISSION HARDWARE	\$623,292	\$125,186			\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$12,519	\$25,037
GROUNDING MATERIAL	\$667,818	\$665,700			\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$266,380
DAMPERS/SPACERS	\$85,258	\$75,608			\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0
BIRD DIVERTERS	\$330,575	\$241,843			\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0
MARKER BALLS	\$12,247	\$12,247			\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0
SIGNAGE	\$71,707	\$71,707			\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0
OTHER MATERIALS	\$13,447	\$13,447			\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0
Procurement Subtotal	\$20,243,972	\$18,460,149	\$0	\$0	\$0	\$0	\$0	\$0	\$4,237,414	\$13,585	\$242,809	\$31,453	\$17,170	\$14,637	\$58,198	\$1,517,445	\$2,410,474
CONSTRUCTION																	
ROW CLEANING	\$1,091,520	\$1,357,733			\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0
ENVIRONMENTAL	\$1,665,334	\$855,026			\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0
FOUNDATION	\$1,250,114	\$864,788			\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0
GROUNDING	\$6,230,179	\$6,460,804			\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0
TOWER ERECTION	\$210,773	\$210,773			\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0
SIGNAGE	\$13,625,770	\$13,598,517			\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0
STRINGING	\$277,028	\$277,028			\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0
TRIM OUT	\$4,750,539	\$4,750,539			\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0
MOBILIZATION	\$840,607	\$840,607			\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0
Construction Subtotal	\$30,868,953	\$30,735,223	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0
ISOLUX FIELD OFFICE																	
Isolux FO Subtotal	\$1,309,694	\$1,754,475			\$15,515	\$18,332	\$18,891	\$18,564	\$11,448	\$18,564	\$30,721	\$25,591	\$43,649	\$50,339	\$79,250	\$78,462	\$82,163
PROJECT/CONTRACT MANAGEMENT																	
PM Subtotal	\$2,596,745	\$1,824,570			\$65,205	\$67,386	\$44,029	\$39,751	\$32,235	\$39,751	\$28,118	\$26,632	\$32,987	\$28,823	\$42,749	\$42,749	\$42,749
AUSTIN G&A																	
Austin G&A Subtotal	\$1,048,157	\$908,859			\$41,487	\$36,504	\$19,133	\$19,591	\$17,964	\$19,591	\$16,678	\$21,916	\$18,148	\$22,874	\$27,964	\$28,819	\$32,751
CORPORATE G&A																	
Corporate G&A Subtotal	\$3,953,553	\$3,904,951	\$0	\$0	\$61,725	\$14,664	\$15,809	\$6,824	\$305,940	\$6,824	\$4,855	\$8,508	\$9,655	\$36,218	\$106,620	\$176,679	\$275,963
PERFORMANCE BONDS																	
Performance Bonds Subtotal	\$980,556	\$980,556			\$595,113	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0
SUBTOTAL																	
Subtotal EPC-ITL	\$59,816,145	\$59,694,479	\$0	\$0	\$841,729	\$224,146	\$461,871	\$104,374	\$4,210,474	\$104,374	\$766,108	\$110,031	\$147,587	\$153,852	\$1,429,474	\$1,497,400	\$4,214,549
FIXED FEE																	
Fixed Fee Subtotal	\$2,514,417	\$2,387,771	\$0	\$0	\$17,749	\$8,866	\$9,667	\$4,173	\$187,074	\$4,173	\$29,171	\$5,202	\$5,903	\$22,146	\$65,195	\$107,012	\$168,144
TOTAL EPC-ITL	\$62,330,562	\$62,082,250	\$0	\$0	\$859,478	\$233,012	\$471,538	\$108,547	\$4,397,548	\$108,547	\$795,279	\$115,233	\$153,491	\$175,997	\$1,494,669	\$1,604,412	\$4,382,693
Task 2.1 Sum	\$3,172,037	\$3,172,037	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0
Task 3.1 Sum	\$6,671,577	\$6,671,577	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0
Task 5.1 Subtotal	\$18,940,149	\$18,940,149	\$0	\$0	\$0	\$0	\$0	\$0	\$4,237,414	\$13,585	\$242,809	\$31,453	\$17,170	\$14,637	\$58,198	\$1,517,445	\$2,410,474
Task 5.8 Sum	\$20,451,615	\$20,451,615	\$0	\$0	\$0	\$0	\$0	\$0	\$557,681	\$88,901	\$154,845	\$87,849	\$110,342	\$160,420	\$321,779	\$494,521	\$602,370
Task 5.9 Sum	\$11,761,232	\$11,761,232	\$0	\$0	\$816,804	\$140,853	\$107,530	\$97,055	\$557,681	\$88,901	\$154,845	\$87,849	\$110,342	\$160,420	\$321,779	\$494,521	\$602,370
Task 6.1 Engineering	\$1,665,440	\$1,665,440	\$0	\$0	\$164,673	\$92,274	\$143,808	\$152,263	\$66,117	\$19,574	\$35,454	\$15,754	\$5,979	\$12,974	\$17,229	\$110,854	\$95,250
Subtotal	\$62,082,050	\$62,082,050	\$0	\$0	\$981,478	\$233,127	\$251,338	\$249,319	\$4,863,913	\$108,486	\$776,680	\$135,256	\$153,491	\$175,997	\$1,695,069	\$2,805,712	\$4,387,333
Task 5.1 Spare Parts	\$638,821	\$638,821	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0
Total EPC-ITL	\$62,720,871	\$62,720,871	\$0	\$0	\$981,478	\$233,127	\$251,338	\$249,319	\$4,863,913	\$108,486	\$776,680	\$135,256	\$153,491	\$175,997	\$1,695,069	\$2,805,712	\$4,387,333
Task 2.1 Sum	\$3,172,037	\$3,172,037	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0
Task 3.1 Sum	\$6,671,577	\$6,671,577	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0
Task 5.1 Subtotal	\$18,940,149	\$18,940,149	\$0	\$0	\$0	\$0	\$0	\$0	\$4,237,414	\$13,585	\$242,809	\$31,453	\$17,170	\$14,637	\$58,198	\$1,517,445	\$2,410,474
Task 5.8 Sum	\$20,451,615	\$20,451,615	\$0	\$0	\$0	\$0	\$0	\$0	\$557,681	\$88,901	\$154,845	\$87,849	\$110,342	\$160,420	\$321,779	\$494,521	\$602,370
Task 5.9 Sum	\$11,761,232	\$11,761,232	\$0	\$0	\$816,804	\$140,853	\$107,530	\$97,055	\$557,681	\$88,901	\$154,845	\$87,849	\$110,342	\$160,420	\$321,779	\$494,521	\$602,370
Task 6.1 Engineering	\$1,665,440	\$1,665,440	\$0	\$0	\$164,673	\$92,274	\$143,808	\$152,263	\$66,117	\$19,574	\$35,454	\$15,754	\$5,979	\$12,974	\$17,229	\$110,854	\$95,250
Subtotal	\$62,082,050	\$62,082,050	\$0	\$0	\$981,478	\$233,127	\$251,338	\$249,319	\$4,863,913	\$108,486	\$776,680	\$135,256	\$153,491	\$175,997	\$1,695,069	\$2,805,712	\$4,387,333
Task 5.1 Spare Parts	\$638,821	\$638,821	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0
Total EPC-ITL	\$62,720,871	\$62,720,871	\$0	\$0	\$981,478	\$233,127	\$251,338	\$249,319	\$4,863,913	\$108,486	\$776,680	\$135,256	\$153,491	\$175,997	\$1,695,069	\$2,805,712	\$4,387,333
Task 2.1 Sum	\$3,172,037	\$3,172,037	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0
Task 3.1 Sum	\$6,671,577	\$6,671,577	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0
Task 5.1 Subtotal	\$18,940,149	\$18,940,149	\$0	\$0	\$0	\$0	\$0	\$0	\$4,237,414	\$13,585	\$242,809	\$31,453	\$17,170	\$14,637	\$58,198	\$1,517,445	\$2,410,474
Task 5.8 Sum	\$20,451,615	\$20,451,615	\$0	\$0	\$0	\$0	\$0	\$0	\$557,681	\$88,901	\$154,845	\$87,849	\$110,342	\$160,420	\$321,779	\$494,521	\$602,370
Task 5.9 Sum	\$11,761,232	\$11,761,232	\$0	\$0	\$816,804	\$140,853	\$107,530	\$97,055	\$557,681	\$88,901	\$154,845	\$87,849	\$110,342	\$160,420	\$321,779	\$494,521	\$602,370
Task 6.1 Engineering	\$1,665,440	\$1,665,440	\$0	\$0	\$164,673	\$92,274	\$143,808	\$152,263	\$66,117	\$19,574	\$35,454	\$15,754	\$5,979	\$12,974	\$17,229	\$110,854	\$95,250
Subtotal	\$62,082,050	\$62,082,050	\$0	\$0	\$981,478	\$233,127	\$251,338	\$249,319	\$4,863,913	\$108,486	\$776,680	\$135,256	\$153,491	\$175,997	\$1,695,069	\$2,805,712	\$4,387,333
Task 5.1 Spare Parts	\$638,821	\$638,821	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0
Total EPC-ITL	\$62,720,871	\$62,720,871	\$0	\$0	\$981,478	\$233,127	\$251,338	\$249,319	\$4,863,913	\$108,486	\$776,680	\$135,256	\$153,491	\$175,997	\$1,695,069	\$2,805,712	\$4,387,333

		2013												2014												2015												2016												2017												2018												2019												2020												2021												2022												2023												2024												2025												2026												2027												2028												2029												2030												2031												2032												2033												2034												2035												2036												2037												2038												2039												2040												2041												2042												2043												2044												2045												2046												2047												2048												2049												2050												2051												2052												2053												2054												2055												2056												2057												2058												2059												2060												2061												2062												2063												2064												2065												2066												2067												2068												2069												2070												2071												2072												2073												2074												2075												2076												2077												2078												2079												2080												2081												2082												2083												2084												2085												2086												2087												2088												2089												2090												2091												2092												2093												2094												2095												2096												2097												2098												2099												2100												2101												2102												2103												2104												2105												2106												2107												2108												2109												2110												2111												2112												2113												2114												2115												2116												2117												2118												2119												2120												2121												2122												2123												2124												2125												2126												2127												2128												2129												2130												2131												2132												2133												2134												2135												2136												2137												2138												2139												2140												2141												2142												2143												2144												2145												2146												2147												2148												2149												2150												2151												2152												2153												2154												2155												2156												2157												2158												2159												2160												2161												2162												2163												2164												2165												2166												2167												2168												2169												2170												2171												2172												2173												2174												2175												2176												2177												2178												2179												2180												2181												2182												2183												2184												2185												2186												2187												2188												2189												2190												2191												2192												2193												2194												2195												2196												2197												2198												2199												2200												2201												2202												2203												2204												2205												2206												2207												2208												2209												2210												2211												2212												2213												2214												2215												2216												2217												2218												2219												2220												2221												2222												2223												2224												2225												2226												2227												2228												2229												2230												2231												2232												2233												2234												2235												2236												2237												2238												2239												2240												2241												2242												2243												2244												2245												2246												2247												2248												2249												2250												2251												2252												2253												2254												2255												2256												2257												2258												2259												2260												2261												2262												2263												2264												2265												2266												2267												2268												2269												2270												2271												2272												2273												2274												2275												2276												2277												2278												2279												2280												2281												2282												2283												2284												2285												2286												2287												2288												2289												2290												2291												2292												2293												2294												2295												2296												2297												2298												2299												2300												2301												2302												2303												2304												2305												2306												2307												2308												2309												2310												2311												2312												2313												2314												2315												2316												2317												2318												2319												2320												2321												2322												2323												2324												2325												2326												2327												2328												2329												2330												2331												2332												2333												2334												2335												2336												2337												2338												2339												2340												2341												2342												2343												2344												2345												2346												2347												2348												2349												2350												2351												2352												2353												2354												2355												2356												2357												2358												2359												2360												2361												2362												2363												2364												2365												2366												2367												2368												2369												2370												2371												2372												2373												2374												2375												2376												2377												2378												2379												2380												2381												2382												2383												2384												2385												2386												2387												2388												2389												2390												2391												2392												2393												2394												2395												2396												2397												2398												2399												2400												2401												2402												2403												2404												2405												2406												2407												2408												2409												2410												2411												2412												2413												2414												2415												2416												2417												2418												2419												2420												2421												2422												2423												2424												2425												2426												2427												2428												2429												2430												2431												2432												2433												2434												2435												2436												2437												2438												2439												2440												2441												2442												2443												2444												2445												2446												2447												2448												2449												2450												2451												2452												2453												2454												2455												2456												2457												2458												2459												2460												2461												2462												2463												2464												2465												2466												2467												2468												2469												2470												2471												2472												2473												2474												2475												2476												2477												2478												2479												2480												2481												2482												2483												2484												2485												2486												2487												2488												2489												2490												2491												2492												2493												2494												2495												2496												2497												2498												2499												2500												2501												2502												2503												2504												2505												2506												2507												2508												2509												2510												2511												2512												2513												2514												2515												2516												2517												2518												2519												2520												2521												2522												2523												2524												2525												2526												2527												2528												2529												2530												2531												2532												2533												2534												2535												2536												2537												2538												2539												2540												2541												2542												2543												2544												2545												2546												2547												2548												2549												2550												2551												2552												2553												2554												2555												2556												2557												2558												2559												2560												2561												2562												2563												2564												2565												2566												2567												2568												2569												2570												2571												2572												2573												2574												2575												2576												2577												2578												2579												2580												2581												2582												2583												2584												2585												2586												2587												2588												2589												2590												2591												2592												2593												2594												2595												2596												2597												2598												2599												2600												2601												2602												2603												2604												2605												2606												2607												2608												2609												2610												2611												2612												2613												2614												2615												2616												2617												2618												2619												2620												2621												2622												2623												2624												2625												2626												2627												2628												2629												2630												2631												2632												2633												2634												2635												2636												2637												2638												2639												2640												2641												2642												2643												2644												2645												2646												2647												2648												2649												2650												2651												2652												2653												2654												2655												2656												2657												2658												2659												2660												2661												2662												2663												2664												2665												2666												2667												2668												2669												2670												2671												2672												2673												2674												2675												2676												2677												2678												2679												2680												2681												2682												2683												2684												2685												2686												2687												2688												2689												2690												2691												2692												2693												2694												2695												2696												2697												2698												2699												2700												2701												2702												2703												2704												2705												2706												2707												2708												2709												2710												2711												2712												2713												2714												2715												2716												2717												2718												2719												2720												2721												2722												2723												2724												2725												2726												2727												2728												2729												2730												2731												2732												2733												2734												2735												2736												2737												2738												2739												2740												2741												2742												2743												2744												2745												2746												2747												2748												2749												2750												2751												2752												2753												2754												2755												2756												2757												2758												2759												2760												2761												2762												2763												2764												2765												2766												2767												2768												2769												2770												2771												2772												2773												2774												2775												2776												2777												2778												2779												2780												2781												2782												2783												2784												2785												2786												2787												2788												2789												2790												2791												2792												2793												2794												2795												2796												2797												2798												2799												2800												2801												2802												2803												2804												2805												2806												2807												2808												2809												2810												2811												2812												2813												2814												2815												2816												2817												2818												2819												2820												2821												2822												2823												2824												2825												2826												2827												2828												2829												2830												2831												2832												2833												2834												2835												2836												2837												2838												2839												2840												2841												2842												2843												2844												2845												2846												2847												2848												2849												2850												2851												2852												2853												2854												2855												2856												2857												2858												2859												2860												2861												2862												2863												2864												2865												2866												2867												2868												2869												2870												2871												2872												2873												2874												2875												2876												2877												2878												2879												2880												2881												2882												2883												2884												2885												2886												2887												2888												2889												2890												2891												2892												2893												2894												2895												2896												2897												2898												2899												2900												2901												2902												2903												2904												2905												2906												2907												2908												2909												2910												2911												2912												2913												2914												2915												2916												2917												2918												2919												2920												2921												2922												2923												2924												2925												2926												2927												2928												2929												2930												2931												2932												2933												2934												2935												2936												2937												2938												2939												2940												2941												2942												2943												2944												2945												2946												2947												2948												2949												2950												2951												2952												2953												2954												2955												2956												2957												2958												2959												2960												2961												2962												2963												2964											
--	--	------	--	--	--	--	--	--	--	--	--	--	--	------	--	--	--	--	--	--	--	--	--	--	--	------	--	--	--	--	--	--	--	--	--	--	--	------	--	--	--	--	--	--	--	--	--	--	--	------	--	--	--	--	--	--	--	--	--	--	--	------	--	--	--	--	--	--	--	--	--	--	--	------	--	--	--	--	--	--	--	--	--	--	--	------	--	--	--	--	--	--	--	--	--	--	--	------	--	--	--	--	--	--	--	--	--	--	--	------	--	--	--	--	--	--	--	--	--	--	--	------	--	--	--	--	--	--	--	--	--	--	--	------	--	--	--	--	--	--	--	--	--	--	--	------	--	--	--	--	--	--	--	--	--	--	--	------	--	--	--	--	--	--	--	--	--	--	--	------	--	--	--	--	--	--	--	--	--	--	--	------	--	--	--	--	--	--	--	--	--	--	--	------	--	--	--	--	--	--	--	--	--	--	--	------	--	--	--	--	--	--	--	--	--	--	--	------	--	--	--	--	--	--	--	--	--	--	--	------	--	--	--	--	--	--	--	--	--	--	--	------	--	--	--	--	--	--	--	--	--	--	--	------	--	--	--	--	--	--	--	--	--	--	--	------	--	--	--	--	--	--	--	--	--	--	--	------	--	--	--	--	--	--	--	--	--	--	--	------	--	--	--	--	--	--	--	--	--	--	--	------	--	--	--	--	--	--	--	--	--	--	--	------	--	--	--	--	--	--	--	--	--	--	--	------	--	--	--	--	--	--	--	--	--	--	--	------	--	--	--	--	--	--	--	--	--	--	--	------	--	--	--	--	--	--	--	--	--	--	--	------	--	--	--	--	--	--	--	--	--	--	--	------	--	--	--	--	--	--	--	--	--	--	--	------	--	--	--	--	--	--	--	--	--	--	--	------	--	--	--	--	--	--	--	--	--	--	--	------	--	--	--	--	--	--	--	--	--	--	--	------	--	--	--	--	--	--	--	--	--	--	--	------	--	--	--	--	--	--	--	--	--	--	--	------	--	--	--	--	--	--	--	--	--	--	--	------	--	--	--	--	--	--	--	--	--	--	--	------	--	--	--	--	--	--	--	--	--	--	--	------	--	--	--	--	--	--	--	--	--	--	--	------	--	--	--	--	--	--	--	--	--	--	--	------	--	--	--	--	--	--	--	--	--	--	--	------	--	--	--	--	--	--	--	--	--	--	--	------	--	--	--	--	--	--	--	--	--	--	--	------	--	--	--	--	--	--	--	--	--	--	--	------	--	--	--	--	--	--	--	--	--	--	--	------	--	--	--	--	--	--	--	--	--	--	--	------	--	--	--	--	--	--	--	--	--	--	--	------	--	--	--	--	--	--	--	--	--	--	--	------	--	--	--	--	--	--	--	--	--	--	--	------	--	--	--	--	--	--	--	--	--	--	--	------	--	--	--	--	--	--	--	--	--	--	--	------	--	--	--	--	--	--	--	--	--	--	--	------	--	--	--	--	--	--	--	--	--	--	--	------	--	--	--	--	--	--	--	--	--	--	--	------	--	--	--	--	--	--	--	--	--	--	--	------	--	--	--	--	--	--	--	--	--	--	--	------	--	--	--	--	--	--	--	--	--	--	--	------	--	--	--	--	--	--	--	--	--	--	--	------	--	--	--	--	--	--	--	--	--	--	--	------	--	--	--	--	--	--	--	--	--	--	--	------	--	--	--	--	--	--	--	--	--	--	--	------	--	--	--	--	--	--	--	--	--	--	--	------	--	--	--	--	--	--	--	--	--	--	--	------	--	--	--	--	--	--	--	--	--	--	--	------	--	--	--	--	--	--	--	--	--	--	--	------	--	--	--	--	--	--	--	--	--	--	--	------	--	--	--	--	--	--	--	--	--	--	--	------	--	--	--	--	--	--	--	--	--	--	--	------	--	--	--	--	--	--	--	--	--	--	--	------	--	--	--	--	--	--	--	--	--	--	--	------	--	--	--	--	--	--	--	--	--	--	--	------	--	--	--	--	--	--	--	--	--	--	--	------	--	--	--	--	--	--	--	--	--	--	--	------	--	--	--	--	--	--	--	--	--	--	--	------	--	--	--	--	--	--	--	--	--	--	--	------	--	--	--	--	--	--	--	--	--	--	--	------	--	--	--	--	--	--	--	--	--	--	--	------	--	--	--	--	--	--	--	--	--	--	--	------	--	--	--	--	--	--	--	--	--	--	--	------	--	--	--	--	--	--	--	--	--	--	--	------	--	--	--	--	--	--	--	--	--	--	--	------	--	--	--	--	--	--	--	--	--	--	--	------	--	--	--	--	--	--	--	--	--	--	--	------	--	--	--	--	--	--	--	--	--	--	--	------	--	--	--	--	--	--	--	--	--	--	--	------	--	--	--	--	--	--	--	--	--	--	--	------	--	--	--	--	--	--	--	--	--	--	--	------	--	--	--	--	--	--	--	--	--	--	--	------	--	--	--	--	--	--	--	--	--	--	--	------	--	--	--	--	--	--	--	--	--	--	--	------	--	--	--	--	--	--	--	--	--	--	--	------	--	--	--	--	--	--	--	--	--	--	--	------	--	--	--	--	--	--	--	--	--	--	--	------	--	--	--	--	--	--	--	--	--	--	--	------	--	--	--	--	--	--	--	--	--	--	--	------	--	--	--	--	--	--	--	--	--	--	--	------	--	--	--	--	--	--	--	--	--	--	--	------	--	--	--	--	--	--	--	--	--	--	--	------	--	--	--	--	--	--	--	--	--	--	--	------	--	--	--	--	--	--	--	--	--	--	--	------	--	--	--	--	--	--	--	--	--	--	--	------	--	--	--	--	--	--	--	--	--	--	--	------	--	--	--	--	--	--	--	--	--	--	--	------	--	--	--	--	--	--	--	--	--	--	--	------	--	--	--	--	--	--	--	--	--	--	--	------	--	--	--	--	--	--	--	--	--	--	--	------	--	--	--	--	--	--	--	--	--	--	--	------	--	--	--	--	--	--	--	--	--	--	--	------	--	--	--	--	--	--	--	--	--	--	--	------	--	--	--	--	--	--	--	--	--	--	--	------	--	--	--	--	--	--	--	--	--	--	--	------	--	--	--	--	--	--	--	--	--	--	--	------	--	--	--	--	--	--	--	--	--	--	--	------	--	--	--	--	--	--	--	--	--	--	--	------	--	--	--	--	--	--	--	--	--	--	--	------	--	--	--	--	--	--	--	--	--	--	--	------	--	--	--	--	--	--	--	--	--	--	--	------	--	--	--	--	--	--	--	--	--	--	--	------	--	--	--	--	--	--	--	--	--	--	--	------	--	--	--	--	--	--	--	--	--	--	--	------	--	--	--	--	--	--	--	--	--	--	--	------	--	--	--	--	--	--	--	--	--	--	--	------	--	--	--	--	--	--	--	--	--	--	--	------	--	--	--	--	--	--	--	--	--	--	--	------	--	--	--	--	--	--	--	--	--	--	--	------	--	--	--	--	--	--	--	--	--	--	--	------	--	--	--	--	--	--	--	--	--	--	--	------	--	--	--	--	--	--	--	--	--	--	--	------	--	--	--	--	--	--	--	--	--	--	--	------	--	--	--	--	--	--	--	--	--	--	--	------	--	--	--	--	--	--	--	--	--	--	--	------	--	--	--	--	--	--	--	--	--	--	--	------	--	--	--	--	--	--	--	--	--	--	--	------	--	--	--	--	--	--	--	--	--	--	--	------	--	--	--	--	--	--	--	--	--	--	--	------	--	--	--	--	--	--	--	--	--	--	--	------	--	--	--	--	--	--	--	--	--	--	--	------	--	--	--	--	--	--	--	--	--	--	--	------	--	--	--	--	--	--	--	--	--	--	--	------	--	--	--	--	--	--	--	--	--	--	--	------	--	--	--	--	--	--	--	--	--	--	--	------	--	--	--	--	--	--	--	--	--	--	--	------	--	--	--	--	--	--	--	--	--	--	--	------	--	--	--	--	--	--	--	--	--	--	--	------	--	--	--	--	--	--	--	--	--	--	--	------	--	--	--	--	--	--	--	--	--	--	--	------	--	--	--	--	--	--	--	--	--	--	--	------	--	--	--	--	--	--	--	--	--	--	--	------	--	--	--	--	--	--	--	--	--	--	--	------	--	--	--	--	--	--	--	--	--	--	--	------	--	--	--	--	--	--	--	--	--	--	--	------	--	--	--	--	--	--	--	--	--	--	--	------	--	--	--	--	--	--	--	--	--	--	--	------	--	--	--	--	--	--	--	--	--	--	--	------	--	--	--	--	--	--	--	--	--	--	--	------	--	--	--	--	--	--	--	--	--	--	--	------	--	--	--	--	--	--	--	--	--	--	--	------	--	--	--	--	--	--	--	--	--	--	--	------	--	--	--	--	--	--	--	--	--	--	--	------	--	--	--	--	--	--	--	--	--	--	--	------	--	--	--	--	--	--	--	--	--	--	--	------	--	--	--	--	--	--	--	--	--	--	--	------	--	--	--	--	--	--	--	--	--	--	--	------	--	--	--	--	--	--	--	--	--	--	--	------	--	--	--	--	--	--	--	--	--	--	--	------	--	--	--	--	--	--	--	--	--	--	--	------	--	--	--	--	--	--	--	--	--	--	--	------	--	--	--	--	--	--	--	--	--	--	--	------	--	--	--	--	--	--	--	--	--	--	--	------	--	--	--	--	--	--	--	--	--	--	--	------	--	--	--	--	--	--	--	--	--	--	--	------	--	--	--	--	--	--	--	--	--	--	--	------	--	--	--	--	--	--	--	--	--	--	--	------	--	--	--	--	--	--	--	--	--	--	--	------	--	--	--	--	--	--	--	--	--	--	--	------	--	--	--	--	--	--	--	--	--	--	--	------	--	--	--	--	--	--	--	--	--	--	--	------	--	--	--	--	--	--	--	--	--	--	--	------	--	--	--	--	--	--	--	--	--	--	--	------	--	--	--	--	--	--	--	--	--	--	--	------	--	--	--	--	--	--	--	--	--	--	--	------	--	--	--	--	--	--	--	--	--	--	--	------	--	--	--	--	--	--	--	--	--	--	--	------	--	--	--	--	--	--	--	--	--	--	--	------	--	--	--	--	--	--	--	--	--	--	--	------	--	--	--	--	--	--	--	--	--	--	--	------	--	--	--	--	--	--	--	--	--	--	--	------	--	--	--	--	--	--	--	--	--	--	--	------	--	--	--	--	--	--	--	--	--	--	--	------	--	--	--	--	--	--	--	--	--	--	--	------	--	--	--	--	--	--	--	--	--	--	--	------	--	--	--	--	--	--	--	--	--	--	--	------	--	--	--	--	--	--	--	--	--	--	--	------	--	--	--	--	--	--	--	--	--	--	--	------	--	--	--	--	--	--	--	--	--	--	--	------	--	--	--	--	--	--	--	--	--	--	--	------	--	--	--	--	--	--	--	--	--	--	--	------	--	--	--	--	--	--	--	--	--	--	--	------	--	--	--	--	--	--	--	--	--	--	--	------	--	--	--	--	--	--	--	--	--	--	--	------	--	--	--	--	--	--	--	--	--	--	--	------	--	--	--	--	--	--	--	--	--	--	--	------	--	--	--	--	--	--	--	--	--	--	--	------	--	--	--	--	--	--	--	--	--	--	--	------	--	--	--	--	--	--	--	--	--	--	--	------	--	--	--	--	--	--	--	--	--	--	--	------	--	--	--	--	--	--	--	--	--	--	--	------	--	--	--	--	--	--	--	--	--	--	--	------	--	--	--	--	--	--	--	--	--	--	--	------	--	--	--	--	--	--	--	--	--	--	--	------	--	--	--	--	--	--	--	--	--	--	--	------	--	--	--	--	--	--	--	--	--	--	--	------	--	--	--	--	--	--	--	--	--	--	--	------	--	--	--	--	--	--	--	--	--	--	--	------	--	--	--	--	--	--	--	--	--	--	--	------	--	--	--	--	--	--	--	--	--	--	--	------	--	--	--	--	--	--	--	--	--	--	--	------	--	--	--	--	--	--	--	--	--	--	--	------	--	--	--	--	--	--	--	--	--	--	--	------	--	--	--	--	--	--	--	--	--	--	--	------	--	--	--	--	--	--	--	--	--	--	--	------	--	--	--	--	--	--	--	--	--	--	--	------	--	--	--	--	--	--	--	--	--	--	--	------	--	--	--	--	--	--	--	--	--	--	--	------	--	--	--	--	--	--	--	--	--	--	--	------	--	--	--	--	--	--	--	--	--	--	--	------	--	--	--	--	--	--	--	--	--	--	--	------	--	--	--	--	--	--	--	--	--	--	--	------	--	--	--	--	--	--	--	--	--	--	--	------	--	--	--	--	--	--	--	--	--	--	--	------	--	--	--	--	--	--	--	--	--	--	--	------	--	--	--	--	--	--	--	--	--	--	--	------	--	--	--	--	--	--	--	--	--	--	--	------	--	--	--	--	--	--	--	--	--	--	--	------	--	--	--	--	--	--	--	--	--	--	--	------	--	--	--	--	--	--	--	--	--	--	--	------	--	--	--	--	--	--	--	--	--	--	--	------	--	--	--	--	--	--	--	--	--	--	--	------	--	--	--	--	--	--	--	--	--	--	--	------	--	--	--	--	--	--	--	--	--	--	--	------	--	--	--	--	--	--	--	--	--	--	--	------	--	--	--	--	--	--	--	--	--	--	--	------	--	--	--	--	--	--	--	--	--	--	--	------	--	--	--	--	--	--	--	--	--	--	--	------	--	--	--	--	--	--	--	--	--	--	--	------	--	--	--	--	--	--	--	--	--	--	--	------	--	--	--	--	--	--	--	--	--	--	--	------	--	--	--	--	--	--	--	--	--	--	--	------	--	--	--	--	--	--	--	--	--	--	--	------	--	--	--	--	--	--	--	--	--	--	--	------	--	--	--	--	--	--	--	--	--	--	--	------	--	--	--	--	--	--	--	--	--	--	--	------	--	--	--	--	--	--	--	--	--	--	--	------	--	--	--	--	--	--	--	--	--	--	--	------	--	--	--	--	--	--	--	--	--	--	--	------	--	--	--	--	--	--	--	--	--	--	--	------	--	--	--	--	--	--	--	--	--	--	--	------	--	--	--	--	--	--	--	--	--	--	--	------	--	--	--	--	--	--	--	--	--	--	--	------	--	--	--	--	--	--	--	--	--	--	--	------	--	--	--	--	--	--	--	--	--	--	--	------	--	--	--	--	--	--	--	--	--	--	--	------	--	--	--	--	--	--	--	--	--	--	--	------	--	--	--	--	--	--	--	--	--	--	--	------	--	--	--	--	--	--	--	--	--	--	--	------	--	--	--	--	--	--	--	--	--	--	--	------	--	--	--	--	--	--	--	--	--	--	--	------	--	--	--	--	--	--	--	--	--	--	--	------	--	--	--	--	--	--	--	--	--	--	--	------	--	--	--	--	--	--	--	--	--	--	--	------	--	--	--	--	--	--	--	--	--	--	--	------	--	--	--	--	--	--	--	--	--	--	--	------	--	--	--	--	--	--	--	--	--	--	--	------	--	--	--	--	--	--	--	--	--	--	--	------	--	--	--	--	--	--	--	--	--	--	--	------	--	--	--	--	--	--	--	--	--	--	--	------	--	--	--	--	--	--	--	--	--	--	--	------	--	--	--	--	--	--	--	--	--	--	--	------	--	--	--	--	--	--	--	--	--	--	--	------	--	--	--	--	--	--	--	--	--	--	--	------	--	--	--	--	--	--	--	--	--	--	--	------	--	--	--	--	--	--	--	--	--	--	--	------	--	--	--	--	--	--	--	--	--	--	--	------	--	--	--	--	--	--	--	--	--	--	--	------	--	--	--	--	--	--	--	--	--	--	--	------	--	--	--	--	--	--	--	--	--	--	--	------	--	--	--	--	--	--	--	--	--	--	--	------	--	--	--	--	--	--	--	--	--	--	--	------	--	--	--	--	--	--	--	--	--	--	--	------	--	--	--	--	--	--	--	--	--	--	--	------	--	--	--	--	--	--	--	--	--	--	--	------	--	--	--	--	--	--	--	--	--	--	--	------	--	--	--	--	--	--	--	--	--	--	--	------	--	--	--	--	--	--	--	--	--	--	--	------	--	--	--	--	--	--	--	--	--	--	--	------	--	--	--	--	--	--	--	--	--	--	--	------	--	--	--	--	--	--	--	--	--	--	--	------	--	--	--	--	--	--	--	--	--	--	--	------	--	--	--	--	--	--	--	--	--	--	--	------	--	--	--	--	--	--	--	--	--	--	--	------	--	--	--	--	--	--	--	--	--	--	--	------	--	--	--	--	--	--	--	--	--	--	--	------	--	--	--	--	--	--	--	--	--	--	--	------	--	--	--	--	--	--	--	--	--	--	--	------	--	--	--	--	--	--	--	--	--	--	--	------	--	--	--	--	--	--	--	--	--	--	--	------	--	--	--	--	--	--	--	--	--	--	--	------	--	--	--	--	--	--	--	--	--	--	--	------	--	--	--	--	--	--	--	--	--	--	--	------	--	--	--	--	--	--	--	--	--	--	--	------	--	--	--	--	--	--	--	--	--	--	--	------	--	--	--	--	--	--	--	--	--	--	--	------	--	--	--	--	--	--	--	--	--	--	--	------	--	--	--	--	--	--	--	--	--	--	--	------	--	--	--	--	--	--	--	--	--	--	--	------	--	--	--	--	--	--	--	--	--	--	--	------	--	--	--	--	--	--	--	--	--	--	--	------	--	--	--	--	--	--	--	--	--	--	--	------	--	--	--	--	--	--	--	--	--	--	--	------	--	--	--	--	--	--	--	--	--	--	--	------	--	--	--	--	--	--	--	--	--	--	--	------	--	--	--	--	--	--	--	--	--	--	--	------	--	--	--	--	--	--	--	--	--	--	--	------	--	--	--	--	--	--	--	--	--	--	--	------	--	--	--	--	--	--	--	--	--	--	--	------	--	--	--	--	--	--	--	--	--	--	--	------	--	--	--	--	--	--	--	--	--	--	--	------	--	--	--	--	--	--	--	--	--	--	--	------	--	--	--	--	--	--	--	--	--	--	--	------	--	--	--	--	--	--	--	--	--	--	--	------	--	--	--	--	--	--	--	--	--	--	--	------	--	--	--	--	--	--	--	--	--	--	--	------	--	--	--	--	--	--	--	--	--	--	--	------	--	--	--	--	--	--	--	--	--	--	--	------	--	--	--	--	--	--	--	--	--	--	--	------	--	--	--	--	--	--	--	--	--	--	--	------	--	--	--	--	--	--	--	--	--	--	--	------	--	--	--	--	--	--	--	--	--	--	--	------	--	--	--	--	--	--	--	--	--	--	--	------	--	--	--	--	--	--	--	--	--	--	--	------	--	--	--	--	--	--	--	--	--	--	--	------	--	--	--	--	--	--	--	--	--	--	--	------	--	--	--	--	--	--	--	--	--	--	--	------	--	--	--	--	--	--	--	--	--	--	--	------	--	--	--	--	--	--	--	--	--	--	--	------	--	--	--	--	--	--	--	--	--	--	--	------	--	--	--	--	--	--	--	--	--	--	--	------	--	--	--	--	--	--	--	--	--	--	--	------	--	--	--	--	--	--	--	--	--	--	--	------	--	--	--	--	--	--	--	--	--	--	--	------	--	--	--	--	--	--	--	--	--	--	--	------	--	--	--	--	--	--	--	--	--	--	--	------	--	--	--	--	--	--	--	--	--	--	--	------	--	--	--	--	--	--	--	--	--	--	--	------	--	--	--	--	--	--	--	--	--	--	--	------	--	--	--	--	--	--	--	--	--	--	--	------	--	--	--	--	--	--	--	--	--	--	--	------	--	--	--	--	--	--	--	--	--	--	--	------	--	--	--	--	--	--	--	--	--	--	--	------	--	--	--	--	--	--	--	--	--	--	--	------	--	--	--	--	--	--	--	--	--	--	--	------	--	--	--	--	--	--	--	--	--	--	--	------	--	--	--	--	--	--	--	--	--	--	--	------	--	--	--	--	--	--	--	--	--	--	--	------	--	--	--	--	--	--	--	--	--	--	--	------	--	--	--	--	--	--	--	--	--	--	--	------	--	--	--	--	--	--	--	--	--	--	--	------	--	--	--	--	--	--	--	--	--	--	--	------	--	--	--	--	--	--	--	--	--	--	--	------	--	--	--	--	--	--	--	--	--	--	--	------	--	--	--	--	--	--	--	--	--	--	--	------	--	--	--	--	--	--	--	--	--	--	--	------	--	--	--	--	--	--	--	--	--	--	--	------	--	--	--	--	--	--	--	--	--	--	--	------	--	--	--	--	--	--	--	--	--	--	--	------	--	--	--	--	--	--	--	--	--	--	--	------	--	--	--	--	--	--	--	--	--	--	--	------	--	--	--	--	--	--	--	--	--	--	--	------	--	--	--	--	--	--	--	--	--	--	--	------	--	--	--	--	--	--	--	--	--	--	--	------	--	--	--	--	--	--	--	--	--	--	--	------	--	--	--	--	--	--	--	--	--	--	--	------	--	--	--	--	--	--	--	--	--	--	--	------	--	--	--	--	--	--	--	--	--	--	--	------	--	--	--	--	--	--	--	--	--	--	--	------	--	--	--	--	--	--	--	--	--	--	--	------	--	--	--	--	--	--	--	--	--	--	--	------	--	--	--	--	--	--	--	--	--	--	--	------	--	--	--	--	--	--	--	--	--	--	--	------	--	--	--	--	--	--	--	--	--	--	--	------	--	--	--	--	--	--	--	--	--	--	--	------	--	--	--	--	--	--	--	--	--	--	--	------	--	--	--	--	--	--	--	--	--	--	--	------	--	--	--	--	--	--	--	--	--	--	--	------	--	--	--	--	--	--	--	--	--	--	--	------	--	--	--	--	--	--	--	--	--	--	--	------	--	--	--	--	--	--	--	--	--	--	--	------	--	--	--	--	--	--	--	--	--	--	--	------	--	--	--	--	--	--	--	--	--	--	--	------	--	--	--	--	--	--	--	--	--	--	--	------	--	--	--	--	--	--	--	--	--	--	--	------	--	--	--	--	--	--	--	--	--	--	--	------	--	--	--	--	--	--	--	--	--	--	--	------	--	--	--	--	--	--	--	--	--	--	--	------	--	--	--	--	--	--	--	--	--	--	--	------	--	--	--	--	--	--	--	--	--	--	--	------	--	--	--	--	--	--	--	--	--	--	--	------	--	--	--	--	--	--	--	--	--	--	--	------	--	--	--	--	--	--	--	--	--	--	--	------	--	--	--	--	--	--	--	--	--	--	--	------	--	--	--	--	--	--	--	--	--	--	--	------	--	--	--	--	--	--	--	--	--	--	--	------	--	--	--	--	--	--	--	--	--	--	--	------	--	--	--	--	--	--	--	--	--	--	--	------	--	--	--	--	--	--	--	--	--	--	--	------	--	--	--	--	--	--	--	--	--	--	--	------	--	--	--	--	--	--	--	--	--	--	--	------	--	--	--	--	--	--	--	--	--	--	--	------	--	--	--	--	--	--	--	--	--	--	--	------	--	--	--	--	--	--	--	--	--	--	--	------	--	--	--	--	--	--	--	--	--	--	--	------	--	--	--	--	--	--	--	--	--	--	--	------	--	--	--	--	--	--	--	--	--	--	--	------	--	--	--	--	--	--	--	--	--	--	--	------	--	--	--	--	--	--	--	--	--	--	--	------	--	--	--	--	--	--	--	--	--	--	--	------	--	--	--	--	--	--	--	--	--	--	--	------	--	--	--	--	--	--	--	--	--	--	--	------	--	--	--	--	--	--	--	--	--	--	--	------	--	--	--	--	--	--	--	--	--	--	--	------	--	--	--	--	--	--	--	--	--	--	--	------	--	--	--	--	--	--	--	--	--	--	--	------	--	--	--	--	--	--	--	--	--	--	--	------	--	--	--	--	--	--	--	--	--	--	--	------	--	--	--	--	--	--	--	--	--	--	--	------	--	--	--	--	--	--	--	--	--	--	--	------	--	--	--	--	--	--	--	--	--	--	--	------	--	--	--	--	--	--	--	--	--	--	--	------	--	--	--	--	--	--	--	--	--	--	--	------	--	--	--	--	--	--	--	--	--	--	--	------	--	--	--	--	--	--	--	--	--	--	--	------	--	--	--	--	--	--	--	--	--	--	--	------	--	--	--	--	--	--	--	--	--	--	--	------	--	--	--	--	--	--	--	--	--	--	--	------	--	--	--	--	--	--	--	--	--	--	--	------	--	--	--	--	--	--	--	--	--	--	--	------	--	--	--	--	--	--	--	--	--	--	--	------	--	--	--	--	--	--	--	--	--	--	--	------	--	--	--	--	--	--	--	--	--	--	--	------	--	--	--	--	--	--	--	--	--	--	--	------	--	--	--	--	--	--	--	--	--	--	--	------	--	--	--	--	--	--	--	--	--	--	--	------	--	--	--	--	--	--	--	--	--	--	--	------	--	--	--	--	--	--	--	--	--	--	--	------	--	--	--	--	--	--	--	--	--	--	--	------	--	--	--	--	--	--	--	--	--	--	--	------	--	--	--	--	--	--	--	--	--	--	--	------	--	--	--	--	--	--	--	--	--	--	--	------	--	--	--	--	--	--	--	--	--	--	--	------	--	--	--	--	--	--	--	--	--	--	--	------	--	--	--	--	--	--	--	--	--	--	--	------	--	--	--	--	--	--	--	--	--	--	--	------	--	--	--	--	--	--	--	--	--	--	--	------	--	--	--	--	--	--	--	--	--	--	--	------	--	--	--	--	--	--	--	--	--	--	--	------	--	--	--	--	--	--	--	--	--	--	--	------	--	--	--	--	--	--	--	--	--	--	--	------	--	--	--	--	--	--	--	--	--	--	--	------	--	--	--	--	--	--	--	--	--	--	--	------	--	--	--	--	--	--	--	--	--	--	--	------	--	--	--	--	--	--	--	--	--	--	--	------	--	--	--	--	--	--	--	--	--	--	--	------	--	--	--	--	--	--	--	--	--	--	--	------	--	--	--	--	--	--	--	--	--	--	--	------	--	--	--	--	--	--	--	--	--	--	--	------	--	--	--	--	--	--	--	--	--	--	--	------	--	--	--	--	--	--	--	--	--	--	--	------	--	--	--	--	--	--	--	--	--	--	--	------	--	--	--	--	--	--	--	--	--	--	--	------	--	--	--	--	--	--	--	--	--	--	--	------	--	--	--	--	--	--	--	--	--	--	--	------	--	--	--	--	--	--	--	--	--	--	--	------	--	--	--	--	--	--	--	--	--	--	--	------	--	--	--	--	--	--	--	--	--	--	--	------	--	--	--	--	--	--	--	--	--	--	--	------	--	--	--	--	--	--	--	--	--	--	--	------	--	--	--	--	--	--	--	--	--	--	--	------	--	--	--	--	--	--	--	--	--	--	--	------	--	--	--	--	--	--	--	--	--	--	--	------	--	--	--	--	--	--	--	--	--	--	--	------	--	--	--	--	--	--	--	--	--	--	--	------	--	--	--	--	--	--	--	--	--	--	--	------	--	--	--	--	--	--	--	--	--	--	--	------	--	--	--	--	--	--	--	--	--	--	--	------	--	--	--	--	--	--	--	--	--	--	--	------	--	--	--	--	--	--	--	--	--	--	--	------	--	--	--	--	--	--	--	--	--	--	--	------	--	--	--	--	--	--	--	--	--	--	--	------	--	--	--	--	--	--	--	--	--	--	--	------	--	--	--	--	--	--	--	--	--	--	--	------	--	--	--	--	--	--	--	--	--	--	--	------	--	--	--	--	--	--	--	--	--	--	--	------	--	--	--	--	--	--	--	--	--	--	--	------	--	--	--	--	--	--	--	--	--	--	--	------	--	--	--	--	--	--	--	--	--	--	--	------	--	--	--	--	--	--	--	--	--	--	--	------	--	--	--	--	--	--	--	--	--	--	--	------	--	--	--	--	--	--	--	--	--	--	--	------	--	--	--	--	--	--	--	--	--	--	--	------	--	--	--	--	--	--	--	--	--	--	--	------	--	--	--	--	--	--	--	--	--	--	--	------	--	--	--	--	--	--	--	--	--	--	--	------	--	--	--	--	--	--	--	--	--	--	--	------	--	--	--	--	--	--	--	--	--	--	--	------	--	--	--	--	--	--	--	--	--	--	--	------	--	--	--	--	--	--	--	--	--	--	--	------	--	--	--	--	--	--	--	--	--	--	--	------	--	--	--	--	--	--	--	--	--	--	--	------	--	--	--	--	--	--	--	--	--	--	--	------	--	--	--	--	--	--	--	--	--	--	--	------	--	--	--	--	--	--	--	--	--	--	--	------	--	--	--	--	--	--	--	--	--	--	--	------	--	--	--	--	--	--	--	--	--	--	--	------	--	--	--	--	--	--	--	--	--	--	--	------	--	--	--	--	--	--	--	--	--	--	--	------	--	--	--	--	--	--	--	--	--	--	--	------	--	--	--	--	--	--	--	--	--	--	--	------	--	--	--	--	--	--	--	--	--	--	--	------	--	--	--	--	--	--	--	--	--	--	--	------	--	--	--	--	--	--	--	--	--	--	--	------	--	--	--	--	--	--	--	--	--	--	--	------	--	--	--	--	--	--	--	--	--	--	--	------	--	--	--	--	--	--	--	--	--	--	--	------	--	--	--	--	--	--	--	--	--	--	--	------	--	--	--	--	--	--	--	--	--	--	--	------	--	--	--	--	--	--	--	--	--	--	--	------	--	--	--	--	--	--	--	--	--	--	--	------	--	--	--	--	--	--	--	--	--	--	--	------	--	--	--	--	--	--	--	--	--	--	--	------	--	--	--	--	--	--	--	--	--	--	--	------	--	--	--	--	--	--	--	--	--	--	--	------	--	--	--	--	--	--	--	--	--	--	--	------	--	--	--	--	--	--	--	--	--	--	--	------	--	--	--	--	--	--	--	--	--	--	--	------	--	--	--	--	--	--	--	--	--	--	--	------	--	--	--	--	--	--	--	--	--	--	--	------	--	--	--	--	--	--	--	--	--	--	--	------	--	--	--	--	--	--	--	--	--	--	--	------	--	--	--	--	--	--	--	--	--	--	--	------	--	--	--	--	--	--	--	--	--	--	--	------	--	--	--	--	--	--	--	--	--	--	--	------	--	--	--	--	--	--	--	--	--	--	--	------	--	--	--	--	--	--	--	--	--	--	--	------	--	--	--	--	--	--	--	--	--	--	--	------	--	--	--	--	--	--	--	--	--	--	--	------	--	--	--	--	--	--	--	--	--	--	--	------	--	--	--	--	--	--	--	--	--	--	--	------	--	--	--	--	--	--	--	--	--	--	--	------	--	--	--	--	--	--	--	--	--	--	--	------	--	--	--	--	--	--	--	--	--	--	--	------	--	--	--	--	--	--	--	--	--	--	--	------	--	--	--	--	--	--	--	--	--	--	--	------	--	--	--	--	--	--	--	--	--	--	--	------	--	--	--	--	--	--	--	--	--	--	--	------	--	--	--	--	--	--	--	--	--	--	--	------	--	--	--	--	--	--	--	--	--	--	--	------	--	--	--	--	--	--	--	--	--	--	--	------	--	--	--	--	--	--	--	--	--	--	--	------	--	--	--	--	--	--	--	--	--	--	--	------	--	--	--	--	--	--	--	--	--	--	--	------	--	--	--	--	--	--	--	--	--	--	--	------	--	--	--	--	--	--	--	--	--	--	--	------	--	--	--	--	--	--	--	--	--	--	--	------	--	--	--	--	--	--	--	--	--	--	--	------	--	--	--	--	--	--	--	--	--	--	--	------	--	--	--	--	--	--	--	--	--	--	--	------	--	--	--	--	--	--	--	--	--	--	--	------	--	--	--	--	--	--	--	--	--	--	--	------	--	--	--	--	--	--	--	--	--	--	--	------	--	--	--	--	--	--	--	--	--	--	--	------	--	--	--	--	--	--	--	--	--	--	--	------	--	--	--	--	--	--	--	--	--	--	--	------	--	--	--	--	--	--	--	--	--	--	--	------	--	--	--	--	--	--	--	--	--	--	--	------	--	--	--	--	--	--	--	--	--	--	--	------	--	--	--	--	--	--	--	--	--	--	--	------	--	--	--	--	--	--	--	--	--	--	--	------	--	--	--	--	--	--	--	--	--	--	--	------	--	--	--	--	--	--	--	--	--	--	--	------	--	--	--	--	--	--	--	--	--	--	--	------	--	--	--	--	--	--	--	--	--	--	--	------	--	--	--	--	--	--	--	--	--	--	--	------	--	--	--	--	--	--	--	--	--	--	--	------	--	--	--	--	--	--	--	--	--	--	--	------	--	--	--	--	--	--	--	--	--	--	--	------	--	--	--	--	--	--	--	--	--	--	--	------	--	--	--	--	--	--	--	--	--	--	--	------	--	--	--	--	--	--	--	--	--	--	--	------	--	--	--	--	--	--	--	--	--	--	--	------	--	--	--	--	--	--	--	--	--	--	--	------	--	--	--	--	--	--	--	--	--	--	--	------	--	--	--	--	--	--	--	--	--	--	--	------	--	--	--	--	--	--	--	--	--	--	--	------	--	--	--	--	--	--	--	--	--	--	--	------	--	--	--	--	--	--	--	--	--	--	--	------	--	--	--	--	--	--	--	--	--	--	--	------	--	--	--	--	--	--	--	--	--	--	--	------	--	--	--	--	--	--	--	--	--	--	--	------	--	--	--	--	--	--	--	--	--	--	--	------	--	--	--	--	--	--	--	--	--	--	--	------	--	--	--	--	--	--	--	--	--	--	--	------	--	--	--	--	--	--	--	--	--	--	--	------	--	--	--	--	--	--	--	--	--	--	--	------	--	--	--	--	--	--	--	--	--	--	--	------	--	--	--	--	--	--	--	--	--	--	--	------	--	--	--	--	--	--	--	--	--	--	--	------	--	--	--	--	--	--	--	--	--	--	--	------	--	--	--	--	--	--	--	--	--	--	--	------	--	--	--	--	--	--	--	--	--	--	--	------	--	--	--	--	--	--	--	--	--	--	--	------	--	--	--	--	--	--	--	--	--	--	--	------	--	--	--	--	--	--	--	--	--	--	--	------	--	--	--	--	--	--	--	--	--	--	--	------	--	--	--	--	--	--	--	--	--	--	--	------	--	--	--	--	--	--	--	--	--	--	--	------	--	--	--	--	--	--	--	--	--	--	--	------	--	--	--	--	--	--	--	--	--	--	--	------	--	--	--	--	--	--	--	--	--	--	--	------	--	--	--	--	--	--	--	--	--	--	--	------	--	--	--	--	--	--	--	--	--	--	--	------	--	--	--	--	--	--	--	--	--	--	--	------	--	--	--	--	--	--	--	--	--	--	--	------	--	--	--	--	--	--	--	--	--	--	--	------	--	--	--	--	--	--	--	--	--	--	--	------	--	--	--	--	--	--	--	--	--	--	--	------	--	--	--	--	--	--	--	--	--	--	--	------	--	--	--	--	--	--	--	--	--	--	--	------	--	--	--	--	--	--	--	--	--	--	--	------	--	--	--	--	--	--	--	--	--	--	--	------	--	--	--	--	--	--	--	--	--	--	--	------	--	--	--	--	--	--	--	--	--	--	--	------	--	--	--	--	--	--	--	--	--	--	--	------	--	--	--	--	--	--	--	--	--	--	--	------	--	--	--	--	--	--	--	--	--	--	--	------	--	--	--	--	--	--	--	--	--	--	--	------	--	--	--	--	--	--	--	--	--	--	--	------	--	--	--	--	--	--	--	--	--	--	--	------	--	--	--	--	--	--	--	--	--	--	--	------	--	--	--	--	--	--	--	--	--	--	--	------	--	--	--	--	--	--	--	--	--	--	--	------	--	--	--	--	--	--	--	--	--	--	--	------	--	--	--	--	--	--	--	--	--	--	--	------	--	--	--	--	--	--	--	--	--	--	--	------	--	--	--	--	--	--	--	--	--	--	--	------	--	--	--	--	--	--	--	--	--	--	--	------	--	--	--	--	--	--	--	--	--	--	--	------	--	--	--	--	--	--	--	--	--	--	--	------	--	--	--	--	--	--	--	--	--	--	--	------	--	--	--	--	--	--	--	--	--	--	--	------	--	--	--	--	--	--	--	--	--	--	--	------	--	--	--	--	--	--	--	--	--	--	--	------	--	--	--	--	--	--	--	--	--	--	--	------	--	--	--	--	--	--	--	--	--	--	--	------	--	--	--	--	--	--	--	--	--	--	--	------	--	--	--	--	--	--	--	--	--	--	--	------	--	--	--	--	--	--	--	--	--	--	--	------	--	--	--	--	--	--	--	--	--	--	--	------	--	--	--	--	--	--	--	--	--	--	--	------	--	--	--	--	--	--	--	--	--	--	--	------	--	--	--	--	--	--	--	--	--	--	--	------	--	--	--	--	--	--	--	--	--	--	--	------	--	--	--	--	--	--	--	--	--	--	--	------	--	--	--	--	--	--	--	--	--	--	--	------	--	--	--	--	--	--	--	--	--	--	--	------	--	--	--	--	--	--	--	--	--	--	--	------	--	--	--	--	--	--	--	--	--	--	--	------	--	--	--	--	--	--	--	--	--	--	--	------	--	--	--	--	--	--	--	--	--	--	--	------	--	--	--	--	--	--	--	--	--	--	--	------	--	--	--	--	--	--	--	--	--	--	--	------	--	--	--	--	--	--	--	--	--	--	--	------	--	--	--	--	--	--	--	--	--	--	--	------	--	--	--	--	--	--	--	--	--	--	--	------	--	--	--	--	--	--	--	--	--	--	--	------	--	--	--	--	--	--	--	--	--	--	--	------	--	--	--	--	--	--	--	--	--	--	--	------	--	--	--	--	--	--	--	--	--	--	--	------	--	--	--	--	--	--	--	--	--	--	--	------	--	--	--	--	--	--	--	--	--	--	--	------	--	--	--	--	--	--	--	--	--	--	--	------	--	--	--	--	--	--	--	--	--	--	--	------	--	--	--	--	--	--	--	--	--	--	--	------	--	--	--	--	--	--	--	--	--	--	--	------	--	--	--	--	--	--	--	--	--	--	--	------	--	--	--	--	--	--	--	--	--	--	--	------	--	--	--	--	--	--	--	--	--	--	--	------	--	--	--	--	--	--	--	--	--	--	--	------	--	--	--	--	--	--	--	--	--	--	--	------	--	--	--	--	--	--	--	--	--	--	--	------	--	--	--	--	--	--	--	--	--	--	--	------	--	--	--	--	--	--	--	--	--	--	--	------	--	--	--	--	--	--	--	--	--	--	--	------	--	--	--	--	--	--	--	--	--	--	--	------	--	--	--	--	--	--	--	--	--	--	--	------	--	--	--	--	--	--	--	--	--	--	--	------	--	--	--	--	--	--	--	--	--	--	--	------	--	--	--	--	--	--	--	--	--	--	--	------	--	--	--	--	--	--	--	--	--	--	--	------	--	--	--	--	--	--	--	--	--	--	--	------	--	--	--	--	--	--	--	--	--	--	--	------	--	--	--	--	--	--	--	--	--	--	--	------	--	--	--	--	--	--	--	--	--	--	--	------	--	--	--	--	--	--	--	--	--	--	--	------	--	--	--	--	--	--	--	--	--	--	--	------	--	--	--	--	--	--	--	--	--	--	--	------	--	--	--	--	--	--	--	--	--	--	--	------	--	--	--	--	--	--	--	--	--	--	--	------	--	--	--	--	--	--	--	--	--	--	--	------	--	--	--	--	--	--	--	--	--	--	--	------	--	--	--	--	--	--	--	--	--	--	--	------	--	--	--	--	--	--	--	--	--	--	--	------	--	--	--	--	--	--	--	--	--	--	--	------	--	--	--	--	--	--	--	--	--	--	--	------	--	--	--	--	--	--	--	--	--	--	--	------	--	--	--	--	--	--	--	--	--	--	--	------	--	--	--	--	--	--	--	--	--	--	--	------	--	--	--	--	--	--	--	--	--	--	--	------	--	--	--	--	--	--	--	--	--	--	--	------	--	--	--	--	--	--	--	--	--	--	--	------	--	--	--	--	--	--	--	--	--	--	--	------	--	--	--	--	--	--	--	--	--	--	--	------	--	--	--	--	--	--	--	--	--	--	--	------	--	--	--	--	--	--	--	--	--	--	--	------	--	--	--	--	--	--	--	--	--	--	--	------	--	--	--	--	--	--	--	--	--	--	--	------	--	--	--	--	--	--	--	--	--	--	--	------	--	--	--	--	--	--	--	--	--	--	--	------	--	--	--	--	--	--	--	--	--	--	--	------	--	--	--	--	--	--	--	--	--	--	--	------	--	--	--	--	--	--	--	--	--	--	--	------	--	--	--	--	--	--	--	--	--	--	--	------	--	--	--	--	--	--	--	--	--	--	--	------	--	--	--	--	--	--	--	--	--	--	--	------	--	--	--	--	--	--	--	--	--	--	--	------	--	--	--	--	--	--	--	--	--	--	--	------	--	--	--	--	--	--	--	--	--	--	--	------	--	--	--	--	--	--	--	--	--	--	--	------	--	--	--	--	--	--	--	--	--	--	--	------	--	--	--	--	--	--	--	--	--	--	--	------	--	--	--	--	--	--	--	--	--	--	--	------	--	--	--	--	--	--	--	--	--	--	--	------	--	--	--	--	--	--	--	--	--	--	--	------	--	--	--	--	--	--	--	--	--	--	--	------	--	--	--	--	--	--	--	--	--	--	--	------	--	--	--	--	--	--	--	--	--	--	--	------	--	--	--	--	--	--	--	--	--	--	--	------	--	--	--	--	--	--	--	--	--	--	--	------	--	--	--	--	--	--	--	--	--	--	--	------	--	--	--	--	--	--	--	--	--	--	--	------	--	--	--	--	--	--	--	--	--	--	--	------	--	--	--	--	--	--	--	--	--	--	--	------	--	--	--	--	--	--	--	--	--	--	--	------	--	--	--	--	--	--	--	--	--	--	--	------	--	--	--	--	--	--	--	--	--	--	--	------	--	--	--	--	--	--	--	--	--	--	--	------	--	--	--	--	--	--	--	--	--	--	--	------	--	--	--	--	--	--	--	--	--	--	--	------	--	--	--	--	--	--	--	--	--	--	--	------	--	--	--	--	--	--	--	--	--	--	--	------	--	--	--	--	--	--	--	--	--	--	--	------	--	--	--	--	--	--	--	--	--	--	--	------	--	--	--	--	--	--	--	--	--	--	--	------	--	--	--	--	--	--	--	--	--	--	--	------	--	--	--	--	--	--	--	--	--	--	--	------	--	--	--	--	--	--	--	--	--	--	--	------	--	--	--	--	--	--	--	--	--	--	--	------	--	--	--	--	--	--	--	--	--	--	--	------	--	--	--	--	--	--	--	--	--	--	--	------	--	--	--	--	--	--	--	--	--	--	--	------	--	--	--	--	--	--	--	--	--	--	--	------	--	--	--	--	--	--	--	--	--	--	--	------	--	--	--	--	--	--	--	--	--	--	--	------	--	--	--	--	--	--	--	--	--	--	--	------	--	--	--	--	--	--	--	--	--	--	--	------	--	--	--	--	--	--	--	--	--	--	--	------	--	--	--	--	--	--	--	--	--	--	--	------	--	--	--	--	--	--	--	--	--	--	--	------	--	--	--	--	--	--	--	--	--	--	--	------	--	--	--	--	--	--	--	--	--	--	--	------	--	--	--	--	--	--	--	--	--	--	--	------	--	--	--	--	--	--	--	--	--	--	--	------	--	--	--	--	--	--	--	--	--	--	--	------	--	--	--	--	--	--	--	--	--	--	--	------	--	--	--	--	--	--	--	--	--	--	--	------	--	--	--	--	--	--	--	--	--	--	--	------	--	--	--	--	--	--	--	--	--	--	--	------	--	--	--	--	--	--	--	--	--	--	--	------	--	--	--	--	--	--	--	--	--	--	--	------	--	--	--	--	--	--	--	--	--	--	--	------	--	--	--	--	--	--	--	--	--	--	--	------	--	--	--	--	--	--	--	--	--	--	--	------	--	--	--	--	--	--	--	--	--	--	--	------	--	--	--	--	--	--	--	--	--	--	--	------	--	--	--	--	--	--	--	--	--	--	--	------	--	--	--	--	--	--	--	--	--	--	--	------	--	--	--	--	--	--	--	--	--	--	--	------	--	--	--	--	--	--	--	--	--	--	--	------	--	--	--	--	--	--	--	--	--	--	--	------	--	--	--	--	--	--	--	--	--	--	--	------	--	--	--	--	--	--	--	--	--	--	--	------	--	--	--	--	--	--	--	--	--	--	--	------	--	--	--	--	--	--	--	--	--	--	--	------	--	--	--	--	--	--	--	--	--	--	--	------	--	--	--	--	--	--	--	--	--	--	--	------	--	--	--	--	--	--	--	--	--	--	--	------	--	--	--	--	--	--	--	--	--	--	--	------	--	--	--	--	--	--	--	--	--	--	--	------	--	--	--	--	--	--	--	--	--	--	--	------	--	--	--	--	--	--	--	--	--	--	--	------	--	--	--	--	--	--	--	--	--	--	--	------	--	--	--	--	--	--	--	--	--	--	--	------	--	--	--	--	--	--	--	--	--	--	--	------	--	--	--	--	--	--	--	--	--	--	--	------	--	--	--	--	--	--	--	--	--	--	--	------	--	--	--	--	--	--	--	--	--	--	--	------	--	--	--	--	--	--	--	--	--	--	--	------	--	--	--	--	--	--	--	--	--	--	--	------	--	--	--	--	--	--	--	--	--	--	--	------	--	--	--	--	--	--	--	--	--	--	--	------	--	--	--	--	--	--	--	--	--	--	--	------	--	--	--	--	--	--	--	--	--	--	--	------	--	--	--	--	--	--	--	--	--	--	--	------	--	--	--	--	--	--	--	--	--	--	--	------	--	--	--	--	--	--	--	--	--	--	--	------	--	--	--	--	--	--	--	--	--	--	--	------	--	--	--	--	--	--	--	--	--	--	--	------	--	--	--	--	--	--	--	--	--	--	--	------	--	--	--	--	--	--	--	--	--	--	--	------	--	--	--	--	--	--	--	--	--	--	--	------	--	--	--	--	--	--	--	--	--	--	--	------	--	--	--	--	--	--	--	--	--	--	--	------	--	--	--	--	--	--	--	--	--	--	--	------	--	--	--	--	--	--	--	--	--	--	--	------	--	--	--	--	--	--	--	--	--	--	--	------	--	--	--	--	--	--	--	--	--	--	--	------	--	--	--	--	--	--	--	--	--	--	--	------	--	--	--	--	--	--	--	--	--	--	--	------	--	--	--	--	--	--	--	--	--	--	--	------	--	--	--	--	--	--	--	--	--	--	--	------	--	--	--	--	--	--	--	--	--	--	--	------	--	--	--	--	--	--	--	--	--	--	--	------	--	--	--	--	--	--	--	--	--	--	--	------	--	--	--	--	--	--	--	--	--	--	--	------	--	--	--	--	--	--	--	--	--	--	--	------	--	--	--	--	--	--	--	--	--	--	--	------	--	--	--	--	--	--	--	--	--	--	--	------	--	--	--	--	--	--	--	--	--	--	--	------	--	--	--	--	--	--	--	--	--	--	--	------	--	--	--	--	--	--	--	--	--	--	--	------	--	--	--	--	--	--	--	--	--	--	--	------	--	--	--	--	--	--	--	--	--	--	--	------	--	--	--	--	--	--	--	--	--	--	--	------	--	--	--	--	--	--	--	--	--	--	--	------	--	--	--	--	--	--	--	--	--	--	--	------	--	--	--	--	--	--	--	--	--	--	--	------	--	--	--	--	--	--	--	--	--	--	--	------	--	--	--	--	--	--	--	--	--	--	--	------	--	--	--	--	--	--	--	--	--	--	--	------	--	--	--	--	--	--	--	--	--	--	--	------	--	--	--	--	--	--	--	--	--	--	--	------	--	--	--	--	--	--	--	--	--	--	--	------	--	--	--	--	--	--	--	--	--	--	--	------	--	--	--	--	--	--	--	--	--	--	--	------	--	--	--	--	--	--	--	--	--	--	--	------	--	--	--	--	--	--	--	--	--	--	--	------	--	--	--	--	--	--	--	--	--	--	--	------	--	--	--	--	--	--	--	--	--	--	--	------	--	--	--	--	--	--	--	--	--	--	--	------	--	--	--	--	--	--	--	--	--	--	--	------	--	--	--	--	--	--	--	--	--	--	--	------	--	--	--	--	--	--	--	--	--	--	--	------	--	--	--	--	--	--	--	--	--	--	--	------	--	--	--	--	--	--	--	--	--	--	--	------	--	--	--	--	--	--	--	--	--	--	--	------	--	--	--	--	--	--	--	--	--	--	--	------	--	--	--	--	--	--	--	--	--	--	--	------	--	--	--	--	--	--	--	--	--	--	--	------	--	--	--	--	--	--	--	--	--	--	--	------	--	--	--	--	--	--	--	--	--	--	--	------	--	--	--	--	--	--	--	--	--	--	--	------	--	--	--	--	--	--	--	--	--	--	--	------	--	--	--	--	--	--	--	--	--	--	--	------	--	--	--	--	--	--	--	--	--	--	--	------	--	--	--	--	--	--	--	--	--	--	--	------	--	--	--	--	--	--	--	--	--	--	--	------	--	--	--	--	--	--	--	--	--	--	--	------	--	--	--	--	--	--	--	--	--	--	--	------	--	--	--	--	--	--	--	--	--	--	--	------	--	--	--	--	--	--	--	--	--	--	--	------	--	--	--	--	--	--	--	--	--	--	--	------	--	--	--	--	--	--	--	--	--	--	--	------	--	--	--	--	--	--	--	--	--	--	--	------	--	--	--	--	--	--	--	--	--	--	--	------	--	--	--	--	--	--	--	--	--	--	--	------	--	--	--	--	--	--	--	--	--	--	--	------	--	--	--	--	--	--	--	--	--	--	--	------	--	--	--	--	--	--	--	--	--	--	--	------	--	--	--	--	--	--	--	--	--	--	--	------	--	--	--	--	--	--	--	--	--	--	--	------	--	--	--	--	--	--	--	--	--	--	--	------	--	--	--	--	--	--	--	--	--	--	--	------	--	--	--	--	--	--	--	--	--	--	--	------	--	--	--	--	--	--	--	--	--	--	--	------	--	--	--	--	--	--	--	--	--	--	--	------	--	--	--	--	--	--	--	--	--	--	--	------	--	--	--	--	--	--	--	--	--	--	--	------	--	--	--	--	--	--	--	--	--	--	--	------	--	--	--	--	--	--	--	--	--	--	--	------	--	--	--	--	--	--	--	--	--	--	--	------	--	--	--	--	--	--	--	--	--	--	--	------	--	--	--	--	--	--	--	--	--	--	--	------	--	--	--	--	--	--	--	--	--	--	--	------	--	--	--	--	--	--	--	--	--	--	--	------	--	--	--	--	--	--	--	--	--	--	--	------	--	--	--	--	--	--	--	--	--	--	--	------	--	--	--	--	--	--	--	--	--	--	--	------	--	--	--	--	--	--	--	--	--	--	--	------	--	--	--	--	--	--	--	--	--	--	--	------	--	--	--	--	--	--	--	--	--	--	--	------	--	--	--	--	--	--	--	--	--	--	--	------	--	--	--	--	--	--	--	--	--	--	--	------	--	--	--	--	--	--	--	--	--	--	--	------	--	--	--	--	--	--	--	--	--	--	--	------	--	--	--	--	--	--	--	--	--	--	--	------	--	--	--	--	--	--	--	--	--	--	--	------	--	--	--	--	--	--	--	--	--	--	--	------	--	--	--	--	--	--	--	--	--	--	--	------	--	--	--	--	--	--	--	--	--	--	--	------	--	--	--	--	--	--	--	--	--	--	--	------	--	--	--	--	--	--	--	--	--	--	--	------	--	--	--	--	--	--	--	--	--	--	--	------	--	--	--	--	--	--	--	--	--	--	--	------	--	--	--	--	--	--	--	--	--	--	--	------	--	--	--	--	--	--	--	--	--	--	--	------	--	--	--	--	--	--	--	--	--	--	--	------	--	--	--	--	--	--	--	--	--	--	--	------	--	--	--	--	--	--	--	--	--	--	--	------	--	--	--	--	--	--	--	--	--	--	--	------	--	--	--	--	--	--	--	--	--	--	--	------	--	--	--	--	--	--	--	--	--	--	--

Easement L306 Grelton- Odessa	Dec 2011 Forecast Plan Total	Actual Expenses thru August 2011	11-Sep	11-Oct	11-Nov	11-Dec	12-Jan	12-Feb	12-Mar	12-Apr	12-May
1.1 Site Acquisition	5,723,256	1,040,831	2,233,525	697,877	16,402	189,640	189,724	802,456	138,116	50,523	38,218
2.1 Site Development											
3.1 Civil & Foundation											
4.1 Substation Procurement											
4.8 Substation Labor											
4.9 Substation Admin											
5.1 Trans Line Procurement											
5.8 Trans Line Labor											
5.9 Trans Line Admin											
6.1 Engineering EPC											
7.1 Contingency EPC											
8.1 Engineering Outside											
9.1 WETT Labor											
10.1 WETT Administration											
10.2 WETT Financing											
10.3 WETT Rate Case											
10.4 WETT Sales Tax											
11.1 Construction Monitoring											
12.1 CCN Acquisition											
13.1 Contingency Non-EPC											
Total	\$ 5,723,256	\$ 1,040,831	\$ 2,233,525	\$ 697,877	\$ 16,402	\$ 189,640	\$ 189,724	\$ 802,456	\$ 138,116	\$ 50,523	\$ 38,218

12-Jun	12-Jul	12-Aug	12-Sep	12-Oct	12-Nov	12-Dec	13-Jan	13-Feb	13-Mar	13-Apr	13-May	13-Jun	13-Jul	13-Aug	13-Sep	13-Oct	13-Nov	13-Dec
158,548	47,500	7,500	7,500	7,500	7,500	7,500	7,500	7,500	7,500	7,500	7,500	7,500	7,500					
\$ 37,296	\$ 158,548	\$ 47,500	\$ 7,500	\$ 7,500	\$ 7,500	\$ 7,500	\$ 7,500	\$ 7,500	\$ 7,500	\$ 7,500	\$ 7,500	\$ 7,500	\$ 7,500	\$ 7,500	\$ 7,500	\$ 7,500	\$ 7,500	\$ 7,500

Construct L306 Greitton- Odessa	Dec 2011 Forecast Plan Total	Actual Expenses thru August 2011	11-Sep	11-Oct	11-Nov	11-Dec	12-Jan	12-Feb	12-Mar	12-Apr	12-May	12-Jun	12-Jul
1.1 Site Acquisition	827,939	1,779,566	1,577,578	40,718	11,027	33,288	1,728	16,414	67,314	19,029	2,657	715	20,256
2.1 Site Development	3,743,400							2,223,560	508,314	2,790,410	44,560	160,246	(160,246)
3.1 Civil & Foundation	7,771,605											624,375	1,822,991
4.1 Substation Procurement													
4.8 Substation Labor													
4.9 Substation Admin													
5.1 Trans Line Procurement	19,037,469												
5.8 Trans Line Labor	22,776,602	146,268	840,709	149,168	211,835	497,767	170,301	173,280	433,214	239,918	87,725	396,283	2,232,344
5.9 Trans Line Admin	13,525,543			33,046	159,121	93,764	68,005	5,007	128,934	119,500	(83,316)	530,431	(530,431)
6.1 Engineering EPC	1,453,069			(253,370)	(19,897)	(227,762)	(486,757)	(86,809)	(103,169)	(116,553)	(9,881)	270,368	587,270
7.1 EPC LNT/NTP Advance	0	7,012,591	408,550	(389,038)	(5,921)	(488,768)	14,282	12,179	11,164	53,757	22,700	(233,196)	4,787
8.1 Engineering Outside	828,778	1,123,514	283,421	31,100	31,100	(2,133)	1,383,597	1,383,557	41,248	45,675	47,826	13,213	(395,671)
9.1 WETT Labor	1,121,000			33,566	57,343	231,547	38,49,845	1,51,076	51,732	58,505	129,885	8,617	5,109
10.1 WETT Administration	1,999,686			1,857,138	17,718	302,339	26,842	220,789	156,519	27,738	31,755	87,086	47,826
10.2 WETT Financing	3,936,225												138,309
10.3 WETT Rate Case	451,150												34,793
10.4 WETT Sales Tax	1,281,413												51,594
11.1 Construction Monitoring	461,622												147,479
12.1 CCN Acquisition	1,936,983	304											41,661
13.1 Contingency Non-EPC		1,836,501											
14.1 Contingency EPC													
Total	3,350,576	10,947,849	2,687,555	207,237	275,520	5,554,244	624,691	831,607	1,356,931	1,307,851	396,369	2,461,910	4,048,071
	\$ 84,488,131	\$ 10,947,849	\$ 2,687,555	\$ 207,237	\$ 275,520	\$ 5,554,244	\$ 624,691	\$ 831,607	\$ 1,356,931	\$ 1,307,851	\$ 396,369	\$ 2,461,910	\$ 4,048,071

12-Aug	12-Sep	12-Oct	12-Nov	12-Dec	13-Jan	13-Feb	13-Mar	13-Apr	13-May	13-Jun	13-Jul	13-Aug	13-Sep	13-Oct	13-Nov	13-Dec
1,719,476	3,334,535	107,799	107,799	54,631		2,176,246							14,459			
2,475,381	2,617,408	2,447,609	1,714,468	1,860,653	438,587	-	-	-	-	-	-	-	-	-	-	-
3,307,050	4,793,549	4,793,549	4,668,610	3,066,528	2,147,406	624,062	362,892	357,072	373,726	378,730	355,469	356,696	889,000	-	-	-
1,026,341	1,397,832	1,014,845	958,151	811,715	1,047,175	187,432	-	-	-	-	-	-	-	-	-	-
41,844	41,844	41,844	49,461	49,461	49,461	(298,774)	(36,289)	(35,707)	(37,373)	(37,873)	(35,547)	(35,670)	(370,928)	-	-	-
(857,009)	(1,218,517)	(840,565)	(749,849)	(584,299)	(368,263)	4,671	5,462	3,088	791	1,583	-	-	-	-	-	-
3,876	4,668	3,615	3,816	5,462	4,671	4,671	4,671	3,088	40,224	38,557	-	-	-	-	-	-
47,826	47,826	47,826	47,826	47,826	47,826	47,826	47,826	47,826	30,180	29,653	27,374	27,374	27,374	-	-	-
100,675	100,253	92,128	92,357	59,012	49,633	46,873	51,093	46,873	-	-	-	-	-	-	-	-
43,927	248,723	50,292	52,912	279,944	100,036	61,630	310,239	55,631	-	-	-	-	-	-	-	-
26,099	23,988	20,928	20,401	9,849	4,573	4,573	2,462	2,462	2,462	1,829	1,829	-	-	-	-	-
158,177	167,252	156,402	109,555	118,896	28,026	-	-	-	-	-	-	-	-	-	-	-
32,527	34,127	32,527	32,527	32,527	18,498	18,498	18,498	18,498	18,318	20,757	-	-	11,479	-	-	-
\$ 8,126,189	\$ 11,593,486	\$ 7,968,798	\$ 7,108,032	\$ 5,812,204	\$ 3,567,627	\$ 2,873,035	\$ 762,183	\$ 495,742	\$ 428,329	\$ 433,236	\$ 349,125	\$ 348,400	\$ 3,350,526	\$ 3,921,909		



Project: WETT CREZ PROJECT - EPC - INVOICING FORECAST
Prepared on: 07-Jun-12

CCN2 - TRANSMISSION LINE
Kralton-Odessa

EPC INVOICE FLOW


		Original Budget	Estimated Budget	Jul-11	Aug-11	Sep-11	Oct-11	Nov-11	Dec-11	Jan-12	Feb-12	Mar-12	Apr-12	May-12	Jun-12	Jul-12	Aug-12	Sep-12
ENGINEERING																		
STRUCTURE FAMILY DESIGN & TESTING		\$116,126	\$117,919			\$11,999	\$30,070	\$5,379	\$68,717	\$0	\$1,793	\$0	\$0	\$0	\$0	\$0	\$0	\$0
MONITORING BASIC ENGINEERING DESIGN		\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0
ENGINEERING DESIGN, REPORTS AND DWGS		\$1,666,284	\$1,467,840			\$97,181	\$74,136	\$91,369	\$108,918	\$71,243	\$16,261	\$39,111	\$15,411	\$65,149	\$13,406	\$233,309	\$41,844	\$41,844
Engineering Subtotal		\$1,782,410	\$1,625,535	\$0	\$0	\$109,140	\$104,206	\$96,748	\$177,635	\$71,243	\$38,054	\$39,111	\$15,411	\$65,149	\$17,013	\$233,309	\$41,844	\$41,844
PROCUREMENT																		
MONITORING		\$12,407,919	\$9,053,122			\$0	\$0	\$0	\$0	\$4,237,414	\$0	\$701,021	\$0	\$19,874	\$86,977	\$0	\$569,835	\$744,839
CONDUCTOR / CABLE		\$5,173,033	\$4,086,165			\$0	\$0	\$0	\$0	\$0	\$0	\$312,265	\$0	\$0	\$0	\$420,076	\$989,268	\$174,132
OPGW		\$770,075	\$615,469			\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$7,120	\$371,431	\$739,739
INSULATORS		\$651,519	\$512,414			\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$184,641	\$184,641
TRANSMISSION HARDWARE		\$917,127	\$773,041			\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$12,341	\$12,341
GROUNDING MATERIAL		\$84,643	\$75,063			\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$289,216
DAMPERS/SPACERS		\$335,999	\$231,650			\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$31,653	\$0	\$3,378	\$4,421	\$0	\$0
BIRD DIVERTERS		\$12,407,919	\$9,053,122			\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0
WIRE CLOSURES		\$17,707	\$17,707			\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0
SIGNAGE		\$113,342	\$113,342			\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0
Other Materials		\$701	\$701			\$0	\$0	\$0	\$0	\$701	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0
Procurement Subtotal		\$20,437,811	\$18,448,128	\$0	\$0	\$4,238,115	\$4,238,115	\$0	\$177,635	\$4,238,115	\$38,054	\$553,685	\$31,653	\$55,149	\$90,355	\$431,617	\$2,197,010	\$2,475,381
CONSTRUCTION																		
ROW CLEANING		\$1,038,596	\$2,145,142			\$0	\$0	\$0	\$0	\$0	\$0	\$93,177	\$349,401	\$528,983	\$75,910	\$0	\$0	\$0
ACCESS ROADS		\$1,432,587	\$1,011,913			\$0	\$0	\$0	\$0	\$0	\$0	\$93,177	\$219,931	\$268,150	\$161,552	\$0	\$0	\$0
ENVIRONMENTAL		\$1,086,570	\$746,590			\$0	\$0	\$0	\$0	\$0	\$0	\$752	\$3,246	\$0	\$4,185	\$0	\$0	\$0
FOUNDATION		\$7,142,518	\$7,283,838			\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$837,640	\$1,609,726	\$1,609,726
GROUNDING		\$209,453	\$487,777			\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$1,009,750
TOWER ERECTION		\$14,524,312	\$14,697,999			\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$3,907,050
SIGNAGE		\$274,967	\$55,328			\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0
TRAINING		\$844,693	\$1,365,636			\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0
Mobilization		\$955,244	\$2,033,418	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$123,143	\$465,478	\$797,133	\$530,431	\$837,640	\$1,609,726	\$5,026,516
Construction Subtotal		\$31,841,420	\$34,982,373	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$123,143	\$465,478	\$797,133	\$530,431	\$837,640	\$1,609,726	\$5,026,516
ISOLUX FIELD OFFICE																		
Isolux FO Subtotal		\$1,262,573	\$1,812,173			\$16,303	\$19,285	\$18,891	\$16,960	\$11,613	\$18,747	\$31,261	\$26,067	\$44,071	\$51,015	\$79,250	\$78,862	\$82,183
PROJECT/CONTRACT MANAGEMENT																		
PM Subtotal		\$2,411,163	\$1,954,401			\$68,702	\$65,668	\$44,029	\$35,435	\$32,255	\$30,751	\$28,718	\$27,275	\$33,691	\$29,424	\$42,749	\$42,749	\$42,749
Austin G&A Subtotal		\$973,289	\$981,736			\$43,792	\$38,332	\$19,133	\$20,451	\$17,964	\$19,591	\$16,678	\$21,916	\$18,148	\$22,874	\$27,964	\$28,819	\$32,751
CORPORATE G&A																		
Corporate G&A Subtotal		\$4,007,362	\$4,255,490			\$59,746	\$15,937	\$12,515	\$17,462	\$306,170	\$8,129	\$52,692	\$48,142	\$70,952	\$72,506	\$115,668	\$279,889	\$539,059
PERFORMANCE BONDS																		
Performance Bonds Subtotal		\$993,877	\$993,877			\$615,634	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0
SUBTOTAL		\$41,710,095	\$46,751,243	\$0	\$0	\$181,317	\$241,029	\$181,317	\$246,944	\$4,887,060	\$124,277	\$305,444	\$716,942	\$1,004,629	\$1,215,189	\$1,794,109	\$4,774,599	\$8,240,678
FIXED FEE																		
Fixed Fee Subtotal		\$2,548,402	\$2,602,109			\$0	\$0	\$0	\$0	\$187,214	\$4,971	\$32,720	\$70,438	\$43,385	\$46,016	\$70,728	\$171,144	\$329,619
Total EPC Fee		\$46,258,497	\$51,953,352	\$0	\$0	\$181,317	\$241,029	\$181,317	\$246,944	\$5,074,274	\$129,248	\$338,164	\$787,380	\$1,075,067	\$1,261,205	\$1,864,837	\$4,945,743	\$8,570,297
Total Invoice to be Paid		\$7,011,593	\$7,011,593	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0

Task 2.1 Sum		\$3,903,646	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$123,143	\$565,478	\$797,133	\$241,646	\$0	\$0	\$0
Task 3.1 Sum		\$7,771,605	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$513,485	\$1,693	\$55,485	\$90,355	\$0	\$1,609,726	\$1,715,476
Task 3.1 Subtotal		\$18,448,128	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$513,485	\$1,693	\$55,485	\$90,355	\$0	\$2,197,010	\$2,475,381
Task 5.8 Sum		\$23,307,123	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$161,568	\$152,838	\$210,248	\$231,434	\$336,360	\$601,162	\$1,026,341
Task 5.9 Sum		\$12,599,806	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0
Task 6.1 Engineering		\$1,623,535	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0
Subtotal		\$67,654,842	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$4,867,575	\$129,242	\$837,708	\$765,380	\$1,128,014	\$1,264,005	\$1,838,926	\$4,449,743	\$8,570,092
Task 5.1 Spare Parts		\$662,898	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0
VOLUME ITEM 9347153705 Fairchild Workpapers\036-30-1 PDF		\$68,317,740	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$4,867,575	\$129,242	\$837,708	\$765,380	\$1,128,014	\$1,264,005	\$1,838,926	\$4,449,743	\$8,570,092

	Oct-17	Nov-17	Dec-17	Jan-18	Feb-18	Mar-18	Apr-18	May-18	Jun-18	Jul-18	Aug-18	Sep-18	Oct-18	Nov-18	Dec-18	Jan-19	Feb-19	Mar-19	Apr-19	May-19	Jun-19
\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0
\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0
\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0
\$41,844	\$41,844	\$41,844	\$41,844	\$49,461	\$49,461	\$181,025	\$181,025	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0
\$41,844	\$41,844	\$49,461	\$49,461	\$49,461	\$49,461	\$181,025	\$181,025	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0
\$710,489	\$710,489	\$536,496	\$536,496	\$1,107,629	\$1,107,629	\$1,107,629	\$1,107,629	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0
\$232,794	\$232,794	\$251,636	\$251,636	\$176,604	\$232,794	\$232,794	\$232,794	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0
\$1,076,801	\$917,837	\$705,371	\$355,664	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0
\$203,105	\$43,083	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0
\$24,683	\$61,707	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0
\$216,912	\$216,912	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0
\$92,680	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0
\$8,424	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0
\$5,424	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0
\$6,671	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0
\$2,617,408	\$2,447,509	\$1,493,502	\$1,493,502	\$1,639,687	\$1,639,687	\$1,639,687	\$1,639,687	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0
\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0
\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0
\$3,226,736	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0
\$107,799	\$107,799	\$54,631	\$54,631	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0
\$3,248,258	\$3,248,258	\$1,071,799	\$1,071,799	\$54,631	\$54,631	\$54,631	\$54,631	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0
\$22,402	\$22,402	\$20,991	\$20,991	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0
\$20,991	\$20,991	\$1,104,789	\$1,104,789	\$501,247	\$501,247	\$501,247	\$501,247	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0
\$276,50	\$276,50	\$276,50	\$276,50	\$276,50	\$276,50	\$276,50	\$276,50	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0
\$5,128,083	\$4,901,347	\$4,776,409	\$5,121,159	\$2,147,406	\$2,147,406	\$2,147,406	\$2,147,406	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0
\$82,884	\$82,884	\$89,725	\$102,251	\$128,113	\$128,113	\$128,113	\$128,113	\$128,113	\$128,113	\$128,113	\$128,113	\$128,113	\$128,113	\$128,113	\$128,113	\$128,113	\$128,113	\$128,113	\$128,113	\$128,113	\$128,113
\$48,491	\$48,491	\$98,137	\$101,576	\$133,895	\$133,895	\$133,895	\$133,895	\$133,895	\$133,895	\$133,895	\$133,895	\$133,895	\$133,895	\$133,895	\$133,895	\$133,895	\$133,895	\$133,895	\$133,895	\$133,895	\$133,895
\$11,949	\$12,041	\$32,728	\$38,029	\$60,810	\$64,779	\$64,779	\$64,779	\$64,779	\$64,779	\$64,779	\$64,779	\$64,779	\$64,779	\$64,779	\$64,779	\$64,779	\$64,779	\$64,779	\$64,779	\$64,779	\$64,779
\$766,447	\$528,715	\$457,756	\$353,625	\$217,729	\$187,929	\$187,929	\$187,929	\$187,929	\$187,929	\$187,929	\$187,929	\$187,929	\$187,929	\$187,929	\$187,929	\$187,929	\$187,929	\$187,929	\$187,929	\$187,929	\$187,929
\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0
\$11,216,907	\$8,802,245	\$4,997,618	\$5,405,790	\$3,328,522	\$2,872,427	\$2,872,427	\$2,872,427	\$2,872,427	\$2,872,427	\$2,872,427	\$2,872,427	\$2,872,427	\$2,872,427	\$2,872,427	\$2,872,427	\$2,872,427	\$2,872,427	\$2,872,427	\$2,872,427	\$2,872,427	\$2,872,427
\$468,660	\$323,294	\$279,005	\$216,332	\$133,141	\$114,913	\$114,913	\$114,913	\$114,913	\$114,913	\$114,913	\$114,913	\$114,913	\$114,913	\$114,913	\$114,913	\$114,913	\$114,913	\$114,913	\$114,913	\$114,913	\$114,913
\$12,145,167	\$4,402,645	\$7,277,521	\$5,622,022	\$1,461,660	\$2,087,740	\$2,087,740	\$2,087,740	\$2,087,740	\$2,087,740	\$2,087,740	\$2,087,740	\$2,087,740	\$2,087,740	\$2,087,740	\$2,087,740	\$2,087,740	\$2,087,740	\$2,087,740	\$2,087,740	\$2,087,740	\$2,087,740
\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0
\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0
\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0
\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0
\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0
\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0
\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0
\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0
\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0
\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0
\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0
\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0
\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0
\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0
\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0
\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0
\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0
\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0
\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0
\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0
\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0
\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0
\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0
\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0
\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0
\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0
\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0
\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0
\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0
\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0
\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0
\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0
\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0
\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0
\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0
\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0
\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0
\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0
\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0
\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0
\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0
\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0
\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0
\$0	\$0	\$0	\$0	\$0</																	

Construct Long Draw Substation	Dec 2011 Forecast Plan Total	Actual Expenses thru August 2011	11-Sep	11-Oct	11-Nov	11-Dec	12-Jan	12-Feb	12-Mar	12-Apr	12-May	12-Jun	12-Jul
1.1 Site Acquisition	128,216					78,715				390,427		84,575	(64,575)
2.1 Site Development	383,299											1,000	(1,000)
3.1 Civil & Foundation	1,645,813												411,453
4.1 Substation Procurement	5,345,619											100,165	366,712
4.8 Substation Labor	1,059,759												-
4.9 Substation Admin	2,918,712	22,775	155,764	34,198	101,560	32,140	55,149	35,874	147,879	17,386	28,095	69,979	161,559
5.1 Trans Line Procurement													
5.8 Trans Line Labor													
5.9 Trans Line Admin													
6.1 Engineering EPC	362,355												
7.1 EPC INTP/NTP Advance	(0)												
8.1 Engineering Outside	128,691	1,229,896	110,110	132,089	117,400	(8,962)	(9,190)	(15,037)	(14,642)	(18,427)	(2,968)	(19,054)	(100,646)
9.1 WETT Labor	205,029		718,781	5,518	55,18	(23,609)	7,227	15,722	7,731	8,561	8,964	11,615	8,964
10.1 WETT Administration	511,012		55,867	5,956	10,178	98,033	9,343	19,573	11,571	12,859	24,345	15,582	25,924
10.2 WETT Financing	708,508		335,737	3,144	3,298	17,953	5,031	3,897	31,214	5,208	5,952	40,029	6,521
10.3 WETT Rate Case	28,804		2,883	2,713	5,415	4,341	5,033	6,385	6,541	5,385	7,293	(430)	9,671
10.4 WETT Sales Tax	172,681											3,377	26,457
11.1 Construction Monitoring	57,430					80						9	8,260
12.1 CCN Acquisition													
13.1 Contingency Non-EPC													
14.1 Contingency EPC													
Total	\$ 13,434,946	\$ 1,451,788	\$ 739,261	\$ (23,124)	\$ 79,805	\$ 431,030	\$ 107,055	\$ 85,789	\$ 188,922	\$ 467,854	\$ 73,581	\$ 296,034	\$ 930,492

12-Aug	12-Sep	12-Oct	12-Nov	12-Dec	13-Jan	13-Feb	13-Mar	13-Apr	13-May	13-Jun	13-Jul	13-Aug	13-Sep	13-Oct	13-Nov	13-Dec
411,453	411,453	411,453	-	695,545	-	51,605	-	-	-	-	-	-	-	-	-	-
444,300	252,789	1,535,197	946,005	196,268	351,083	146,032	152,049	146,699	71,658	72,647	82,347	82,537	47,000			
-	85,334	187,735	187,735	200,088	239,277											
160,277	148,694	304,375	202,661													
12,256	6,809	1,874	1,874	1,874	1,874	1,874	34,045	-	-	-	-	-	-	-	-	-
(102,829)	(90,508)	(244,063)	(133,827)	(109,377)	(59,223)	(19,951)	(18,609)	(14,670)	(7,166)	(7,265)	(8,235)	(8,254)	(167,836)			
727	875	678	715	1,024	875	875	1,024	579	148	297						
8,964	8,964	8,964	8,964	8,964	8,964	8,964	8,964	8,964	7,539	7,227						
18,870	18,791	17,268	17,311	11,061	9,303	8,786	9,577	8,786	5,657	5,558	5,131	5,131	5,131			
8,234	46,619	9,426	9,918	52,471	18,750	11,552	58,149	10,427								
4,892	4,496	3,923	3,824	1,846	857	857	461	461	461	343	343	-	-	-	-	-
28,391	16,153	98,099	60,450	44,445	-	-	-	-	-	-	-	-	-	-	-	-
4,130	4,330	4,130	4,130	4,130	3,467	3,467	3,467	3,467	3,433	3,891	-	-	2,037			
\$ 999,664	\$ 914,800	\$ 2,339,058	\$ 1,309,759	\$ 1,108,338	\$ 575,227	\$ 214,061	\$ 249,127	\$ 164,714	\$ 81,731	\$ 82,697	\$ 79,586	\$ 79,414	\$ 514,335			
													628,004			



Project: WETT CREZ PROJECT - EPC - INVOICING FORECAST
Prepared on: 07-Jun-12

CCN2 - SUBSTATION
Lonik Draw

EPC INVOICE FLOW

	Original Budget	Estimated Budget	Jul-11	Aug-11	Sep-11	Oct-11	Nov-11	Dec-11	Jan-12	Feb-12	Mar-12	Apr-12	May-12	Jun-12	Jul-12	Aug-12	Sep-12
ENGINEERING																	
ENGINEERING DESIGN, REPORTS AND DWS																	
Engineering Subtotal	\$535,000	\$535,000	\$0	\$0	\$0	\$0	\$38,671	\$8,582	\$59,678	\$21,574	\$27,085	\$35,273	\$12,046	\$21,180	\$68,300	\$24,853	\$12,256
PROCUREMENT																	
POWER TRANSFORMER	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0
SHUNT REACTOR	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0
CAPACITOR BANK	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0
DISC SWITCHES	\$1,688,310	\$1,391,088	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0
CCOT & SURGE ARRESTORS	\$488,025	\$388,022	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0
CONTROL BUILDING	\$209,905	\$158,245	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0
STEEL STRUCTURES	\$963,419	\$967,099	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0
CONTROL CABLE & LUGS	\$1,151,037	\$857,978	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0
TRENCH	\$338,382	\$244,388	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0
ALUMINUM BUS	\$213,563	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0
INSULATORS	\$79,487	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0
GROUNDING	\$101,419	\$99,070	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0
OTHER MATERIALS	\$111,448	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0
Procurement Subtotal	\$445,093	\$174,824	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0
CONSTRUCTION																	
GRADING	\$694,570	\$384,800	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0
FOUNDATIONS	\$886,117	\$886,117	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0
OTHER CIVIL WORKS	\$404,788	\$809,696	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0
INSTALLATION	\$672,356	\$853,438	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0
TESTING & COMMISSIONING	\$285,620	\$206,650	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0
Construction Subtotal	\$2,754,261	\$3,080,372	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0
ISOLUX FIELD OFFICE																	
Isolux FO Subtotal	\$664,500	\$849,505	\$0	\$0	\$4,382	\$4,983	\$6,943	\$6,279	\$6,732	\$6,694	\$12,454	\$40,731	\$26,477	\$31,999	\$93,546	\$41,643	\$42,321
PROJECT/CONTRACT MANAGEMENT																	
PM Subtotal	\$556,348	\$549,546	\$0	\$0	\$26,990	\$19,655	\$18,054	\$13,744	\$13,252	\$14,972	\$12,776	\$10,754	\$11,529	\$10,959	\$7,773	\$7,773	\$7,773
AUSTIN G&A																	
Austin G&A Subtotal	\$231,335	\$162,994	\$0	\$0	\$6,915	\$6,084	\$3,189	\$3,409	\$2,994	\$3,265	\$2,780	\$3,985	\$3,300	\$4,159	\$5,084	\$5,240	\$5,955
CORPORATE G&A																	
Corporate G&A Subtotal	\$708,032	\$663,016	\$0	\$0	\$9,862	\$2,151	\$4,680	\$2,241	\$5,786	\$3,255	\$3,856	\$6,352	\$22,945	\$16,283	\$14,617	\$33,308	\$64,679
PERFORMANCE BONDS																	
Performance Bonds Subtotal	\$175,601	\$175,601	\$0	\$0	\$102,696	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0
SUBTOTAL																	
Subtotal EPC CSI	\$117,166,465	\$10,132,380	\$0	\$0	\$150,754	\$32,384	\$71,537	\$34,254	\$89,440	\$49,761	\$58,552	\$87,095	\$341,583	\$249,517	\$223,342	\$314,902	\$988,736
FIXED FEE																	
Fixed Fee Subtotal	\$450,759	\$405,415	\$0	\$0	\$6,030	\$1,315	\$2,861	\$1,370	\$3,588	\$1,990	\$2,358	\$3,884	\$13,663	\$9,297	\$8,938	\$33,596	\$39,549
Total EPC CSI	\$13,706,723	\$10,540,795	\$0	\$0	\$156,784	\$34,199	\$74,398	\$35,624	\$93,028	\$51,751	\$61,310	\$100,979	\$355,247	\$258,814	\$232,340	\$347,498	\$1,028,285
Total Net to be Paid																	
Total Net to be Paid	\$1,149,398	\$1,214,856	\$0	\$0	\$156,784	\$34,199	\$74,398	\$35,624	\$93,028	\$51,751	\$61,310	\$100,979	\$355,247	\$258,814	\$232,340	\$347,498	\$1,028,285


Task 2.1 Sum	\$384,800	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0
Task 3.1 Sum	\$1,645,813	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0
Task 4.1 Subtotal	\$4,269,716	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0
Task 4.8 Sum	\$1,059,759	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0
Task 4.9 Sum	\$2,805,988	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0
Task 6.1 Engineering	\$374,719	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0
Subtotal	\$10,540,795	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0
Task 4.1 Spare Parts	\$175,681	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0
Total of Tasks	\$10,716,476	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0

[illegible]

Construct Grelton Substation	Dec 2011 Forecast Plan Total	Actual Expenses thru August 2011	11-Sep	11-Oct	11-Nov	11-Dec	12-Jan	12-Feb	12-Mar	12-Apr	12-May	12-Jun	12-Jul
1.1 Site Acquisition	59,733												
2.1 Site Development	265,614												
3.1 Civil & Foundation	1,579,209												
4.1 Substation Procurement	852,481												
4.8 Substation Labor	972,529												
4.9 Substation Admin	12,648,068	27,774	129,306	33,771	4,273	17,240	124,821	150,226	112,362	(12,800)	49,102	77,083	(6,773)
5.1 Trans Line Procurement													394,827
5.8 Trans Line Labor													156,190
5.9 Trans Line Admin													165,257
6.1 Engineering EPC	203,252												
7.1 EPC LNTN/NTN Advance	(0)	1,048,548											
8.1 Engineering Outside	53,595												15,531
9.1 WETT Labor	126,565												(72,503)
10.1 WETT Administration	393,449												2,135
10.2 WETT Financing	434,173												5,629
10.3 WETT Rate Case	49,179												16,121
10.4 WETT Sales Tax	54,468												4,055
11.1 Construction Monitoring	45,413												6,014
12.1 CCN Acquisition													12,667
13.1 Contingency Non-EPC													8,261
14.1 Contingency EPC													
Total	\$ 8,149,206	\$ 1,237,792	\$ 504,032	\$ 17,668	\$ 65,325	\$ 139,904	\$ 129,300	\$ 83,509	\$ 147,134	\$ 38,006	\$ 167,199	\$ 335,606	\$ 707,411

12-Aug	12-Sep	12-Oct	12-Nov	12-Dec	13-Jan	13-Feb	13-Mar	13-Apr	13-May	13-Jun	13-Jul	13-Aug	13-Sep	13-Oct	13-Nov	13-Dec
													647			
394,827	394,827	385,202	-	-	-	-	-	-	-	-	-	-	-	-	-	-
328,138	201,426	86,069	-	-	-	-	-	-	-	-	-	-	-	-	-	-
		252,766	260,426	294,050	165,136	-	-	-	-	-	-	-	-	-	-	-
145,526	130,767	313,096	186,667	195,803	224,466	157,886	161,229	70,998	70,974	72,091	81,154	81,340	-	-	-	-
14,274	1,198	1,198	1,198	1,198	1,198	1,198	19,289	-	-	-	-	-	-	-	-	-
(88,277)	(72,822)	(252,667)	(122,942)	(104,270)	(43,973)	(15,908)	(18,052)	162,497	(7,097)	(7,209)	(8,115)	(8,134)	(291,880)	-	-	-
452	544	421	445	637	544	544	637	360	92	184	-	-	-	-	-	-
5,574	5,574	5,574	5,574	5,574	5,574	5,574	5,574	5,574	4,688	4,494	-	-	-	-	-	-
11,734	11,685	10,738	10,765	6,878	5,785	5,463	5,955	5,463	3,518	3,456	3,191	3,191	3,191	-	-	-
5,120	28,991	5,862	6,167	32,630	11,660	7,183	36,161	6,484	-	-	-	-	-	-	-	-
3,042	2,796	2,439	2,378	1,148	533	533	287	287	287	213	213	-	-	-	-	-
20,968	12,871	5,500	-	-	-	-	-	-	-	-	-	-	-	-	-	-
4,130	4,330	4,130	4,130	4,130	2,156	2,156	2,156	2,156	2,135	2,419	-	-	-	-	-	1,201
\$ 845,510	\$ 722,188	\$ 820,330	\$ 354,809	\$ 437,779	\$ 373,079	\$ 164,630	\$ 213,237	\$ 253,820	\$ 74,597	\$ 75,650	\$ 76,443	\$ 76,396	\$ 103,688	\$ 390,529		

Construct Grelton Cap Bank	Dec 2011 Forecast Plan Total	Actual Expenses thru August 2011	11-Sep	11-Oct	11-Nov	11-Dec	12-Jan	12-Feb	12-Mar	12-Apr	12-May	12-Jun	12-Jul
1.1 Site Acquisition													
2.1 Site Development													
3.1 Civil & Foundation													
4.1 Substation Procurement	2,870,044												
4.8 Substation Labor													
4.9 Substation Admin													
5.1 Trans Line Procurement													
5.8 Trans Line Labor													
5.9 Trans Line Admin													
6.1 Engineering EPC													
7.1 EPC LINTP/NTP Advance													
8.1 Engineering Outside	22,711												821
9.1 WETT Labor	48,660												2,141
10.1 WETT Administration	36,692												6,191
10.2 WETT Financing	167,223												1,557
10.3 WETT Rate Case	18,906												2,309
10.4 WETT Sales Tax	183,936												-
11.1 Construction Monitoring	34,590												8,261
12.1 CCN Acquisition													
13.1 Contingency Non-EPC													
14.1 Contingency EPC	149,976												
Total	\$ 3,582,297	\$	\$ 118,204	\$ 4,392	\$ 6,188	\$ 24,385	\$ 6,576	\$ 6,444	\$ 13,626	\$ 7,645	\$ 11,118	\$ 13,682	\$ 21,281



Project: WETT CREZ PROJECT - EPC - INVOICING FORECAST
Prepared on: 07-Jun-12

CCN2 - SUBSTATION

Kretlon

EPC INVOICE FLOW

	Original Budget	Estimated Budget	Jul-11	Aug-11	Sep-11	Oct-11	Nov-11	Dec-11	Jan-12	Feb-12	Mar-12	Apr-12	May-12	Jun-12	Jul-12	Aug-12	Sep-12
ENGINEERING																	
ENGINEERING DESIGN, REPORTS AND DWS																	
Engineering Subtotal	\$365,000	\$239,575	\$0	\$0	\$0	\$4,095	\$29,407	\$11,628	\$32,998	\$18,826	\$18,273	\$23,558	\$7,702	\$14,749	\$25,873	\$11,766	\$14,274
PROCUREMENT																	
POWER TRANSFORMER	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0
SHUNT REACTOR	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0
CIRCUIT BREAKER	\$279,678	\$254,369	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0
DISC SWITCHES	\$1,101,367	\$1,005,423	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0
CCVT & SURGE ARRESTORS	\$291,077	\$253,425	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0
CONTROL BUILDING	\$117,005	\$105,685	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0
STEEL STRUCTURES	\$790,348	\$854,028	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0
CONTROL CABLE & LUGS	\$900,304	\$790,346	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0
TRENCH	\$382,575	\$156,400	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0
ALUMINUM BUS	\$224,063	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0
INSULATORS	\$777,761	\$106,908	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0
GROUNDING	\$108,108	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0
OTHER MATERIALS	\$124,448	\$145,394	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0
Procurement Subtotal	\$4,705,030	\$3,617,547	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0
CONSTRUCTION																	
GRADING	\$550,009	\$314,181	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0
FOUNDATIONS	\$907,052	\$807,052	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0
OTHER CIVIL WORKS	\$941,388	\$772,627	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0
INSTALLATION	\$206,420	\$206,420	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0
TESTING & COMMISSIONING	\$2,312,833	\$2,865,868	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0
Construction Subtotal	\$6,649,900	\$8,837,762	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0
ISOLUX FIELD OFFICE																	
Isolux FO Subtotal	\$664,900	\$833,762	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0
PROJECT/CONTRACT MANAGEMENT																	
PM Subtotal	\$333,979	\$502,837	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0
AUSTIN G&A																	
Austin G&A Subtotal	\$138,801	\$162,904	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0
CORPORATE G&A																	
Corporate G&A Subtotal	\$595,718	\$585,514	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0
PERFORMANCE BONDS																	
Performance Bonds Subtotal	\$147,622	\$147,622	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0
SUBTOTAL																	
Subtotal EPC SS	\$4,469,438	\$4,950,628	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0
FIXED FEE																	
Fixed Fee Subtotal	\$78,517	\$38,925	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0
JOB TOTAL	\$4,547,955	\$5,046,449	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0
Notes to be Processed																	
Total Invoicing																	
Task 2.1 Sum		\$314,181	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0
Task 3.1 Sum		\$1,579,309	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0
Task 4.1 Subtotal		\$3,612,547	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0
Task 4.8 Sum		\$972,379	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0
Task 4.9 Sum		\$2,590,664	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0
Task 6.1 Engineering		\$239,575	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0
Subtotal		\$9,308,654	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0
Task 4.1 Spare Parts		\$146,798	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0
Total of Tasks		\$9,455,452	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0

Task 2.1 Sum	\$314,181	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0
Task 3.1 Sum	\$1,579,309	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0
Task 4.1 Subtotal	\$3,612,547	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0
Task 4.8 Sum	\$972,379	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0
Task 4.9 Sum	\$2,590,664	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0
Task 6.1 Engineering	\$239,575	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0
Subtotal	\$9,308,654	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0
Task 4.1 Spare Parts	\$146,798	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0
Total of Tasks	\$9,455,452	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0

	Oct-12	Nov-12	Dec-12	Jan-13	Feb-13	Mar-13	Apr-13	May-13	Jun-13	Jul-13	Aug-13	Sep-13	Oct-13	Nov-13	Dec-13	Jan-14	Feb-14	Mar-14	Apr-14	May-14	Jun-14
	\$1,198	\$1,198	\$1,198	\$1,198	\$1,198	\$1,198	\$19,288	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0
	\$1,198	\$1,198	\$1,198	\$1,198	\$1,198	\$1,198	\$19,289	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0
	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0
	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0
	\$0	\$254,869	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0
	\$0	\$100,542	\$402,169	\$502,712	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0
	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0
	\$0	\$854,728	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0
	\$0	\$385,473	\$330,023	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0
	\$78,200	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0
	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0
	\$53,453	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0
	\$69,773	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0
	\$201,416	\$1,514,412	\$732,197	\$502,717	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0
	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0
	\$207,763	\$192,138	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0
	\$193,064	\$193,064	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0
	\$0	\$252,766	\$260,426	\$252,766	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0
	\$394,877	\$637,969	\$760,426	\$294,050	\$165,136	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0
	\$42,346	\$42,346	\$43,145	\$63,436	\$75,906	\$97,858	\$99,043	\$19,935	\$19,897	\$20,776	\$21,633	\$21,598	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0
	\$8,817	\$8,817	\$17,916	\$25,557	\$33,688	\$33,546	\$33,538	\$33,558	\$33,558	\$33,558	\$40,691	\$40,694	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0
	\$5,791	\$5,826	\$5,951	\$6,080	\$9,723	\$10,357	\$10,331	\$10,308	\$10,324	\$10,450	\$10,605	\$10,802	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0
	\$45,805	\$138,328	\$74,252	\$62,508	\$24,581	\$10,006	\$11,355	\$4,166	\$4,464	\$4,535	\$5,105	\$5,116	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0
	\$0	\$0	\$0	\$0	\$65,537	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0
	\$740,246	\$2,189,085	\$1,135,080	\$956,541	\$375,705	\$152,945	\$178,575	\$68,186	\$48,744	\$69,315	\$76,038	\$72,211	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0
	\$28,003	\$97,180	\$45,403	\$36,222	\$15,031	\$6,119	\$5,943	\$2,751	\$2,730	\$2,773	\$3,121	\$3,123	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0
	\$728,218	\$2,526,675	\$1,180,483	\$993,763	\$390,600	\$159,064	\$180,518	\$70,998	\$70,974	\$72,091	\$81,154	\$81,340	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0
	\$728,218	\$2,526,675	\$1,180,483	\$993,763	\$390,600	\$159,064	\$180,518	\$70,998	\$70,974	\$72,091	\$81,154	\$81,340	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0
	\$728,218	\$2,526,675	\$1,180,483	\$993,763	\$390,600	\$159,064	\$180,518	\$70,998	\$70,974	\$72,091	\$81,154	\$81,340	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0
	\$728,218	\$2,526,675	\$1,180,483	\$993,763	\$390,600	\$159,064	\$180,518	\$70,998	\$70,974	\$72,091	\$81,154	\$81,340	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0

Easement L307 Long-Draw-Sand Bluff	Dec 2011 Forecast Plan Total	Actual Expenses thru August 2011	11-Sep	11-Oct	11-Nov	11-Dec	12-Jan	12-Feb	12-Mar	12-Apr	12-May	12-Jun
1.1 Site Acquisition	7,265,323	659,102	1,749,674	808,647	147,242	304,080	1,273,403	1,460,832	491,640	334,909	175,025	478,645
2.1 Site Development												
3.1 Civil & Foundation												
4.1 Substation Procurement												
4.8 Substation Labor												
4.9 Substation Admin												
5.1 Trans Line Procurement												
5.8 Trans Line Labor												
5.9 Trans Line Admin												
6.1 Engineering EPC												
7.1 Contingency EPC												
8.1 Engineering Outside												
9.1 WETT Labor												
10.1 WETT Administration												
10.2 WETT Financing												
10.3 WETT Rate Case												
10.4 WETT Sales Tax												
11.1 Construction Monitoring												
12.1 CCN Acquisition												
13.1 Contingency Non-EPC												
Total	\$ 7,265,323	\$ 659,102	\$ 1,749,674	\$ 808,647	\$ 147,242	\$ 304,080	\$ 1,273,403	\$ 1,460,832	\$ 491,640	\$ 334,909	\$ 175,025	\$ 478,645

	12-Jul	12-Aug	12-Sep	12-Oct	12-Nov	12-Dec	13-Jan	13-Feb	13-Mar	13-Apr	13-May	13-Jun	13-Jul	13-Aug	13-Sep	13-Oct	13-Nov	13-Dec
	185,456	31,667	15,000	15,000	15,000	15,000	15,000	15,000	15,000	15,000	15,000	15,000	15,000					
\$ 185,456	\$ 31,667	\$ 15,000	\$ 15,000	\$ 15,000	\$ 15,000	\$ 15,000	\$ 15,000	\$ 15,000	\$ 15,000	\$ 15,000	\$ 15,000	\$ 15,000	\$ 15,000	\$ 15,000	\$ 15,000	\$ 15,000	\$ 15,000	\$ 15,000

Construct L307 Long Draw-Sand Bluff	Dec 2011 Forecast Plan Total	Actual Expenses thru August 2011	11-Sep	11-Oct	11-Nov	11-Dec	12-Jan	12-Feb	12-Mar	12-Apr	12-May	12-Jun	12-Jul
1.1 Site Acquisition	1,045,280	513,122	(852,001)	(9,918)	47,069	2,239	2,418	2,447	28,383	9,008	51,130	80,487	(51,709)
2.1 Site Development	9,967,658	9,967,658											480,299
3.1 Civil & Foundation	9,279,626												
4.1 Substation Procurement													
4.8 Substation Labor													
4.9 Substation Admin													
5.1 Trans Line Procurement	25,688,983												
5.8 Trans Line Labor	29,184,027												
5.9 Trans Line Admin	16,357,617												
6.1 Engineering EPC	2,377,007												
7.1 EPC UTP/NTP Advance	0												
8.1 Engineering Outside	1,092,482												
9.1 WETT Labor	1,698,373												
10.1 WETT Administration	3,020,060												
10.2 WETT Financing	5,349,329												
10.3 WETT Rate Case	652,342												
10.4 WETT Sales Tax	2,631,602												
11.1 Construction Monitoring	400,320	200											
12.1 CCN Acquisition	5,083,633	2,083,633											
13.1 Contingency Non-EPC													
14.1 Contingency EPC													
Total	110,621,240	9,017,702	13,031,676	9,296,526	638,550	8,124,083	1,055,842	952,868	616,240	678,780	844,795	923,849	3,121,216


12-Aug	12-Sep	12-Oct	12-Nov	12-Dec	13-Jan	13-Feb	13-Mar	13-Apr	13-May	13-Jun	13-Jul	13-Aug	13-Sep	13-Oct	13-Nov	13-Dec
529,095	717,216	717,216	834,942	-	-	1,688,890	-	-	-	-	-	-	20,136	-	-	-
835,849	835,849	2,505,555	3,304,814	2,543,983	108,180	81,246	-	-	-	-	-	-	-	-	-	-
2,507,813	3,216,264	3,247,405	3,073,696	3,624,962	324,799	-	299,555	299,555	299,555	-	-	-	-	-	-	-
357,792	295,178	-	1,809,568	5,424,395	8,446,342	8,731,964	4,118,788	-	-	-	-	-	-	-	-	-
655,627	860,470	1,000,706	1,381,748	1,700,009	1,511,284	1,698,740	987,617	1,435,891	528,953	536,776	493,814	495,326	-	-	-	-
179,669	253,363	89,310	89,310	89,310	89,310	89,310	89,310	256,450	-	-	-	-	-	-	-	-
(423,000)	(617,834)	(756,019)	(1,049,408)	(1,338,266)	(1,047,992)	(1,229,015)	(549,527)	(199,190)	(82,851)	(53,678)	(49,381)	(49,533)	(901,228)	-	-	-
5,887	7,089	5,491	5,795	8,295	7,093	7,093	8,295	4,689	1,202	2,404	-	-	-	-	-	-
72,632	72,632	72,632	72,632	72,632	72,632	72,632	72,632	72,632	61,088	58,556	-	-	-	-	-	-
152,894	152,253	139,913	140,261	89,621	75,376	71,185	77,595	71,185	45,835	45,033	41,572	41,572	41,572	-	-	-
66,712	377,732	76,378	80,357	425,147	151,923	93,596	471,155	84,485	-	-	-	-	-	-	-	-
39,636	36,431	31,783	30,982	14,957	6,944	6,944	3,739	3,739	3,739	2,778	2,778	-	-	-	-	-
160,249	205,519	207,509	196,409	231,635	20,755	-	19,142	19,142	19,142	-	-	-	-	-	-	-
-	-	-	-	-	28,093	28,093	28,093	28,093	27,819	31,524	-	-	15,993	-	-	-
\$ 4,305,006	\$ 6,412,162	\$ 7,337,879	\$ 9,971,107	\$ 12,886,681	\$ 9,794,740	\$ 11,340,678	\$ 5,626,395	\$ 2,076,672	\$ 904,481	\$ 623,393	\$ 488,782	\$ 487,365	\$ 5,088,400	\$ 4,264,872	-	-

[illegible]

Easement L308 Sand Bluff-Divide	Dec 2011 Forecast Plan Total	Actual Expenses thru August 2011	11-Sep	11-Oct	11-Nov	11-Dec	12-Jan	12-Feb	12-Mar	12-Apr	12-May
1.1 Site Acquisition	3,432,692	219,833	993,789	82,175	(111,188)	25,588	140,250	(65,483)	23,439	1,483,988	294,825
2.1 Site Development											
3.1 Civil & Foundation											
4.1 Substation Procurement											
4.8 Substation Labor											
4.9 Substation Admin											
5.1 Trans Line Procurement											
5.8 Trans Line Labor											
5.9 Trans Line Admin											
6.1 Engineering EPC											
7.1 Contingency EPC											
8.1 Engineering Outside											
9.1 WETT Labor											
10.1 WETT Administration											
10.2 WETT Financing											
10.3 WETT Rate Case											
10.4 WETT Sales Tax											
11.1 Construction Monitoring											
12.1 CCN Acquisition											
13.1 Contingency Non-EPC											
Total	\$ 3,432,692	\$ 219,833	\$ 993,789	\$ 82,175	\$ (111,188)	\$ 25,588	\$ 140,250	\$ (65,483)	\$ 23,439	\$ 1,483,988	\$ 294,825

Construct L308 Sand Bluff-Divide	Dec 2011 Forecast Plan Total	Actual Expenses thru August 2011	11-Sep	11-Oct	11-Nov	11-Dec	12-Jan	12-Feb	12-Mar	12-Apr	12-May	12-Jun	12-Jul
1.1 Site Acquisition	1,647,193	1,647,193											(26,842)
2.1 Site Development	2,395,105	2,395,105											385,673
3.1 Civil & Foundation	10,338,132	10,338,132											
4.1 Substation Procurement													
4.8 Substation Labor													
4.9 Substation Admin													
5.1 Trans Line Procurement	19,089,305	19,089,305											
5.8 Trans Line Labor	11,560,278	11,560,278											
5.9 Trans Line Admin	10,572,813	10,572,813											
6.1 Engineering EPC	1,319,324	1,319,324											
7.1 EPC LINTP/NTP Advance	1,088,030	1,088,030											
8.1 Engineering Outside	2,063,324	2,063,324											
9.1 WETT Labor	3,381,790	3,381,790											
10.1 WETT Administration	427,184	427,184											
10.2 WETT Financing													
10.3 WETT Rate Case													
10.4 WETT Sales Tax													
11.1 Construction Monitoring													
12.1 CCN Acquisition													
13.1 Contingency Non-EPC													
14.1 Contingency EPC													
Total	\$ 69,665,419	\$ 2,371,782	\$ 6,294,314	\$ 2,703,961	\$ 313,764	\$ 758,359	\$ 1,391,423	\$ 431,679	\$ 469,576	\$ 487,895	\$ 405,045	\$ 619,581	\$ 1,488,363

V:\CLIENTS\29347537\05 Fairchild\03 Fairchild\Workpapers\036-30~1.PDF



Project: WETT CREZ PROJECT - EPC - INVOICING FORECAST
Prepared on: 07-Jun-12

CCN3 - TRANSMISSION LINE
Sand Bluff-Divide
EPC INVOICE FLOW

	Original Budget	Estimated Budget	Jul-11	Aug-11	Sep-11	Oct-11	Nov-11	Dec-11	Jan-12	Feb-12	Mar-12	Apr-12	May-12	Jun-12	Jul-12	Aug-12	Sep-12
ENGINEERING																	
STRUCTURE FAMILY DESIGN & TESTING	\$74,653	\$76,809			\$7,688	\$19,331	\$3,458	\$44,176	\$0	\$1,153	\$0	\$0	\$0	\$0	\$0	\$0	\$0
MONOPOLES BASIC ENGINEERING	\$0	\$62,175			\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0
MONOPOLES COMPLEMENTARY DESIGN	\$0	\$0			\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0
ENGINEERING DESIGN, REPORTS AND DWGS	\$1,509,373	\$1,119,400			\$0	\$8,930	\$25,900	\$68,930	\$24,310	\$11,475	\$60,210	\$87,295	\$20,370	\$42,278	\$76,770	\$49,950	\$88,020
Engineering Subtotal	\$1,584,025	\$1,187,884	\$0	\$0	\$7,688	\$105,231	\$28,758	\$117,868	\$24,310	\$12,628	\$60,710	\$47,795	\$10,370	\$42,278	\$76,770	\$49,950	\$88,020
PROCUREMENT																	
TOWERS	\$8,045,106	\$13,630,648			\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0
MONOPOLE	\$0	\$0			\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0
CONDUCTOR / CABLE	\$2,858,808	\$3,211,136			\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0
GROUNDING	\$4,448,000	\$4,448,000			\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0
DRUM TOWERS	\$448,957	\$106,521			\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0
TRANSMISSION HARDWARE	\$598,331	\$802,366			\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0
GROUNDING MATERIAL	\$58,910	\$52,242			\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0
DAMPERS/SPACERS	\$238,846	\$161,318			\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0
BIRD DIVERTERS	\$12,247	\$12,247			\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0
MARKER BALLS	\$71,707	\$71,707			\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0
SIGNAGE	\$8,223	\$8,223			\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0
OTHER MATERIALS	\$0	\$0			\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0
Procurement Subtotal	\$13,899,379	\$18,346,534	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0
CONSTRUCTION																	
ROW CLEANING	\$782,337	\$782,337			\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0
ACCESS ROADS	\$0	\$0			\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0
CONCRETE FOUNDATION	\$707,648	\$707,648			\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0
FOUNDATION	\$4,338,418	\$10,470,831			\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0
GROUNDING	\$144,914	\$110,502			\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0
TOWER ERECTION	\$9,417,348	\$6,188,147			\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0
SIGNAGE	\$191,369	\$145,935			\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0
STRINGING	\$3,207,406	\$2,445,752			\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0
TRIM OUT	\$800,783	\$1,051,158			\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0
Mobilization	\$806,654	\$1,120,620			\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0
Construction Subtotal	\$20,881,797	\$24,526,715	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0
ISOLUX FIELD OFFICE																	
Isolux FO Subtotal	\$971,210	\$1,890,517			\$0	\$0	\$12,446	\$10,528	\$9,810	\$11,055	\$13,401	\$21,250	\$39,520	\$50,227	\$23,265	\$210,889	\$194,179
PROJECT/CONTRACT MANAGEMENT																	
PM Subtotal	\$1,854,818	\$1,854,834			\$206	\$0	\$29,048	\$33,276	\$21,290	\$26,205	\$18,911	\$29,024	\$35,924	\$29,182	\$46,635	\$46,635	\$46,635
AUSTIN G&A																	
Austin G&A Subtotal	\$748,684	\$805,195			\$0	\$0	\$12,755	\$13,634	\$11,976	\$13,060	\$11,119	\$23,909	\$19,798	\$24,953	\$30,507	\$31,439	\$35,729
CORPORATE G&A																	
Corporate G&A Subtotal	\$2,776,730	\$3,440,088	\$0	\$0	\$16,402	\$10,713	\$5,810	\$11,195	\$4,734	\$4,405	\$22,588	\$10,718	\$12,255	\$10,429	\$26,984	\$73,300	\$140,316
PERFORMANCE BONDS																	
Performance Bonds Subtotal	\$676,140	\$676,140			\$226,440	\$47,526	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0
SUBTOTAL																	
Subtotal	\$41,540,742	\$52,388,016	\$0	\$0	\$260,796	\$183,748	\$88,837	\$171,316	\$73,371	\$97,380	\$145,115	\$184,846	\$187,444	\$159,400	\$412,482	\$1,120,324	\$2,145,944
FIXED-FEE																	
Fixed Fee Subtotal	\$1,733,691	\$2,103,521	\$0	\$0	\$10,029	\$6,551	\$3,553	\$6,846	\$2,895	\$7,694	\$13,813	\$6,554	\$7,484	\$6,377	\$16,500	\$44,021	\$85,799
Total EPC TL	\$44,274,433	\$54,491,537	\$0	\$0	\$270,825	\$190,299	\$92,390	\$178,162	\$76,266	\$105,074	\$158,927	\$191,400	\$194,928	\$165,796	\$428,982	\$1,164,345	\$2,231,743
Total Invoice to be Processed	\$4,772,224	\$5,412,267	\$138,402	\$0	\$0	\$170,320	\$87,870	\$177,985	\$75,266	\$70,047	\$359,127	\$170,402	\$194,838	\$165,796	\$428,982	\$1,164,345	\$2,231,743
Task 2.1 Sum	\$2,385,105	\$2,385,105	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0
Task 3.1 Sum	\$10,581,332	\$10,581,332	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0
Task 5.1 Subtotal	\$18,346,334	\$18,346,334	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0
Task 5.8 Sum	\$11,560,278	\$11,560,278	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0
Task 5.9 Sum	\$10,561,103	\$10,561,103	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0
Task 6.1 Engineering Subtotal	\$1,257,384	\$1,257,384	\$0	\$0	\$253,078	\$65,089	\$63,611	\$65,479	\$50,505	\$57,419	\$79,832	\$91,455	\$114,991	\$121,167	\$343,890	\$407,185	\$502,659
Task 6.1 Engineering Subtotal	\$54,691,537	\$54,691,537	\$0	\$0	\$260,796	\$183,748	\$88,837	\$171,316	\$73,371	\$97,380	\$145,115	\$184,846	\$187,444	\$159,400	\$412,482	\$1,120,324	\$2,145,944
Task 5.1 Spare Parts	\$720,790	\$720,790	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0
Task 5.1 Spare Parts	\$55,412,267	\$55,412,267	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0

	Oct-12	Nov-12	Dec-12	Jan-13	Feb-13	Mar-13	Apr-13	May-13	Jun-13	Jul-13	Aug-13	Sep-13	Oct-13	Nov-13	Dec-13	Jan-14	Feb-14	Mar-14	Apr-14	May-14	Jun-14
	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0
	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0
	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0
	\$128,400	\$43,582	\$43,582	\$43,582	\$43,582	\$43,582	\$43,582	\$43,582	\$43,582	\$43,582	\$43,582	\$43,582	\$43,582	\$43,582	\$43,582	\$43,582	\$43,582	\$43,582	\$43,582	\$43,582	\$43,582
	\$128,400	\$43,582	\$43,582	\$43,582	\$43,582	\$43,582	\$43,582	\$43,582	\$43,582	\$43,582	\$43,582	\$43,582	\$43,582	\$43,582	\$43,582	\$43,582	\$43,582	\$43,582	\$43,582	\$43,582	\$43,582
	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0
	\$3,651,277	\$3,651,277	\$3,651,277	\$3,651,277	\$3,651,277	\$3,651,277	\$3,651,277	\$3,651,277	\$3,651,277	\$3,651,277	\$3,651,277	\$3,651,277	\$3,651,277	\$3,651,277	\$3,651,277	\$3,651,277	\$3,651,277	\$3,651,277	\$3,651,277	\$3,651,277	\$3,651,277
	\$794,755	\$677,438	\$520,613	\$520,613	\$520,613	\$520,613	\$520,613	\$520,613	\$520,613	\$520,613	\$520,613	\$520,613	\$520,613	\$520,613	\$520,613	\$520,613	\$520,613	\$520,613	\$520,613	\$520,613	\$520,613
	\$70,106	\$56,843	\$62,327	\$62,327	\$62,327	\$62,327	\$62,327	\$62,327	\$62,327	\$62,327	\$62,327	\$62,327	\$62,327	\$62,327	\$62,327	\$62,327	\$62,327	\$62,327	\$62,327	\$62,327	\$62,327
	\$21,304	\$42,608	\$42,608	\$42,608	\$42,608	\$42,608	\$42,608	\$42,608	\$42,608	\$42,608	\$42,608	\$42,608	\$42,608	\$42,608	\$42,608	\$42,608	\$42,608	\$42,608	\$42,608	\$42,608	\$42,608
	\$160,473	\$160,473	\$240,710	\$240,710	\$240,710	\$240,710	\$240,710	\$240,710	\$240,710	\$240,710	\$240,710	\$240,710	\$240,710	\$240,710	\$240,710	\$240,710	\$240,710	\$240,710	\$240,710	\$240,710	\$240,710
	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0
	\$64,527	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0
	\$4,899	\$3,674	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0
	\$23,063	\$21,517	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0
	\$3,674	\$3,674	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0
	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0
	\$4,430,657	\$4,430,657	\$4,430,657	\$4,430,657	\$4,430,657	\$4,430,657	\$4,430,657	\$4,430,657	\$4,430,657	\$4,430,657	\$4,430,657	\$4,430,657	\$4,430,657	\$4,430,657	\$4,430,657	\$4,430,657	\$4,430,657	\$4,430,657	\$4,430,657	\$4,430,657	\$4,430,657
	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0
	\$360,778	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0
	\$311,392	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0
	\$14,153	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0
	\$2,065,994	\$2,065,994	\$2,112,948	\$2,112,948	\$2,112,948	\$2,112,948	\$2,112,948	\$2,112,948	\$2,112,948	\$2,112,948	\$2,112,948	\$2,112,948	\$2,112,948	\$2,112,948	\$2,112,948	\$2,112,948	\$2,112,948	\$2,112,948	\$2,112,948	\$2,112,948	\$2,112,948
	\$0	\$0	\$31,713	\$31,713	\$31,713	\$31,713	\$31,713	\$31,713	\$31,713	\$31,713	\$31,713	\$31,713	\$31,713	\$31,713	\$31,713	\$31,713	\$31,713	\$31,713	\$31,713	\$31,713	\$31,713
	\$0	\$0	\$1,748,503	\$1,748,503	\$1,748,503	\$1,748,503	\$1,748,503	\$1,748,503	\$1,748,503	\$1,748,503	\$1,748,503	\$1,748,503	\$1,748,503	\$1,748,503	\$1,748,503	\$1,748,503	\$1,748,503	\$1,748,503	\$1,748,503	\$1,748,503	\$1,748,503
	\$0	\$0	\$47,327	\$47,327	\$47,327	\$47,327	\$47,327	\$47,327	\$47,327	\$47,327	\$47,327	\$47,327	\$47,327	\$47,327	\$47,327	\$47,327	\$47,327	\$47,327	\$47,327	\$47,327	\$47,327
	\$0	\$0	\$793,217	\$793,217	\$793,217	\$793,217	\$793,217	\$793,217	\$793,217	\$793,217	\$793,217	\$793,217	\$793,217	\$793,217	\$793,217	\$793,217	\$793,217	\$793,217	\$793,217	\$793,217	\$793,217
	\$0	\$0	\$535,511	\$535,511	\$535,511	\$535,511	\$535,511	\$535,511	\$535,511	\$535,511	\$535,511	\$535,511	\$535,511	\$535,511	\$535,511	\$535,511	\$535,511	\$535,511	\$535,511	\$535,511	\$535,511
	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0
	\$2,654,218	\$2,065,994	\$3,016,933	\$3,892,669	\$5,296,973	\$4,141,277	\$7,054,474	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0
	\$194,914	\$194,914	\$202,454	\$72,161	\$71,991	\$78,940	\$80,022	\$40,276	\$44,954	\$46,101	\$30,715	\$30,677	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0
	\$52,899	\$52,899	\$107,495	\$89,445	\$117,902	\$117,403	\$117,447	\$111,447	\$117,447	\$117,447	\$142,410	\$142,420	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0
	\$34,745	\$34,953	\$35,703	\$32,179	\$51,496	\$54,814	\$54,675	\$54,556	\$54,639	\$55,304	\$56,124	\$57,167	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0
	\$510,670	\$512,551	\$483,108	\$588,713	\$391,124	\$310,498	\$164,572	\$56,343	\$15,185	\$15,319	\$16,047	\$16,117	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0
	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0
	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0
	\$7,806,501	\$7,815,244	\$7,385,159	\$9,152,400	\$5,979,027	\$4,746,513	\$2,355,772	\$481,287	\$282,125	\$284,171	\$385,944	\$244,382	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0
	\$312,740	\$313,110	\$295,406	\$366,090	\$279,161	\$189,861	\$100,031	\$24,452	\$9,285	\$9,267	\$9,812	\$9,855	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0
	\$1,718,781	\$1,748,658	\$7,840,944	\$9,514,489	\$4,214,146	\$4,034,374	\$2,616,403	\$495,748	\$741,119	\$243,514	\$255,116	\$254,237	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0

Easement L309 Sand Bluff Bearkat	Dec 2011 Forecast Plan Total	Actual Expenses thru August 2011	11-Sep	11-Oct	11-Nov	11-Dec	12-Jan	12-Feb	12-Mar	12-Apr	12-May	12-Jun
1.1 Site Acquisition	2,756,112	171,922	862,065	99,428	(152,791)	8,938	257,410	1350,601	192,212	518,950	192,175	21,041
2.1 Site Development												
3.1 Civil & Foundation												
4.1 Substation Procurement												
4.8 Substation Labor												
4.9 Substation Admin												
5.1 Trans Line Procurement												
5.8 Trans Line Labor												
5.9 Trans Line Admin												
6.1 Engineering EPC												
7.1 Contingency EPC												
8.1 Engineering Outside												
9.1 WETT Labor												
10.1 WETT Administration												
10.2 WETT Financing												
10.3 WETT Rate Case												
10.4 WETT Sales Tax												
11.1 Construction Monitoring												
12.1 CCN Acquisition												
13.1 Contingency Non-EPC												
Total	\$ 2,756,112	\$ 171,922	\$ 862,065	\$ 99,428	\$ (152,791)	\$ 8,938	\$ 257,410	\$ 1,350,601	\$ 192,212	\$ 518,950	\$ 192,175	\$ 21,041

Construct L309 Sand Bluff Bearkat	Dec 2011 Forecast Plan Total	Actual Expenses thru August 2011	11-Sep	11-Oct	11-Nov	11-Dec	12-Jan	12-Feb	12-Mar	12-Apr	12-May	12-Jun	12-Jul
1.1 Site Acquisition	581,140	571,577	1,036,537	17,864	1,036,537	577,000	1,036,537	1,036,537	1,036,537	1,036,537	1,036,537	1,036,537	(2,892)
2.1 Site Development	1,243,893												
3.1 Civil & Foundation	6,532,440												
4.1 Substation Procurement													
4.8 Substation Labor													
4.9 Substation Admin													
5.1 Trans Line Procurement	12,945,129					1,346,318	5,036,500	174,532	12,837	134,454	20,393	1,851,224	2,516,711
5.8 Trans Line Labor	11,287,910												
5.9 Trans Line Admin	17,302,569	17,458	210,837	5,837	11,246	136,550	55,889	82,084	43,019	7,619	56,017	172,840	442,573
6.1 Engineering EPC	1,376,472		5,979	146,400	6,258	83,039	94,114	13,997	21,997	17,758	111,225	146,950	189,553
7.1 EPC LINTP/NTP Advance		1,23,837	3,711,393	15,912	13,555	(16,105)	(17,243)	(42,477)	(18,474)	(16,985)	(19,763)	(100,711)	(314,884)
8.1 Engineering Outside	585,302		69,738	(15,733)	(12,193)	261,572	10,933	11,814	19,049	31,559	48,908	28,846	(16,216)
9.1 WETT Labor	776,164		271,600	17,012	17,012	(65,436)	26,579	26,579	28,434	31,485	32,968	15,939	32,968
10.1 WETT Administration	1,292,027			18,461	31,368	130,919	34,361	35,709	42,555	47,291	89,536	55,573	95,343
10.2 WETT Financing	2,424,535		1,035,062	9,492	10,469	180,282	18,504	14,331	114,790	19,456	21,801	147,219	23,984
10.3 WETT Rate Case	285,143		8,988	1,9463	16,775	15,292	70,877	23,113	24,059	19,806	26,833	1,374	35,566
10.4 WETT Sales Tax	824,762						93,494	10,908	804	2,754	1,274	11,346	175,782
11.1 Construction Monitoring		434							7,072	853	1,183	768	(768)
12.1 CCN Acquisition	1,257,385	1,257,385											
13.1 Contingency Non-EPC													
14.1 Contingency EPC	2,309,693												
Total	\$ 51,423,387	\$ 2,129,488	\$ 5,109,481	\$ 204,760	\$ 276,688	\$ 2,082,979	\$ 374,903	\$ 349,930	\$ 316,724	\$ 279,770	\$ 418,451	\$ 1,202,257	\$ 3,177,722

12-Aug	12-Sep	12-Oct	12-Nov	12-Dec	13-Jan	13-Feb	13-Mar	13-Apr	13-May	13-Jun	13-Jul	13-Aug	13-Sep	13-Oct	13-Nov	13-Dec
	260,462	326,029	421,494	-		740,908							7,909			
			2,134,156	2,134,156	2,196,171	56,957										
1,498,292	1,517,608	1,984,966	1,350,476	997,543	27,630	4,746,793	144,188	144,188	144,188	-	-	-	-	-	-	-
-	-	380,332	-	-	3,420,852	827,794	-	-	-	-	-	-	-	-	-	-
287,686	327,640	436,023	604,232	510,379	837,630	827,794	564,874	564,874	209,105	212,343	185,334	185,829	138,000			
46,804	89,429	136,400	49,651	49,651	49,651	49,651	157,435	157,435	-	-	-	-	-			
(183,278)	(219,514)	(326,375)	(456,001)	(369,173)	(653,193)	(642,210)	(269,872)	-	-	-	-	-	-			
2,672	3,218	2,492	2,631	3,765	3,220	3,220	3,765	2,129	546	1,091	-	-	-			
32,968	32,968	32,968	32,968	32,968	32,968	32,968	32,968	32,968	27,728	26,579	-	-	-			
69,400	69,109	63,508	63,666	40,680	34,214	32,312	35,221	32,312	20,805	20,441	18,870	18,870	18,870			
30,281	171,457	34,669	36,475	192,979	68,960	42,484	213,863	38,349	-	-	-	-	-			
17,991	16,536	14,427	14,063	6,789	3,152	3,152	1,697	1,697	1,697	1,261	1,261	-	-			
95,741	96,975	126,839	86,295	63,743	1,766	-	9,214	9,214	9,214	-	-	-	-			
-	-	-	-	-	12,752	12,752	12,752	12,752	12,627	14,309	-	-	6,279			
\$ 1,898,558	\$ 2,365,888	\$ 3,212,279	\$ 4,340,106	\$ 3,663,481	\$ 6,035,772	\$ 5,906,780	\$ 3,488,613	\$ 995,917	\$ 425,910	\$ 276,025	\$ 205,465	\$ 204,699	\$ 2,309,683			
													\$ 2,480,741			



Project: WETT CREZ PROJECT - EPC - INVOICING FORECAST
Prepared on: 07-Jun-12

CCN3 - TRANSMISSION LINE
Sand Bluff-Bearkat


EPC INVOICE FLOW

	Original Budget	Estimated Budget	Jul-11	Aug-11	Sep-11	Oct-11	Nov-11	Dec-11	Jan-12	Feb-12	Mar-12	Apr-12	May-12	Jun-12	Jul-12	Aug-12	Sep-12
ENGINEERING																	
STRUCTURE FAMILY DESIGN & TESTING	\$58,063	\$58,960			\$5,980	\$15,035	\$2,690	\$34,359	\$0	\$897	\$0	\$0	\$0	\$0	\$0	\$0	\$0
MONOPOLES BASIC ENGINEERING	\$0	\$0			\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0
MONOPOLES COMPLEMENTARY DESIGN	\$0	\$0			\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0
ENGINEERING DESIGN, REPORTS AND DWGS	\$1,180,253	\$1,155,950			\$0	\$8,079	\$23,423	\$10,099	\$24,439	\$18,354	\$61,074	\$42,714	\$20,834	\$55,079	\$55,079	\$87,524	\$46,804
Engineering Subtotal	\$1,238,316	\$1,216,910	\$0	\$0	\$5,980	\$103,114	\$26,113	\$104,458	\$24,439	\$19,251	\$65,074	\$42,714	\$20,834	\$55,079	\$55,079	\$87,524	\$46,804
PROCUREMENT																	
TOWERS	\$6,359,853	\$2,671,907			\$0	\$0	\$0	\$0	\$1,495,558	\$0	\$0	\$0	\$0	\$0	\$0	\$108,235	\$219,902
MONOPOLE	\$0	\$6,995,966			\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$14,150	\$0	\$85,552	\$2,086,158	\$788,965
CONDUCTOR / CABLE	\$3,012,915	\$2,571,335			\$0	\$0	\$0	\$0	\$0	\$0	\$187,359	\$0	\$0	\$0	\$4,081	\$217,891	\$423,986
GRW	\$3,545,425	\$3,545,425			\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0
TRANSMISSION HARDWARE	\$382,080	\$382,080			\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0
GROUNDING MATERIAL	\$463,046	\$463,046			\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0
DAMPERS/SPACERS	\$46,639	\$46,639			\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0
BIRD DIVERTERS	\$184,980	\$127,608			\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$21,761	\$15,302	\$2,436	\$1,861	\$38,284	\$38,284
MARKER BALLS	\$12,247	\$12,247			\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0
MARKER	\$71,707	\$71,707			\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$21,512
SIGNAGE	\$6,369	\$6,369			\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$1,971
OTHER MATERIALS	\$6,359	\$6,359			\$0	\$0	\$0	\$0	\$350	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0
Procurement Subtotal	\$10,972,511	\$12,728,618	\$0	\$0	\$0	\$0	\$0	\$0	\$1,495,908	\$0	\$187,359	\$21,761	\$19,452	\$219,688	\$892,369	\$2,505,506	\$1,498,292
CONSTRUCTION																	
ROW CLEANING	\$443,060	\$443,060			\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0
ACCESS ROADS	\$556,426	\$556,426			\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0
ENVIRONMENTAL	\$569,406	\$569,406			\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0
GROUNDING	\$3,437,947	\$3,437,947			\$160	\$0	\$2,4616	\$19,631	\$17,999	\$22,156	\$15,932	\$37,199	\$21,738	\$17,536	\$27,204	\$27,204	\$27,204
TOWER ERECTION	\$112,563	\$112,563			\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0
SIGNAGE	\$6,924,801	\$6,924,801			\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0
STRINGING	\$109,657	\$109,657			\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0
TRIM OUT	\$2,511,881	\$2,511,881			\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0
MOBILIZATION	\$484,191	\$484,191			\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0
Construction Subtotal	\$16,317,376	\$19,538,243	\$0	\$0	\$0	\$0	\$0	\$0	\$1,495,908	\$0	\$187,359	\$21,761	\$19,452	\$219,688	\$892,369	\$2,505,506	\$1,498,292
ISOLUX FIELD OFFICE																	
Isolux FO Subtotal	\$971,210	\$1,192,713			\$0	\$0	\$10,500	\$8,721	\$7,982	\$9,268	\$11,349	\$13,009	\$2,438	\$31,855	\$52,034	\$51,582	\$53,867
PROJECT/CONTRACT MANAGEMENT																	
PM Subtotal	\$1,854,818	\$926,279			\$160	\$0	\$2,4616	\$19,631	\$17,999	\$22,156	\$15,932	\$37,199	\$21,738	\$17,536	\$27,204	\$27,204	\$27,204
AUSTIN GBA																	
Austin GBA Subtotal	\$748,684	\$556,144			\$0	\$0	\$11,161	\$11,930	\$10,479	\$11,428	\$9,729	\$13,947	\$11,549	\$14,556	\$17,796	\$18,339	\$20,842
CORPORATE GBA																	
Corporate GBA Subtotal	\$2,191,290	\$2,588,258	\$0	\$0	\$13,635	\$10,007	\$5,067	\$10,130	\$108,968	\$4,347	\$19,979	\$7,604	\$7,561	\$23,896	\$73,108	\$188,301	\$115,282
PERFORMANCE BONDS																	
Performance Bonds Subtotal	\$543,468	\$543,468			\$188,700	\$39,855	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0
SUBTOTAL																	
Subtotal EPC-FL	\$4,433,747	\$4,930,495	\$0	\$0	\$208,476	\$157,816	\$27,643	\$154,458	\$1,485,776	\$46,496	\$405,433	\$116,213	\$115,531	\$185,299	\$1,117,590	\$2,878,316	\$1,762,281
FIXED FEE																	
Fixed Fee Subtotal	\$1,393,007	\$1,570,416	\$0	\$0	\$8,339	\$6,119	\$1,079	\$6,194	\$66,631	\$2,658	\$12,217	\$4,649	\$4,023	\$14,612	\$44,704	\$115,141	\$70,492
TOTAL EPC-FL																	
Total EPC-FL	\$5,826,754	\$6,500,911	\$0	\$0	\$216,815	\$163,935	\$28,722	\$160,652	\$1,552,407	\$49,154	\$417,650	\$120,862	\$120,554	\$199,911	\$1,162,294	\$2,993,457	\$1,832,773
Total Notice to Proceed																	
Total Notice to Proceed	\$3,438,225	\$3,438,225	\$123,837	\$0	\$5,211,891	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0
Total Invoicing																	
Total Invoicing	\$4,451,802	\$4,451,802	\$123,837	\$0	\$5,211,891	\$159,095	\$40,561	\$14,016	\$1,732,407	\$69,107	\$517,699	\$120,862	\$120,554	\$199,911	\$1,162,294	\$2,993,457	\$1,832,773
Task 2.1 Sum																	
Task 2.1 Sum	\$1,748,893	\$1,748,893	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0
Task 3.1 Sum																	
Task 3.1 Sum	\$6,521,440	\$6,521,440	\$0	\$0	\$0	\$0	\$0	\$0	\$1,495,908	\$0	\$187,359	\$21,761	\$19,452	\$219,688	\$892,369	\$2,505,506	\$1,498,292
Task 5.8 Subtotal																	
Task 5.8 Subtotal	\$11,287,910	\$11,287,910	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$49,857	\$69,206	\$56,407	\$69,318	\$102,455	\$214,846	\$400,567	\$287,686
Task 5.9 Sum																	
Task 5.9 Sum	\$7,257,277	\$7,257,277	\$0	\$0	\$210,837	\$55,981	\$54,443	\$56,999	\$212,060	\$19,251	\$69,206	\$56,407	\$69,318	\$102,455	\$214,846	\$400,567	\$287,686
Task 6.1 Engineering																	
Task 6.1 Engineering	\$1,286,673	\$1,286,673	\$0	\$0	\$5,980	\$103,114	\$26,113	\$104,458	\$24,439	\$19,251	\$65,074	\$42,714	\$20,834	\$55,079	\$55,079	\$87,524	\$46,804
Subtotal																	
Subtotal	\$40,330,811	\$40,330,811	\$0	\$0	\$216,815	\$163,935	\$40,561	\$14,016	\$1,732,407	\$69,107	\$517,699	\$120,862	\$120,554	\$199,911	\$1,162,294	\$2,993,457	\$1,832,773
Task 3.1 Spare Parts																	
Task 3.1 Spare Parts	\$432,565	\$432,565	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0
Grand Total																	
Grand Total	\$41,265,376	\$41,265,376	\$0	\$0	\$216,815	\$163,935	\$40,561	\$14,016	\$1,732,407	\$69,107	\$517,699	\$120,862	\$120,554	\$199,911	\$1,162,294	\$2,993,457	\$1,832,773

[illegible]

Construct Sand Bluff Substation	Dec 2011 Forecast Plan Total	Actual Expenses thru August 2011	11-Sep	11-Oct	11-Nov	11-Dec	12-Jan	12-Feb	12-Mar	12-Apr	12-May	12-Jun	12-Jul
1.1 Site Acquisition	230,340												
2.1 Site Development	2,581,585												
3.1 Civil & Foundation	1,327,326												
4.1 Substation Procurement	2,718,883												
4.8 Substation Labor	851,982												
4.9 Substation Admin	1,870,584												
5.1 Trans Line Procurement													
5.8 Trans Line Labor													
5.9 Trans Line Admin													
6.1 Engineering EPC	252,485												
7.1 EPC LNT/NT/Advance	(0)	31,509											
8.1 Engineering Outside	86,701												
9.1 WETT Labor	141,946												
10.1 WETT Administration	401,482	148,668											
10.2 WETT Financing	430,939												
10.3 WETT Rate Case	54,969												
10.4 WETT Sales Tax	175,204												
11.1 Construction Monitoring	45,143												
12.1 CCN Acquisition													
13.1 Contingency Non-EPC													
14.1 Contingency EPC	433,757												
Total	\$ 9,771,732	\$ 180,168	\$ 1,179,491	\$ 1,724,747	\$ 1,118,845	\$ 1,145,174	\$ 1,911,141	\$ 47,409	\$ 50,268	\$ 107,338	\$ 29,394	\$ 127,840	\$ 92,931

V:\CLIENTS\29347\537\05 Fairchild\03 Fairchild\036-30~1.PDF



Project: WETT CREZ PROJECT - EPC - INVOICING FORECAST
Prepared on: 07-Jun-12

CCN3 - SUBSTATION
Sand Bluff


EPC INVOICE FLOW

	Original Budget	Estimated Budget	Jul-11	Aug-11	Sep-11	Oct-11	Nov-11	Dec-11	Jan-12	Feb-12	Mar-12	Apr-12	May-12	Jun-12	Jul-12	Aug-12	Sep-12
ENGINEERING																	
ENGINEERING DESIGN REPORTS AND DWGS																	
Engineering Subtotal	\$315,000	\$229,584	\$0	\$0	\$0	\$0	\$6,388	\$6,987	\$48,976	\$14,254	\$10,501	\$20,722	\$7,826	\$9,942	\$57,925	\$9,958	\$8,482
PROCUREMENT																	
POWER TRANSFORMER	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0
SHUNT REACTOR	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0
CAPACITOR BANK	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0
CIRCUIT BREAKER	\$700,000	\$585,181	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0
DISC & SURGE ARRESTORS	\$238,664	\$237,054	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0
CONTROL BUILDING	\$139,344	\$123,017	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0
STEEL STRUCTURES	\$526,871	\$590,551	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0
CONTROL CABLE & LUGS	\$843,031	\$793,479	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0
TRENCH	\$143,960	\$168,479	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0
ALUMINIUM BUS	\$215,983	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0
INSULATORS	\$492,899	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0
GROUNDING	\$79,673	\$81,150	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0
OTHER MATERIALS	\$106,420	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0
Procurement Subtotal	\$3,440,297	\$2,727,262	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0
CONSTRUCTION																	
GRADING	\$726,815	\$726,815	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0
FOUNDATIONS	\$629,854	\$629,854	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0
OTHER CIVIL WORKS	\$901,770	\$687,472	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0
INSTALLATION	\$511,382	\$645,982	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0
TESTING & COMMISSIONING	\$208,620	\$208,620	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0
Construction Subtotal	\$2,376,441	\$2,896,123	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0
ISOLUX FIELD OFFICE																	
Isolux FO Subtotal	\$593,325	\$592,040	\$0	\$0	\$0	\$0	\$5,416	\$4,688	\$4,929	\$4,837	\$7,977	\$5,222	\$9,007	\$4,788	\$15,431	\$38,786	\$35,625
PROJECT/CONTRACT MANAGEMENT																	
PM Subtotal	\$222,619	\$308,525	\$0	\$0	\$0	\$0	\$13,996	\$10,644	\$10,249	\$11,684	\$8,735	\$6,600	\$6,932	\$6,548	\$3,886	\$3,886	\$3,886
AUSTIN G&A																	
Austin G&A Subtotal	\$92,334	\$81,391	\$0	\$0	\$0	\$0	\$3,189	\$3,409	\$2,994	\$3,265	\$2,780	\$1,992	\$1,650	\$2,079	\$2,542	\$2,620	\$2,977
CORPORATE G&A																	
Corporate G&A Subtotal	\$480,553	\$486,401	\$0	\$0	\$2,642	\$558	\$2,079	\$1,801	\$4,700	\$2,383	\$2,166	\$2,417	\$1,779	\$4,731	\$5,584	\$3,867	\$24,661
PERFORMANCE BONDS																	
Performance Bonds Subtotal	\$119,183	\$119,183	\$0	\$0	\$37,740	\$7,971	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0
SUBTOTAL																	
Subtotal EPC Sub	\$7,639,842	\$7,419,409	\$0	\$0	\$40,382	\$4,549	\$31,018	\$27,428	\$71,849	\$26,424	\$33,109	\$18,954	\$27,194	\$72,427	\$45,348	\$39,137	\$374,889
FIXED FEE																	
Fixed Fee Subtotal	\$305,598	\$397,420	\$0	\$0	\$1,615	\$341	\$1,241	\$1,101	\$2,874	\$1,857	\$1,324	\$1,478	\$1,088	\$2,893	\$2,415	\$2,305	\$15,080
Total EPC Sub	\$7,945,440	\$7,816,829	\$0	\$0	\$41,997	\$4,890	\$32,259	\$28,529	\$74,722	\$28,281	\$34,433	\$20,432	\$28,282	\$75,320	\$47,764	\$41,442	\$389,969
Total before tax Provisions																	
Total before tax Provisions	\$844,172	\$844,172	\$131,500	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0
Total Invoicing																	
Total Invoicing	\$1,349,512	\$1,349,512	\$131,500	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0
Task 2.1 Sum	\$726,815	\$726,815	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0
Task 3.1 Sum	\$1,317,326	\$1,317,326	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0
Task 4.1 Subtotal	\$2,722,262	\$2,722,262	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0
Task 4.8 Sum	\$851,982	\$851,982	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0
Task 4.9 Sum	\$1,884,949	\$1,884,949	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0
Task 6.1 Engineering	\$222,584	\$222,584	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0
Subtotal	\$7,732,919	\$7,732,919	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0
Task 5.1 Spare Parts	\$1,037,387	\$1,037,387	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0
Total of Tasks	\$7,840,256	\$7,840,256	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0

[illegible]

Construct Bearkat Substation	Dec 2011 Forecast Plan Total	Actual Expenses thru August 2011	11-Sep	11-Oct	11-Nov	11-Dec	12-Jan	12-Feb	12-Mar	12-Apr	12-May	12-Jun	12-Jul
1.1 Site Acquisition	137,809												
2.1 Site Development	210,017												
3.1 Civil & Foundation	614,922												
4.1 Substation Procurement	1,333,282												
4.8 Substation Labor	354,202												
4.9 Substation Admin	1,291,370												
5.1 Trans Line Procurement													
5.8 Trans Line Labor													
5.9 Trans Line Admin													
6.1 Engineering EPC	124,010												
7.1 EPC LINTP/NTP Advance	0												
8.1 Engineering Outside	5,059												
9.1 WETT Labor	71,615												
10.1 WETT Administration	275,758												
10.2 WETT Financing	248,754												
10.3 WETT Rate Case	27,714												
10.4 WETT Sales Tax	85,132												
11.1 Construction Monitoring	37,165												
12.1 CCN Acquisition													
13.1 Contingency Non-EPC													
14.1 Contingency EPC													
Total	218,071	164,601	\$ 592,270	\$ 5,475	\$ 62,775	\$ 193,564	\$ 21,845	\$ 31,940	\$ 31,524	\$ 41,935	\$ 23,134	\$ 59,366	\$ 132,992

	12-Aug	12-Sep	12-Oct	12-Nov	12-Dec	13-Jan	13-Feb	13-Mar	13-Apr	13-May	13-Jun	13-Jul	13-Aug	13-Sep	13-Oct	13-Nov	13-Dec
12-Aug																	
157,513		-	-														
17,614	201,204	342,864	202,924	202,924	202,924	209,073	-	16,129	16,129	16,129	-	-	-	-	-	-	-
-	-	-	173,548	548,090	548,090	-	118,252	145,678	90,272	-	-	-	-	-	-	-	-
67,542	67,573	83,209	92,576	140,527	140,527	87,753	77,788	81,349	115,784	96,670	96,154	35,899	35,996	-	-	-	-
4,498	3,832	618	618	618	618	618	618	618	618	8,330	-	-	-	-	-	-	-
(24,717)	(27,261)	(42,669)	(46,967)	(89,216)	(29,745)	(29,745)	(19,666)	(24,377)	(22,280)	(12,113)	(9,615)	(3,590)	(3,600)	(33,752)			
252	304	235	248	355	304	304	304	355	201	52	103	-	-	-	-	-	-
3,113	3,113	3,113	3,113	3,113	3,113	3,113	3,113	3,113	3,113	2,618	2,510	-	-	-	-	-	-
6,553	6,525	5,996	6,011	3,841	3,230	3,230	3,051	3,325	3,051	1,964	1,930	1,782	1,782	1,782			
2,859	16,188	3,273	3,444	18,220	6,511	6,511	4,011	20,192	3,621								
1,699	1,561	1,362	1,328	641	298	298	298	160	160	160	119	119	-	-	-	-	-
1,126	12,857	21,909	11,090	35,023	-	-	-	1,031	1,031	1,031	-	-	-	-	-	-	-
4,130	4,330	4,130	4,130	4,130	1,204	1,204	1,204	1,204	1,204	1,192	1,351	-	-	-	-	-	695
\$ 242,181	\$ 290,227	\$ 424,041	\$ 452,064	\$ 868,268	\$ 282,360	\$ 188,972	\$ 248,777	\$ 212,903	\$ 116,033	\$ 92,551	\$ 34,210	\$ 34,178	\$ 186,796	218,071			



Project: WETT CREZ PROJECT - EPC - INVOICING FORECAST
Prepared on: 07-Jun-12

CCN3 - SUBSTATION
Breakfast

EPC INVOICE FLOW

	Original Budget	Estimated Budget	Jul-11	Aug-11	Sep-11	Oct-11	Nov-11	Dec-11	Jan-12	Feb-12	Mar-12	Apr-12	May-12	Jun-12	Jul-12	Aug-12	Sep-12
ENGINEERING																	
ENGINEERING DESIGN, REPORTS AND DWGS																	
ENGINEERING SUBTOTAL	\$165,000	\$173,622	\$0	\$0	\$0	\$0	\$1,736	\$5,590	\$42,148	\$8,842	\$4,515	\$13,921	\$1,978	\$6,450	\$9,531	\$9,870	\$4,498
PROCUREMENT																	
POWER TRANSFORMER	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0
SHUNT REACTOR	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0
CAPACITOR BANK	\$234,080	\$198,727	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0
CIRCUIT BREAKER	\$121,517	\$105,798	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0
COVT & SURGE ARRESTORS	\$36,289	\$35,228	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0
CONTROL BUILDING	\$484,410	\$548,090	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$17,614
STEEL STRUCTURES	\$215,156	\$261,382	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$14,274	\$0	\$0	\$0
CONTROL CABLE & LUGS	\$41,877	\$55,538	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0
TRENCH	\$120,220	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0
ALUMINUM BUS	\$6,988	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0
GROUNDING	\$10,418	\$11,176	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0
OTHER MATERIALS	\$76,121	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0
PROCUREMENT SUBTOTAL	\$1,590,831	\$1,739,460	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$886	\$0	\$0	\$17,614
CONSTRUCTION																	
GRADING	\$242,293	\$210,017	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$157,513
FOUNDATIONS	\$238,607	\$238,607	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0
INTERCONNECTING WORKS	\$173,406	\$173,406	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0
INSTALLATION	\$173,406	\$173,406	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0
TESTING & COMMISSIONING	\$81,420	\$81,420	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0
CONSTRUCTION SUBTOTAL	\$884,128	\$1,173,141	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$157,513
SOLUX FIELD OFFICE																	
ISOLUX FO SUBTOTAL	\$557,650	\$548,041	\$0	\$0	\$0	\$0	\$2,835	\$2,477	\$2,615	\$2,546	\$4,188	\$3,069	\$5,231	\$2,935	\$15,431	\$43,786	\$35,625
PROJECT/CONTRACT MANAGEMENT																	
PM SUBTOTAL	\$222,619	\$216,909	\$0	\$0	\$0	\$0	\$7,336	\$5,580	\$5,575	\$6,116	\$5,121	\$4,160	\$4,596	\$4,091	\$3,886	\$3,886	\$3,886
AUSTIN G&A																	
AUSTIN G&A SUBTOTAL	\$92,134	\$74,953	\$0	\$0	\$0	\$0	\$1,594	\$1,704	\$1,497	\$1,633	\$1,300	\$1,992	\$1,650	\$2,079	\$2,542	\$2,620	\$2,977
CORPORATE G&A																	
CORPORATE G&A SUBTOTAL	\$241,849	\$245,059	\$0	\$0	\$1,321	\$279	\$914	\$1,074	\$3,614	\$1,304	\$1,065	\$1,550	\$942	\$2,148	\$2,197	\$7,886	\$15,547
PERFORMANCE BONDS																	
PERFORMANCE BONDS SUBTOTAL	\$59,982	\$59,982	\$18,870	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0
SUBTOTAL																	
SUBTOTAL EPC SS	\$3,844,973	\$3,746,166	\$0	\$0	\$0	\$0	\$13,870	\$16,426	\$55,150	\$19,841	\$16,779	\$23,692	\$14,307	\$12,443	\$33,381	\$120,653	\$137,461
FIXED FEE																	
FIXED FEE SUBTOTAL	\$153,799	\$153,847	\$0	\$0	\$808	\$171	\$559	\$657	\$2,210	\$798	\$651	\$948	\$576	\$1,314	\$1,344	\$4,822	\$9,506
TOTAL EPC SS	\$3,998,772	\$3,899,013	\$0	\$0	\$20,948	\$4,405	\$14,529	\$17,083	\$57,360	\$20,739	\$17,430	\$24,640	\$14,873	\$13,757	\$34,725	\$125,475	\$247,167
TOTAL INVOICES TO BE PROCESSED																	

Task 2.1 Sum	\$210,017	\$210,017	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$157,513
Task 3.1 Sum	\$614,922	\$614,922	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0
Task 4.1 Subtotal	\$1,296,460	\$1,296,460	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$15,140	\$0	\$0	\$17,614
Task 4.8 Sum	\$354,202	\$354,202	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0
Task 4.9 Sum	\$1,294,790	\$1,294,790	\$0	\$0	\$20,998	\$4,435	\$13,239	\$11,493	\$15,311	\$12,397	\$12,415	\$11,718	\$12,995	\$12,567	\$25,401	\$63,000	\$67,542
Task 6.1 Engineering	\$123,622	\$123,622	\$0	\$0	\$0	\$0	\$1,290	\$5,590	\$42,149	\$8,841	\$4,515	\$13,921	\$1,978	\$6,450	\$9,531	\$9,870	\$4,498
Subtotal	\$3,896,013	\$3,896,013	\$0	\$0	\$20,998	\$4,435	\$14,529	\$17,083	\$57,360	\$20,739	\$16,930	\$24,639	\$14,973	\$13,757	\$34,931	\$125,375	\$247,167
Task 5.1 Spare Parts	\$46,386	\$46,386	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0
Total of Tasks	\$3,942,399	\$3,942,399	\$0	\$0	\$20,998	\$4,435	\$14,529	\$17,083	\$57,360	\$20,739	\$16,930	\$24,639	\$14,973	\$13,757	\$34,931	\$125,375	\$247,167

Oct-12	Nov-12	Dec-12	Jan-13	Feb-13	Mar-13	Apr-13	May-13	Jun-13	Jul-13	Aug-13	Sep-13	Oct-13	Nov-13	Dec-13	Jan-14	Feb-14	Mar-14	Apr-14	May-14	Jun-14
\$3,832	\$618	\$618	\$618	\$618	\$618	\$618	\$618	\$8,330	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0
\$3,832	\$618	\$618	\$618	\$618	\$618	\$618	\$618	\$8,330	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0
\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0
\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0
\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0
\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0
\$52,899	\$52,899	\$99,364	\$99,364	\$99,364	\$99,364	\$99,364	\$99,364	\$99,364	\$99,364	\$99,364	\$99,364	\$99,364	\$99,364	\$99,364	\$99,364	\$99,364	\$99,364	\$99,364	\$99,364	\$99,364
\$17,614	\$17,614	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0
\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0
\$130,691	\$116,417	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0
\$0	\$27,769	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0
\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0
\$0	\$10,538	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0
\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0
\$0	\$35,878	\$35,878	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0
\$201,204	\$372,841	\$173,148	\$548,090	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0
\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0
\$0	\$78,740	\$78,740	\$81,121	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0
\$0	\$124,184	\$124,184	\$127,947	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0
\$0	\$0	\$0	\$118,252	\$118,252	\$26,278	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0
\$0	\$0	\$0	\$0	\$0	\$27,426	\$63,594	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0
\$0	\$0	\$202,924	\$202,924	\$208,073	\$118,252	\$145,678	\$50,272	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0
\$32,638	\$32,638	\$33,037	\$35,032	\$36,893	\$37,921	\$39,766	\$42,077	\$45,394	\$49,144	\$53,802	\$58,401	\$63,940	\$69,519	\$75,138	\$80,797	\$86,496	\$92,235	\$98,014	\$103,833	\$109,692
\$4,408	\$4,408	\$8,558	\$12,024	\$15,850	\$19,783	\$23,789	\$27,866	\$31,789	\$35,789	\$39,802	\$43,802	\$47,802	\$51,802	\$55,802	\$59,802	\$63,802	\$67,802	\$71,802	\$75,802	\$79,802
\$2,895	\$2,913	\$2,975	\$3,040	\$3,104	\$3,168	\$3,232	\$3,296	\$3,360	\$3,424	\$3,488	\$3,552	\$3,616	\$3,680	\$3,744	\$3,808	\$3,872	\$3,936	\$4,000	\$4,064	\$4,128
\$17,147	\$26,839	\$29,442	\$36,117	\$41,709	\$47,370	\$53,000	\$58,604	\$64,188	\$69,752	\$75,296	\$80,820	\$86,324	\$91,808	\$97,272	\$102,716	\$108,140	\$113,544	\$118,928	\$124,292	\$129,636
\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0
\$262,174	\$410,226	\$481,428	\$557,246	\$636,005	\$718,888	\$805,944	\$897,128	\$992,432	\$1,091,856	\$1,195,400	\$1,303,072	\$1,414,880	\$1,530,832	\$1,651,936	\$1,778,192	\$1,909,600	\$2,046,264	\$2,188,192	\$2,335,400	\$2,488,392
\$10,485	\$16,411	\$18,064	\$24,314	\$31,440	\$39,256	\$47,760	\$56,944	\$66,800	\$77,424	\$88,816	\$100,976	\$113,904	\$127,616	\$142,112	\$157,496	\$173,776	\$190,960	\$209,056	\$228,072	\$248,008
\$272,609	\$415,611	\$488,467	\$593,160	\$707,445	\$831,415	\$966,067	\$1,111,407	\$1,267,431	\$1,434,149	\$1,611,569	\$1,800,691	\$2,001,515	\$2,214,043	\$2,438,275	\$2,674,211	\$3,021,847	\$3,481,183	\$4,052,219	\$4,744,955	\$5,469,491
\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0
\$201,204	\$342,864	\$173,148	\$548,090	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0
\$67,573	\$83,209	\$92,376	\$140,527	\$87,753	\$115,349	\$145,678	\$181,349	\$222,784	\$271,784	\$329,376	\$395,568	\$471,360	\$556,752	\$651,744	\$757,336	\$873,536	\$1,000,344	\$1,138,760	\$1,288,896	\$1,450,768
\$13,832	\$618	\$618	\$618	\$618	\$618	\$618	\$618	\$618	\$618	\$618	\$618	\$618	\$618	\$618	\$618	\$618	\$618	\$618	\$618	\$618
\$172,609	\$426,691	\$469,667	\$489,160	\$297,445	\$196,657	\$161,129	\$122,803	\$86,154	\$50,000	\$27,426	\$15,129	\$7,564	\$3,782	\$1,891	\$945	\$472	\$236	\$118	\$59	\$29
\$272,609	\$426,691	\$469,667	\$489,160	\$297,445	\$196,657	\$161,129	\$122,803	\$86,154	\$50,000	\$27,426	\$15,129	\$7,564	\$3,782	\$1,891	\$945	\$472	\$236	\$118	\$59	\$29

Construct Farady Substation	Dec 2011 Forecast Plan Total	Actual Expenses thru August 2011	11-Sep	11-Oct	11-Nov	11-Dec	12-Jan	12-Feb	12-Mar	12-Apr	12-May	12-Jun	12-Jul	12-Aug
1.1 Site Acquisition	105,043					10,043							2,699	
2.1 Site Development	7,768.05													
3.1 Civil & Foundation	1,317,525													
4.1 Substation Procurement	2,597,024													
4.8 Substation Labor	851,982													
4.9 Substation Admin	1,880,115													
5.1 Trans Line Procurement														
5.8 Trans Line Labor														
5.9 Trans Line Admin														
6.1 Engineering EPC	465,137													
7.1 EPC LINTP/NTP Advance	37,106													
8.1 Engineering Outside	183,115					3,920								
9.1 WETT Labor	320,358													
10.1 WETT Administration	198,179													
10.2 WETT Financing	39,302													
10.3 WETT Rate Case	163,651													
10.4 WETT Sales Tax	42,099													
11.1 Construction Monitoring														
12.1 CCN Acquisition														
13.1 Contingency Non-EPC														
14.1 Contingency EPC														
Total	\$ 9,305,091	\$	\$	\$	\$	\$ 15,963	\$ 30,668	\$ 71,750	\$ 94,109	\$ 45,099	\$ 90,579	\$ 223,607	\$ 110,487	\$ 545,846

12-Sep	12-Oct	12-Nov	12-Dec	13-Jan	13-Feb	13-Mar	13-Apr	13-May	13-Jun	13-Jul	13-Aug	13-Sep	13-Oct	13-Nov	13-Dec	13-Jan
363,408																
	395,198	526,930	395,198		29,145	29,145	29,145									
138,655	611,685	803,355	953,157	129,112	193,669	224,632	242,643	61,926								
				101,544	109,086	113,124	114,429	114,451	118,928	120,160	129,552	-	-	-	-	-
120,248	169,046	209,685	228,690													
38,836	30,598	18,045	2,203	2,203	2,203	2,203	2,203	2,203	39,229	-	-	-	-	-	-	-
536	415	438	627	536	536	627	355	91	182	-	24,168	-	-	-	19,291	-
5,493	5,493	5,493	5,493	5,493	5,493	5,493	5,493	4,620	4,429	-	-	-	-	-	93,809	-
11,515	10,582	10,608	6,778	5,701	5,384	5,869	5,384	3,467	3,406	3,144	3,144	3,144	163,875	-	-	-
28,568	5,777	6,078	32,154	11,490	7,079	35,634	6,390	-	-	-	-	-	-	-	-	-
2,755	2,404	2,343	1,131	525	525	283	283	283	210	210	-	-	-	-	-	-
8,860	39,087	51,334	60,907	-	1,862	1,862	1,862	-	-	-	-	-	-	-	-	-
4,330	4,130	4,130	4,130	2,125	2,125	2,125	2,125	2,104	2,384	-	-	-	-	-	-	-
\$ 723,205	\$ 1,274,415	\$ 1,638,440	\$ 1,690,468	\$ 258,730	\$ 357,107	\$ 420,996	\$ 410,311	\$ 189,144	\$ 168,767	\$ 123,514	\$ 156,864	\$ 3,144	\$ 384,844	\$ 661,819		



Project: WETT CREZ PROJECT - EPC - INVOICING FORECAST
Prepared on: 07-Jun-12

CCN3 - SUBSTATION
Faraday

EPC INVOICE FLOW

	Original Budget	Estimated Budget	Jul-11	Aug-11	Sep-11	Oct-11	Nov-11	Dec-11	Jan-12	Feb-12	Mar-12	Apr-12	May-12	Jun-12	Jul-12	Aug-12	Sep-12
ENGINEERING																	
ENGINEERING DESIGN, REPORTS AND DWGS	\$0	\$440,500															
Engineering Subtotal	\$0	\$440,500															
PROCUREMENT																	
POWER TRANSFORMER	\$0	\$0															
SHUNT REACTOR	\$0	\$0															
CAPACITOR BANK	\$0	\$0															
CIRCUIT BREAKER	\$0	\$0															
DISC SWITCHES	\$0	\$596,181															
CCVT & SURGE ARRESTORS	\$0	\$196,785															
CONTROL BUILDING	\$0	\$80,525															
STEEL STRUCTURES	\$0	\$580,551															
CONTROL CABLE & LUGS	\$0	\$697,807															
TERMINALS	\$0	\$188,481															
ALUMINIUM BUS	\$0	\$0															
INSULATORS	\$0	\$79,872															
GROUNDING	\$0	\$0															
OTHER MATERIALS	\$0	\$132,731															
Procurement Subtotal	\$0	\$2,542,833															
CONSTRUCTION																	
FOUNDATIONS	\$0	\$726,815															
OTHER CIVIL WORKS	\$0	\$629,834															
INSTALLATION	\$0	\$685,562															
TESTING & COMMISSIONING	\$0	\$206,520															
Construction Subtotal	\$0	\$2,856,121															
ISOLUX FIELD OFFICE																	
Isolux FO Subtotal	\$0	\$705,516															
PROJECT/CONTRACT MANAGEMENT																	
PM Subtotal	\$0	\$750,177															
AUSTIN G&A																	
Austin G&A Subtotal	\$0	\$68,324															
CORPORATE G&A																	
Corporate G&A Subtotal	\$0	\$488,328															
PERFORMANCE BONDS																	
Performance Bonds Subtotal	\$0	\$75,322															
SUBTOTAL																	
Subtotal EPC 35	\$0	\$7,489,722															
FIXED FEE																	
Fixed Fee Subtotal	\$0	\$298,721															
Total EPC 35	\$0	\$7,788,443															
Total Notice to Proceed																	
Total Notice to Proceed	\$0	\$0															

--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--

--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--

--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--

Task 2.1 Sum	\$726,815	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0
Task 3.1 Sum	\$1,317,325	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0
Task 4.1 Subtotal	\$2,542,833	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0
Task 4.8 Sum	\$851,982	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0
Task 4.9 Sum	\$1,887,288	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0
Task 6.1 Engineering Subtotal	\$440,500	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0
Task 5.1 Spare Parts	\$87,434	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0
Total of Tasks	\$7,854,177	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0

--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--

--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--

--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--

--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--

[illegible]

Easement	Project Plan Total	Actual Expenses thru August 2011	11-Sep	Total Spend to Sep 11	Expenses Remaining to Allocate	11-Oct	11-Nov	11-Dec	12-Jan	12-Feb	12-Mar	12-Apr	12-May	12-Jun	12-Jul
E301	7,867,410	4,328,958	2,732,268	7,061,226	806,184	110,000	20,000	20,000	20,000	14,000				200,000	200,000
E303	6,174,812	1,031,089	2,531,657	3,562,746	2,612,066	1,750,000	255,000	155,000	155,000	125,000					
E305	5,735,025	789,579	1,954,594	2,744,173	2,990,852	400,000	400,000	200,000	210,000	300,000	300,000	250,000	300,000	300,000	350,000
E306	5,812,732	1,040,931	2,233,525	3,274,456	2,538,276	350,000	268,000	250,000	250,000	500,000	250,000	150,000	85,000	100,000	
E307	8,271,848	659,102	1,749,674	2,408,776	5,863,072	250,000	300,000	750,000	750,000	750,000	600,000	1,000,000	700,000	300,000	318,000
E308	4,042,613	219,833	993,789	1,213,622	2,828,991	100,000	275,000	575,000	525,000	425,000	300,000	205,000	300,000	200,000	50,000
E309	3,248,866	171,922	862,065	1,033,987	2,214,879	75,000	250,000	275,000	200,000	200,000	200,000	175,000	400,000	100,000	150,000