



Control Number: 41089



Item Number: 115

Addendum StartPage: 0

SOUTHWESTERN ELECTRIC POWER
CONSTRUCTION PROGRESS REPORT for
May 2013

Public Utility Commission of Texas
Project No. **41089**

Utility's Project Number	Project Name	Location (City/County)	Description	Estimated (or Actual) Start Date	Finish Date (or Completion)	Date Equipment Available	Initial Estimated Project Cost (\$)	Final Estimated Project Cost (\$)	Final Actual Project Cost (\$)	% Variance	Percent Complete	Existing Voltage (KV)	Upgraded Voltage (KV)	Conduit Length (Miles)	Conductor Type & Size & Bundling	Structure Type(s)	Existing ROW Width (F-ect)	Existing ROW Length (Miles)	New ROW Width (F-ect)	New ROW Length (Miles)	Rule Section or PUC Control Number	Comments
40883021	Turk Texas Interconnect to NW Tosama	Bowie	Completed a new 345 KV Transmission line from a crossing into Texas from Arkansas to the SWEPCO NW Texasland Substation, which completes a new 345 KV Transmission line from the Power Plant located in Arkansas.	01/16/12	08/31/12	08/28/12	5,907,955	6,520,000			100%	n/a	345	6.93	2 X 564 ACSR	Steel Single Pole	n/a	0.00	150	6.93	Docket No. 38838	Approved by PUCT on 9/2/2011
41814337	Barr-Hooks 69KV Line Rebuild and Reconstruction	Nash, Leary, Hooker/Bowie	Rebuild Barr to Hooks 69 KV with 1272 ACSR capable of 138 KV operation but operated at 69 KV	12/04/12	08/01/13			7,932,100			39%	69kv		7.10	1272 ACSR	Steel Single Pole	varies	7.10	n/a	n/a	Pursuant to Sub. Rule 25.101 (c) (5) (B)	Bulk within existing estimates.

2013 JUN -4 PM 2:58
PUBLIC UTILITY COMMISSION
FILING CLERK

MCPR_Form_2007(136).xls
Revised: 02/10/2007

Page 1 of 1

Teri L. Walker
Filing Clerk
400 West 15th Street, Suite 1520
Austin, TX 78701-1662
twalker@sepc.com

115