



Control Number: 41089



Item Number: 130

Addendum StartPage: 0

Utility's Project Number	Project Name	Location (City/County)	Description	Estimated (or Actual) Start Date	Finish Date (Construction Complete)	Date Energized (if Applicable)	Initial Estimated Project Cost (\$)	Final Estimated Project Cost (\$)	Final Actual Project Cost (\$)	% Variance	Percent Complete	Existing Voltage (KV)	Upgraded or New Voltage (KV)	Circuit Length (Miles)	Conductor Type & Size & Spacing (Drake)	Structure Type(s)	Existing ROW Width (Feet)	Existing ROW Length (Miles)	New ROW Width (Feet)	New ROW Length (Miles)	Rule Section or PUC Control Number	Comments
	Chirreno to Elolla 138 kV Transmission Line	Neapokochas	Construction of 138kV Transmission line between Chirreno to Elolla substations	12/01/09			8,733,562				0%	na	138	13.4	752 kcmil ACSR (Drake)	TU-1 single circuit	na	na	100	13.4	38380	Continue land survey process. Easement plats in process. Contact with landowners to negotiate easements has commenced
	Fairmount	Selma	Construction of 138kV Transmission line to new Fairmount Substation	11/01/11			\$2,108,000 Transm \$2,475,000 Subst.				0%	na	138	2.2	DC 795 kcmil ACSR (Drake)	TU-1 double circuit	na	na	100	2.2	39274	

2013 JUN 18 PM 2:53