




Control Number: 41089



Item Number: 142

Addendum StartPage: 0

CENTERPOINT ENERGY
TRANSMISSION CONSTRUCTION PROGRESS REPORT
for
July 2013

Public Utility Commission of Texas
Project No. 41089

Finish Date Construction Complete	Date Energized (if Applicable)	Initial Estimated Project Cost (\$)	Final Estimated Project Cost (\$)	Final Actual Project Cost (\$)	Variance %	Percent Complete	Existing Voltage (kV)	Upgraded Voltage (kV)	Conductor Type & Size & Bundling	Structure Type(s)	Existing ROW Width (Feet)	Existing ROW Length (Miles)	New ROW Length (Miles)	Rule Section or PUC Control Number	Comments
12/31/13		N/A	\$5,500,000			98%	138	N/A	1-56 2-959 6 ACSS	Steel Towers	75	0.78	N/A	25 101(c)(3)	Emergency clearing of crossing tower wreckage was completed on 10/6/10
12/27/13		N/A	\$152,000			98%	138	N/A	2-795 AAC	Steel Towers, Concrete Poles	22	0.18	N/A	25 101(c)(5)(F)	
05/07/13		N/A	\$3,878,000			99%	138	N/A	2-959 6 ACSS	Concrete Poles, Steel Poles, Steel Towers	Street, Substation Property	4.83	N/A	25 101(c)(5)(B)	Construction complete
06/29/14		\$9,547,000 trans \$11,455,000 sub	\$9,547,000 trans \$11,455,000 sub			20%	N/A	138	4-2-9 2	Concrete Poles, Steel Poles, Steel Towers	N/A	N/A	2 1-4 6	40049	CCN filed 01/12/12. Final Order signed 6/14/12
09/30/13		N/A	\$1,722,000			98%	138	N/A	795 AAC 795 ACSR	Steel Poles	40	0.52	N/A	25 101(c)(5)(F)	CIAC to be paid by TxDOT
11/30/13		N/A	\$6,289,000			98%	138	N/A	2-959 6 ACSS	Steel Towers, Concrete Poles	125-1090, Substation Property	4.45	N/A	25 101(c)(5)(B)	
04/02/13		N/A	\$585,000			99%	138	N/A	2000 AAC	Steel Towers, Wood Poles	150-715	0.49	N/A	25 101(c)(5)(A)	Construction complete. Actual cost to be reimbursed by BOSTCO.
05/07/13		N/A	\$2,305,000			99%	138	N/A	959 6 ACSS	Steel Poles	183, Substation Property	1.22	N/A	25 101(c)(5)(B)	Construction complete
06/03/13		N/A	\$539,000			99%	138	N/A	927 2 ACAR, 959 6 ACSS	Steel Towers	340	0.15	0.04	25 101(c)(5)(A)	Construction complete. Actual cost to be paid by Lone Star Fractionators, LLC
10/30/13		N/A	\$446,000			98%	345	N/A	2-2167 ACSR	Steel Towers	315-838, Substation Property	0.14	N/A	25 101(c)(5)(A)	
09/30/13		N/A	\$483,000			98%	138	N/A	2-795 AAC	Steel Towers	65	0.42	N/A	25 101(c)(5)(D)	Actual cost to be reimbursed by Enterprise Products Operating LLC.
06/06/13		N/A	\$108,000	\$67,967	-37%	100%	138	N/A	2-795 AAC	Concrete Pole	80	0.14	N/A	25 101(c)(5)(D)	Construction complete. Actual cost to be paid by Eastbourne 59/Grand Parkway LP
10/30/13		N/A	\$3,228,000			98%	N/A	138	2-959 6 ACSS	Steel Towers, Steel Pole Concrete Poles	N/A	N/A	0.86	25 101(c)(5)(A)	Actual cost to be paid by Last time to report. ONEOK NGL Pipeline, LLC
09/30/13		N/A	\$3,927,000			98%	345	N/A	2-795 ACSR	Steel Towers	220	1.24	N/A	25 101(c)(5)(F)	CIAC to be paid by TxDOT
09/30/13		N/A	\$464,000			98%	138	N/A	795 AAC	Steel Towers, Steel Poles	150	0.25	N/A	25 101(c)(5)(F)	CIAC to be paid by TxDOT.
10/30/13		N/A	\$359,000			98%	138	N/A	795 AAC 2-959 6 ACSS	Wood H-Frames, Wood Poles, Concrete Poles, Steel Poles, Steel Towers	80-320, Street, Substation Property	25.28	N/A	25 83(a)(3)	
10/30/13		N/A	\$604,000			98%	69	N/A	795 AAC	Wood Poles, Concrete Poles, Steel Poles, Steel Towers	20-570, Street, Substation Property	12.39	N/A	25 83(a)(3)	
10/30/13		N/A	\$678,000			98%	345	N/A	2-795 ACSR	Steel Poles, Steel Towers	180	0.21	N/A	25 101(c)(5)(F)	CIAC to be paid by TxDOT
12/27/13		N/A	\$1,991,000			98%	345	N/A	2-795 ACSR	Steel Towers	60-540, Substation Property	43.17	N/A	25 83(a)(3)	

142

CENTERPOINT ENERGY
TRANSMISSION CONSTRUCTION PROGRESS REPORT
for
July 2013

Public Utility Commission of Texas
Project No. **41089**

Finish Date Construction Complete	Date Energized (if Applicable)	Initial Estimated Project Cost (\$)	Final Estimated Project Cost (\$)	Final Actual Project Cost (\$)	Variance %	Percent Complete	Existing Voltage (KV)	Upgraded or New Voltage (KV)	Circuit Length (Miles)	Conductor Type & Size & Bundling	Structure Type(s)	Existing ROW Width (Feet)	Existing ROW Length (Miles)	ROW Width (Feet)	New ROW Length (Miles)	Rule Section or PUC Control Number	Comments
09/30/13		N/A	\$137,000			98%	138	N/A	0.03	2-927.2 ACAR	Concrete Poles	120, Substation Property	0.03	N/A	N/A	25 101(c)(5)(A)	
12/27/13		N/A	\$218,000			85%	138	N/A	0.19	2-795 AAC	Concrete Poles	115-130, Substation Property	0.19	N/A	N/A	25 101(c)(5)(A)	
09/30/13		N/A	\$290,000			98%	138	N/A	0.13	2-959.6 ACSS	Concrete Poles	65	0.01	70-220, Substation Property	0.12	25 101(c)(5)(A)	Actual cost to be paid by Kinder Morgan Energy Partners, LP
12/28/13		N/A	\$529,800			5%	69	138	4.1	795 AAC	Steel Towers, Concrete Poles, Wood Poles	80-271, Substation Property	4.1	N/A	N/A	25 101(c)(5)(B), 25 101(c)(5)(A)	
03/30/14		N/A	\$7,341,000			5%	345	N/A	2.12	2-1590 ACSR	Steel Poles, Steel Towers	100	1.06	N/A	N/A	25 101(c)(5)(F)	CIAC to be paid by TxDOT
03/30/14		N/A	\$5,840,000			5%	345	N/A	1.48	2-1590 ACSR	Steel Poles, Steel Towers	100	0.74	N/A	N/A	25 101(c)(5)(F)	CIAC to be paid by TxDOT
10/30/13		N/A	\$373,000			98%	138	N/A	0.3	2-959.6 ACSS	Concrete Poles	N/A	N/A	70-135	0.15	25 101(c)(5)(A)	Actual cost to be paid by Enterprise Products Operating, LLC
09/30/13		N/A	\$34,600			98%	138	N/A	0.09	2-795 AAC	Concrete Poles, Wood H-Frames	22	0.09	NA	NA	25 101(c)(5)(F)	Fort Bend Grand Parkway Toll Road Authority has agreed to pay up to \$98,500 in CIAC
10/31/13		N/A	\$55,400			98%	69	N/A	0.05	397 ACSR	Wood Poles	20, Street	0.05	NA	NA	25 101(c)(5)(F)	
02/28/14		N/A	\$330,000			0%	69	N/A	24.05	795 AAC 795 ACSR	Wood Poles, Steel Towers	22-180, Street, Substation Property	24.05	NA	NA	25 83(a)(3)	
01/31/14		N/A	\$546,000			0%	138	N/A	23.62	2-795 AAC 2-795 ACSR 2000 AAC	Wood H-Frames, Concrete Poles, Steel Poles, Steel Towers	150-745, Substation Property	23.62	NA	NA	25 83(a)(3)	
02/28/14		N/A	\$318,000			10%	69	N/A	13.06	795 AAC	Wood H-Frames, Concrete Poles, Steel Towers	10-556, Substation Property	13.06	NA	NA	25 83(a)(3)	
03/31/14		N/A	\$260,000			0%	138	N/A	20.36	795 AAC 2-795 ACSR 2000 AAC	Steel Towers, Steel Poles, Wood Poles	50-745, Substation Property	20.36	NA	NA	25 83(a)(3)	
03/31/14		N/A	\$9,118,000			0%	69	13800%	2.47	4-959.6 ACSS	Concrete Poles Steel Poles	10-40, Substation Property	2.47	NA	NA	25 101(c)(5)(B)	
04/30/14		N/A	\$7,367,000			0%	138, 345	N/A	2.32	2-959.6 ACSS 2-1433.6 ACSS	Steel Towers, Steel Poles, Concrete Poles	65-340, Substation Property	0.38	3-100	0.81	25 101(c)(5)(A)	
03/31/14		N/A	\$3,445,000			0%	138	N/A	5.37	795 AAC 795 ACSR 2-959.6 ACSS	Steel Towers, Concrete Poles	60-210	5.3	70-134	0.04	25 101(c)(5)(A), 25 101(c)(5)(C)	Actual cost to be paid by Seaway Crude Pipeline Company, LLC
03/31/14		N/A	\$671,000			0%	138	N/A	0.94	2-959.6 ACSS	Steel Towers, Concrete Poles	NA	NA	70-140	0.47	25 101(c)(5)(A)	New project. Actual cost to be paid by Seaway Crude Pipeline Company LLC.
04/30/14		N/A	\$1,933,000			0%	138	N/A	2.10	2-795 ACSR	Steel Towers	80-110, Substation	1.05	NA	NA	25 83(a)(2)	New incident.

AFFIDAVIT OF CONSENT AND NOTICE

THE STATE OF TEXAS §
 §
COUNTY OF HARRIS §

My name is Michael J. Pakeltis. I am employed by CenterPoint Energy Houston Electric, LLC (CenterPoint Energy) as the Director of the Transmission Operations Department. In this capacity, I am a duly authorized agent for CenterPoint Energy. I am of legal age, a resident of the State of Texas, County of Harris, and competent to make this Affidavit.


P.U.C. Subst. R. 25.83(c)(2) requires that proof of written consent be submitted in the form of an affidavit when consent of landowners is required pursuant to P.U.C. Subst. R. 25.101(c)(5). P.U.C. Subst. R. 25.83(c)(3)(A) requires that proof of notice be submitted in the form of an affidavit when direct mail notice is sent pursuant to P.U.C. Subst. R. 25.83(c)(3) to each required entity. Project No. 852 (LNGSTN Substation) is being submitted in the Construction Progress Report for July 2012, in accordance with P.U.C. Subst. R. 25.101(c)(5)(A). CenterPoint Energy has obtained the written consent of "all landowners of property crossed by the electric facilities", and CenterPoint Energy has provided direct mail notice to the required entities.

The facts as related in this affidavit are true and correct within Affiant's personal knowledge and belief.



Michael J. Pakeltis
Director, Transmission Operations
CenterPoint Energy

Sworn to and subscribed before me this 12 day of July, 2013.



Notary Public, State of Texas

My Commission Expires: 11-29-16

