




Control Number: 41089



Item Number: 189

Addendum StartPage: 0

GUADALUPE VALLEY ELECTRIC COOP., INC.
TRANSMISSION CONSTRUCTION PROGRESS REPORT

Public Utility Commission of Texas
Project No. 41089

for
SEPTEMBER, 2013

UBEV's Project Number	Project Name	Location (City/County)	Description	Initial Estimated Project Cost (\$)	Final Estimated Project Cost (\$)	% Variance	Percent Complete	Existing Voltage (kV)	Upgraded or New Voltage (kV)	Circuit Length (Miles)	Conductor Type & Size & Bundling	Structure Type(s)	Existing ROW Width (Feet)	Existing ROW Length (Miles)	New ROW Width (Feet)	New ROW Length (Miles)	Rule Section or PUC Control Number	Comments
GV03-12	Lindeneau Substation	Castro, De Witt County	New Substation with 1 - 20mVA PWT and four distribution circuits	2.3 Mill			100%	138kV										Construction Completed. Station Energized and Processing Invoices
GV04-12	Northam-west Substation	Northam, DeWitt County	New Substation with 1 - 20mVA PWT and three distribution circuits	2.5 Mill			100%	69kV										Construction Completed. Station Energized and Processing Invoices
GV05-12	Wilson Substation	La Verita, Wilson County	Add T-2 PWT, 40mVA	1.7 Mill			100%	138kV										Construction Completed. Station Energized and Processing Invoices
GV06-12	Smiley Substation	Gonzales	Rebuild and extend high side Bus. Add new 20mVA PWT and distribution bays	2.9 Mill			100%	69kV										Construction Completed. Station Energized and Processing Invoices
GV01-13	Gerónimo to McQueeney Rebuild and Conversion	Guadalupe	Rebuild and Convert Existing 69kV T-line to 138kV	5.0 Mill			20%	69	138	5.47	1192.5 ACSR	Concrete and Steel Mono-poles	Varies for 50 to 100 feet	5.47	50 to 80 feet	N/A		Working Easements, Line being designed. Materials on order and construction contracts being bid
GV02-13																		
GV03-13																		

2013 SEP 10 PM 12:31
FILED CLERK

189