



Control Number: 41089



Item Number: 193

Addendum StartPage: 0

Deep East Texas Electric Cooperative, Inc.
TRANSMISSION CONSTRUCTION PROGRESS REPORT
for
SEPTEMBER 2013

Public Utility Commission of Texas
Project No. **41089**

Description	Estimated or Actual Start Date	Finish Date (Construction Complete)	Date Enclosed if Applicable	Initial Estimated Project Cost (\$)	Final Estimated Project Cost (\$)	Final Actual Project Cost (\$)	Variance %	Percent Complete	Existing (KV)	Upgraded or New (KV)	Circuit Length (Miles)	Conductor Type and Size	Structure Type(s)	Existing ROW Length (Feet)	Existing ROW Length (Miles)	New ROW Length (Feet)	New ROW Length (Miles)	Rate Section or PUC Control Number	Comments
Section of 138KV Transmission line between Cheroke to Clark substations	12/01/09			6,733,152				0%	na	138	13.4	795 kcmil ACSR (Drake)	TU-1 single circuit	na	na	100	13.4	36180	Continue land survey process. Easement plans in process. Contact with landowners to negotiate easements has commenced.
Section of 138KV Transmission line to new Fairmont Substation	11/01/11			\$2,105,000 Trans. \$2,475,000 Subst.				0%	na	138	2.2	DC 795 kcmil ACSR (Drake)	TU-1 double circuit	na	na	100	2.2	39274	

2013 SEP 13 PM 3:06

193