



Control Number: 41089



Item Number: 211

Addendum StartPage: 0

**SOUTHWESTERN ELECTRIC POWER
CONSTRUCTION PROGRESS REPORT for
September 2013**

**Public Utility Commission of Texas
Project No. 41089**

Utility's Project Number	Project Name	Location (City/County)	Description	Estimated Start Date	Final Date (Contract Closeout)	Initial Estimated Project Cost (\$)	Final Estimated Project Cost (\$)	Final Actual Project Cost (\$)	% Variance	Percent Complete	Existing Voltage (KV)	Upgraded or New Voltage (KV)	Circuit Length (Miles)	Conductor Type & Size & Bundling	Structure Type(s)	Existing ROW Width (Feet)	Existing ROW Length (Miles)	New ROW Width (Feet)	New ROW Length (Miles)	Rule Section or PUC Control Number	Comments
41814337	Gean-Hooks 69KV Line Rebuild and Reconductor	Nash, Leary, HooksBowe	Rebuild Barn to Hooks 69 KV with 1272 ACSR capable of 738 KV operation but operated at 69 KV	12/04/12	11/01/13		7,892,100			75%	69KV		7.10 mi	1272 ACSR	Steel, Single Pole	varies	7.10 mi	n/a	n/a	Pursuant to Sub. Rule 25.101 (c) (9) (B) because of high load for summer	Build within existing easements. Lot clearance cost will be recovered from other HVDC owners.
39901	WEAHH HVDC SWEPCO	Thurs	Expand 345 KV station and install new bus, reactor, 5th harmonic filter, control building, trays and station equipment	7/23/2013	3/7/2015		\$10,056,000			0	345									Sub Rule 25.03 (a) (3)	Phase 1 of 2 for this project. Portion of stated cost will be recovered from other HVDC owners.
41817885	Valliant to NW Texas HVDC Texas Portion	Bowls	Construct new 345 KV double circuit capable transmission line from the Red River Crossing to the SWEPCO NW Texas Substation and necessary termination facilities at NW Texas	02/01/14	5/15/2015	\$69,641,000				0		345	44.22	954 ACSR	Steel, Single Pole			150	44.22	40885	Approved 08/30/13

2013 OCT -7 PM 4:08
PUBLIC UTILITY
FILING CLERK

Tall Water
Transmission Electric Power
400 West 15th Street, Suite 1500
Austin, TX 78701-1652
twater@swep.com