



Control Number: 41089



Item Number: 271

Addendum StartPage: 0

**SOUTHWESTERN ELECTRIC POWER
CONSTRUCTION PROGRESS REPORT for
December 2013**

**Public Utility Commission of Texas
Project No. 41089**

Utility Project Number	Project Name	Location (City/County)	Description	Estimated Actual Date	Finish Date (Contract Completion)	Date Brought Online	Initial Estimated Project Cost (\$)	Final Estimated Project Cost (\$)	Final Actual Project Cost (\$)	% Variance	Percent Complete	Existing or New (kV)	Upgraded or New (kV)	Circuit Length (Miles)	Conductor Type & Size & Spacing	Structure Type(s)	Existing ROW Width (feet)	Existing ROW Length (Miles)	New ROW Width (feet)	New ROW Length (Miles)	Rate Section or PUC Contract Number	Comments
41814337	Bent Hooks 69kV Reconductor	Nash, Lary, Hooka/Bowie	Rebuild Bent to Hooks 69 kV with 1272 ACSR capable of 138 kV operation but operated at 69 kV	12/04/12	11/01/13			7,592,100			75%	69kv		7.10 mi	1272 ACSR	Steel, Single Pole	varies	7.10 mi	n/a	n/a	Pursuant to Sub Rule 25.101 (c) (5) (B)	Ball within 1000 feet of existing structure because of high load for summer
36601	Wash HVDC SWEPCO	Titus	Expand 345 kV station and install new bus, reactor, 8th harmonic filter, control building, steps and station equipment	7/22/2013	3/1/2015			\$10,050,000			35%	345									Sub Rule 25.03 (b) (3)	Phase 1 of 2 for this project. Portion of stated cost will be recovered from other HVDC owners.
41617885	Valiant to NW Texas Project	Bowie	Construct new 345 kV double circuit capable transmission line from the Red River Crossing to the SWEPCO NW Texasline Substation and necessary termination facilities at NW Texasline	02/01/14	5/15/2015		\$89,641,000				0%		345	44.22	954 ACSR	Steel, Single Pole			150	44.22	40885	Approved 08/30/13

2013 DEC 16 PM 3:00
PUBLIC UTILITY COMMISSION
FILING CLERK