



Control Number: 41089



Item Number: 287

Addendum StartPage: 0

FEDERAL ELECTRIC COOP, INC.
TRANSMISSION CONSTRUCTION PROGRESS REPORT
 for
 June 2014

Public Utility Commission of Texas
 Project No. **41089**

Utility's Project Number	Project Name	Location (City/County)	Description	Estimated (or Actual) Start Date	Finish Date (Construction Complete)	Date Energized (If Applicable)	Initial Estimated Project Cost (\$)	Final Estimated Project Cost (\$)	Final Actual Project Cost (\$)	% Variance	Percent Complete	Existing Voltage (kV)	Upgraded or New Voltage (kV)	Circuit Length (Miles)	Conductor Type & Size & Bundling	Structure Type(s)	Existing ROW Width (feet)	Existing ROW Length (Miles)	New ROW Width (feet)	New ROW Length (Miles)	Roll Section or PUC Control Number	Comments
9703	138kV Reconductor	Williamson	Rebuild/Reconductor 2.6 miles of 138kV for bundled 795ACSR (400kV) with existing seamless.	02/01/14	05/29/14	05/29/14		3,000,000	2,700,000	-10%	100%	138	138	2.6	Bundled (2) 795ACSR	Steel	100	2.6	100	2.6	25 101 (c) (5) (B)	Rebuild 138kV line on existing alignment in existing easements.

Tony Perez
 Engineering Manager
 201 S Avenue F
 Johnson City, TX 78636
 Tony.Perez@pec.com

67:01 AM 61 JUN 41

42