



Control Number: 41089



Item Number: 66

Addendum StartPage: 0

**SOUTHWESTERN ELECTRIC POWER
CONSTRUCTION PROGRESS REPORT for
March 2013**

**Public Utility Commission of Texas
Project No. 41089**

Utility's Project Number	Project Name	Location (City/County)	Description	Estimated (or Actual) Start Date	Finish Date (or Estimated completion)	Date Estimated completion	Initial Estimated Project Cost (\$)	Final Estimated Project Cost (\$)	Final Actual Project Cost (\$)	% Variance	Percent Complete	Existing Voltage (kV)	Upgraded or New Voltage (kV)	Circuit Length (Miles)	Conductor Type & Size & Bundling	Structure Type(s)	Existing ROW Width (Feet)	Existing ROW Length (Miles)	New ROW Width (Feet)	New ROW Length (Miles)	Rule Section or PUC Control Number	Comments
40863021	Turk Texas Interconnect to NW Texas/Kana	Bowie	Complete 345 kV transmission line from crossing into Texas to the SWEP/CO NW Texas/Kana Substation, which completes a new 345 kV transmission line from the Turk Power Plant located in Arkansas.	01/15/12	08/31/12	08/28/12	5,907,935	6,820,000			100%	n/a	345	6.93 mi	2 X 954 ACSR	Steel, Single Pole	n/a	0.00 mi	150	6.93 mi	Docket No. 38838	Approved by PUCT on 9/2/2011
41814337	Barn-Hooks 69kV Line Rebuild and Reconductor	Nash, Leary, Hood/Bowie	Rebuild Barn to Hooks 69 kV with 1272 ACSR capable of 138 kV operation but operated at 69 kV	12/04/12	03/01/13			7,932,100			25%	69kv		7.10 mi	1272 ACSR	Steel, Single Pole	varies	7.10 mi	n/a	n/a	Pursuant to Sub Rule 25.101 (c) (5) (B)	Built within existing easements.

2013 MAR 25 PM 2:50

666