



Control Number: 41089



Item Number: 94

Addendum StartPage: 0

GUADALUPE VALLEY ELECTRIC COOP, INC.
TRANSMISSION CONSTRUCTION PROGRESS REPORT

Public Utility Commission of Texas
Project No. 41089

for
MAY, 2013

Utility's Project Number	Project Name	Location (City/County)	Description	Initial Estimated Project Cost (\$)	Final Estimated Project Cost (\$)	% Variance	Percent Complete	Existing Voltage (KV)	Upgraded or New Voltage (KV)	Circuit Length (Miles)	Conductor Type & Size & Bundling	Structure Type(s)	Existing ROW Width (Feet)	Existing ROW Length (Miles)	New ROW Width (Feet)	New ROW Length (Miles)	Rule Section or PUC Control Number	Comments
GV03-12	Lindenau Substation	Cuero, De Witt County	New Substation with 1 - 20mVA PWT and four distribution circuits	2.3 Mill			100%	138KV										Construction Completed Processing Invoices
GV04-12	Nordheim-west Substation	Nordheim, DeWitt County	New Substation with 1 - 20mVA PWT and three distribution circuits	2.5 Mill			100%	88KV										Construction Completed Processing Invoices
GV05-12	Wilson Substation	La Vernia, Wilson County	Add 1.2 PWT, 40mVA	1.7 Mill			100%	138KV										Construction Completed Processing Invoices
GV06-12	Smiley Substation	Gonzales	Rebuild and extend high side buss. Add new 20mVA PWT and distribution bays	2.9 Mill			98%	69KV										Installing washed rock and minor site work cleanup. Preparing for walk through final inspection
GV01-13	Gerontino to McQueney Rebuild and Conversion	Guadalupe	Rebuild and Convert Existing 69KV T-line to 138KV	5.0 Mill			5%	69	138	5.47	1182.5ACSR	Concrete and Steel Mono-poles	Varies for 50 to 100 feet	5.47	50 to 80 feet	N/A		Researching Easements, Working Easements on Farm Properties, Design Underway.
GV02-13																		
GV03-13																		

2013 MAY -8 PM 12:46