



Control Number: 42144



Item Number: 164

Addendum StartPage: 0

**Cross Texas Transmission
TRANSMISSION CONSTRUCTION PROGRESS REPORT
for
(07/2014)**

**Public Utility Commission of Texas
Project No. 42144**

Utility's Project Number	Project Name	Location (City/County)	Description	Estimated (or Actual) Start Date	Finish Date (Construction Complete)	Date Energized (If Applicable)	Initial Estimated Project Cost (\$)	Final Estimated Project Cost (\$)	Final Actual Project Cost (\$)	% Variance	Percent Complete	Existing Voltage (kV)	Updated or New Voltage (kV)	Circuit Length (Miles)	Conductor Type & Size & Bundling	Structure Type(s)	Existing ROW Width (Feet)	Existing ROW Length (Miles)	New ROW Width (Feet)	New ROW Length (Miles)	Rule Section or PUC Control Number	Comments
1140	Railhead Substation	Carron County	345 kV Switching Station	11/05/13	05/20/14	05/21/14	N/A	20,450,000			100%	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	25.83(3)	For interconnection of generators
1142	Railhead Addition	Carron County	345 kV Switching Station Addition	02/01/14			N/A	5,986,000			100%	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	25.83(3)	For interconnection of generators
1141	Gray Addition	Gray County	345 kV Switching Station Addition	04/15/14	05/16/14	05/16/14	N/A	3,072,000			100%	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	25.83(3)	For interconnection of generators
1620/ 1267	Control Center	Austin	Transmission Operations Control Center	05/01/14			N/A	7,350,000			100%	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	25.83(3)	For interconnection of generators

14 JUL 15 PM 2:55
FILING CLERK

CJT0814
Revised: 07/15/2014

Page 1 of 1

B. Camaron Friedman
Vice President
208 E 9th Street Suite 1750
Austin, TX 78701
cfriedm@supracor.com

164