



Control Number: 42144



Item Number: 225

Addendum StartPage: 0

Trinity Valley Electric Cooperative
TRANSMISSION CONSTRUCTION PROGRESS REPORT
for
September, 2014

Public Utility Commission of Texas
Project No. **42144**

Utility's Project Number	Project Name	Location (City/County)	Description	Estimated (or Actual) Start Date	Finish Date (Construction Complete)	Date Energized (If Applicable)	Initial Estimated Project Cost (\$)	Final Estimated Project Cost (\$)	Final Actual Project Cost (\$)	% Variance	Percent Complete	Existing Voltage (KV)	Upgraded or New Voltage (KV)	Circuit Length (Miles)	Conductor Type & Size & Bundling	Structure Type(s)	Existing ROW Width (Feet)	Existing ROW Length (Miles)	New ROW Width (Feet)	New ROW Length (Miles)	Rule Section or PUC Control Number	Comments
138196	Tahy to I-20	Kaufman	Transmission line to feed the new I-20 substation site	07/13/12			2,760,291				0%	na	138	3.45	795 kCM ACSR 26/7 Drake	TU-HDC Double Circuit			100	3.45	37442	Transmission Contractor On- Site/Construction Underway

2014 SEP 15 PM 2:43
PUBLIC UTILITY COMMISSION
FILING CLERK

TVECC0914
Revised 2013