


Control Number: 42144



Item Number: 248

Addendum StartPage: 0

Deep East Texas Electric Cooperative, Inc.
TRANSMISSION CONSTRUCTION PROGRESS REPORT

Public Utility Commission of Texas
Project No. **42144**

OCTOBER 2014

Utility's Project Number	Project Name	Location (City/County)	Description	Estimated (or Actual) Start Date	Finish Date (Construction Complete)	Date Energized (Applicable)	Initial Estimated Project Cost (\$)	Final Estimated Project Cost (\$)	Final Actual Project Cost (\$)	Variance %	Percent Complete	Existing Voltage (KV)	Upgraded or New Voltage (KV)	Circuit Length (Miles)	Conductor Type & Size & Bundling	Structure Type(s)	Existing ROW Length (Miles)	Existing ROW Width (Feet)	New ROW Length (Miles)	New ROW Width (Feet)	Rule Section or PUC Control Number	Comments
	Chiteno to Elsie 138 KV Transmission Line	Nacogdoches	Construction of 138KV Transmission line between Chiteno to Elsie substations	12/01/09			6,723,552	10,720,000			80%	na	138	13.4	705 kcmil ACSR (Drake)	TU-1 single circuit	na	100	13.4	100	38380	Initial budget was for 12.5 miles, and final circuit length will be 13.4 miles. Cost of right-of-way acquisition significantly higher than initial budget, and bids for right-of-way clearing much higher than initial budget.
	Fairmount	Sabine	Construction of 138KV Transmission line to new Fairmount Substation	11/01/11			\$2,106,000 Transm. \$2,475,000 Subst.				0%	na	138	2.2	DC 795 kcmil ACSR (Drake)	TU-1 double circuit	na	100	2.2	100	39274	

2014 OCT 15 AM 11:40
FILED

Brian Tomlinson
Power Engineers, Inc.
4100 INTERNATIONAL PLAZA
SUITE 520
FORT WORTH, TEXAS 76108
Brian.Tomlinson@powereng.com

248