



Control Number: 42144



Item Number: 86

Addendum StartPage: 0

**Cross Texas Transmission
TRANSMISSION CONSTRUCTION PROGRESS REPORT
for
(03/2014)**

**Public Utility Commission of Texas
Project No. 42144**

98

Utility's Project Number	Project Name	Location (City/County)	Description	Estimated (or Actual) Start Date	Final Date (Construction Complete)	Days Emergenced (if Applicable)	Initial Estimated Project Cost (\$)	Final Estimated Project Cost (\$)	Final Actual Project Cost (\$)	% Variance	Percent Complete	Existing Voltage (KV)	Upgraded or New Voltage (KV)	Circuit Length (Miles)	Conductor Type & Size & Bundling	Structure Type(s)	Existing ROW Width (Feet)	Existing ROW Length (Miles)	New ROW Width (Feet)	New ROW Length (Miles)	Rule Section or PUC Control Number	Comments
1140	Railhead Substation	Carson County	345 KV Switching Station	11/05/13			N/A	20,450,000			50%	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	25.83(3)	For interconnection of generators
1142	Railhead Addition	Carson County	345 KV Switching Station Addition	02/01/14			N/A	5,986,000			10%	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	25.83(3)	For interconnection of generators
1141	Gray Addition	Gray County	345 KV Switching Station Addition	04/15/14			N/A	3,072,000			0%	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	25.83(3)	For interconnection of generators

RECEIVED
14 APR 15 PM 3:23
PUBLIC UTILITY COMMISSION
FILING CLERK

B. Cameron Fraden
Vice President
202 E. 15th Street, Suite 1750
Arlington, TX 76010
cfraden@puc.texas.gov