



Control Number: 44019



Item Number: 191

Addendum StartPage: 0

WIND ENERGY TRANSMISSION TEXAS  
CONSTRUCTION PROGRESS REPORT  
for AUGUST 2015

Public Utility Commission of Texas  
Project No 44019

| Utility's Project Number | Project Name                   | Location (City/County) | Description                                                                                                               | Estimated (or Actual) Start Date | Finish Date (Construction Completion) | Date Energized (if Applicable) | Initial Estimated Project Cost (Total) | Final Estimated Project Cost (Total) | Final Actual Project Cost (Total) | % Variance | Percent Complete | Existing Voltage | Upgraded or New Voltage | Circuit Length (Miles) | Conductor Type & Size & Bundling | Structure Type(s) | Existing ROW Width (Feet) | Existing ROW Length (Miles) | New ROW Width (Feet) | New ROW Length (Miles) | Rule Section or PUC Control Number | Comments |
|--------------------------|--------------------------------|------------------------|---------------------------------------------------------------------------------------------------------------------------|----------------------------------|---------------------------------------|--------------------------------|----------------------------------------|--------------------------------------|-----------------------------------|------------|------------------|------------------|-------------------------|------------------------|----------------------------------|-------------------|---------------------------|-----------------------------|----------------------|------------------------|------------------------------------|----------|
| MSQ Creek IC             | Mesquite Creek Interconnection | Borden                 | Add line terminal in pre-existing bay for interconnection of 249MW wind farm at Long Draw Station                         | 09/29/14                         | 01/28/15                              | 01/28/15                       | \$ 1,741,000                           | \$ 1,601,000                         |                                   |            | 99               | 345              | n/a                     | n/a                    | n/a                              | n/a               | n/a                       | n/a                         | n/a                  | n/a                    | Sub Rule 25.83(e)(3)               |          |
| Sharyland                | Sharyland Interconnection      | Borden                 | Expand station footprint, add new bay and line terminal for Sharyland 345kV line into Long Draw Station                   | 10/21/14                         | 04/02/15                              |                                | \$ 2,782,000                           | \$ 2,803,000                         |                                   |            | 99               | 345              | n/a                     | n/a                    | n/a                              | n/a               | n/a                       | n/a                         | n/a                  | n/a                    | Sub Rule 25.83(e)(3)               |          |
| Wake Wind                | Wake Wind Interconnection      | Dickens                | Expand station footprint, add new bay and line terminal for interconnection of a 239.25MW wind farm at Cottonwood Station | 09/16/14                         | 03/11/15                              |                                | \$ 2,676,000                           | \$ 3,823,000                         |                                   |            | 99               | 345              | n/a                     | n/a                    | n/a                              | n/a               | n/a                       | n/a                         | n/a                  | n/a                    | Sub Rule 25.83(e)(3)               |          |
| Rattle                   | Rattlesnake I Interconnection  | Glasscock              | Complete ring bus and add new terminal for interconnection of a 200MW wind farm at Bearkat Station                        | 1/5/2015                         | 05/21/15                              | 05/29/15                       | \$ 2,712,000                           | \$ 2,461,000                         |                                   |            | 99               | 345              | n/a                     | n/a                    | n/a                              | n/a               | n/a                       | n/a                         | n/a                  | n/a                    | Sub Rule 25.83(e)(3)               |          |

2015 AUG 14 PM 1:46  
PUBLIC UTILITY COMMISSION  
FILING CLERK

RECEIVED

191