



Control Number: 44019



Item Number: 208

Addendum StartPage: 0

South Texas Electric Cooperative
TRANSMISSION CONSTRUCTION PROGRESS REPORT
for
August 2015

Public Utility Commission of Texas
Project No. 44019

Utility's Project Number	Project Name	Location (City/County)	Description	Estimated (or Actual) Start Date	Finish Date (Construction Complete)	Date Energized (if Applicable)	Initial Estimated Project Cost (\$)	Final Estimated Project Cost (\$)	Final Actual Project Cost (\$)	Variance %	Percent Complete	Existing Voltage (KV)	Ungraded or New Voltage (KV)	Circuit Length (Miles)	Conductor Type & Size & Bundling	Structure Type(s)	Existing ROW Width (Feet)	Existing ROW Length (Miles)	New ROW Width (Feet)	New ROW Length (Miles)	Rule Section or PUC Control Number	Comments
712-2213	Tilden to Revella	McMullen & LaSalle	48 Miles 138KV transmission line	1/1/2015			\$41,800,000.00				2.00%		138	48	795 ACSR	Single pole			100	48	41785	ROW Acquisition continues
714-2021	Darevang9 to ElCumpo	Wharton	rebuild existing 69KV line with 795ACSR(14.1 Miles)	6/1/2014				\$5,335,000.00			14.00%	69	69	14.1	795 ACSR	Single Pole	50	14.1	50	14.1	25 101-(c)(5)(B)(i)	Final 2.18 mile section between Darevang 69KV and Darevang 138KV stations nearly complete
713-2105	Magill to Tenants	Matagorda	rebuild existing 69KV line with double circuit 795ACSR(6 miles)	8/1/2014				\$4,125,000.00			95.00%	69	138/69	5	795ACSR	Single Pole	50	5	100	5	25 101-(c)(5)(C)	Construction is completed, cleanup ongoing. 138KV line will energize Sept 1, 2015
713-2046	East Rio Hondo - Central	Cameron	rebuild existing 138KV transmission line (26.6 miles)	1/5/2015				\$15,900,000.00			35.00%	138	138	26.6	795ACSS	Single Pole	50	26.6	50	26.6	25 101-(c)(5)(B)(i)	Construction is completed, cleanup ongoing. 138KV line will energize Sept 1, 2015

2015 AUG 19 AM 9:28
PUBLIC UTILITY COMMISSION
FILING CLERK

208