



Control Number: 44019



Item Number: 31

Addendum StartPage: 0

SAMI HOUSTON ELECTRIC COOPERATIVE, INC.
TRANSMISSION CONSTRUCTION PROGRESS REPORT for
FEBRUARY 2015

Public Utility Commission of Texas
Project No. 44019

Utility Project Number	Project Name	Location (City/County)	Description	Estimated or Actual Start Date	Final Date	Date Energized or Anticipated	Level Estimated Cross Cost	Final Estimated Project Cost	Final Actual Project Cost	Variance	Percent Complete	Existing Voltage (KV)	Upgraded Voltage (KV)	Circuit Length (Miles)	Conductor Type	Structure Type	Existing ROW Width (feet)	Existing ROW Length (feet)	New ROW Width (feet)	New ROW Length (feet)	Rate Section or PUC Control Number	Comments
W.O. 1182140	Entero 138 KV Transmission Line Dkt 34850	Liberty	New 138 KV transmission line at the end of Entero 82	09/01/09	Full 2012		\$881,331 Transmission			0	0%	na	138	1.96	795 kcmil ACSR 267 "Drake"	Single pole, 70-90 ft, steel/concrete	na	na	100	1.96	34850	ROW acquisition plan and construction schedule being developed
	PS40	Park	New 138 KV transmission line from PS40 Substation	8/11/12	12/1/14					25%		N/A	138	0.34	795 kcmil ACSR 267 "Drake"	Single pole, 70- steel/concrete	na	na	100	0.34	\$25,833 \$25,101.C	Project delayed
W.O. 1412801	Loce Bayou 138 KV Transmission Line	Liberty	New 138 KV double circuit transmission line tapped off Entero Transmission Line 870	5/1/17	12/31/17		\$16,040,370 to \$17,089,166			0%		N/A	138	9.08 to 9.47	795 kcmil ACSR 267 "Drake"	Single pole, 65-115 ft, steel/concrete	100	9.08 to 9.47	100	9.08 to 9.47	43847	Filed CCM Amendment application on 12-18-14

2015 FEB 13 PM 2:02
PUBLIC UTILITIES COMMISSION
FILING CLERK

Aaron Wagnor
Power Engineers, Inc.
4100 INTERNATIONAL PLAZA
SUITE 320
FORT WORTH, TEXAS 76109
Aaron.Wagnor@powereng.com

31