



Control Number: 44019



Item Number: 63

Addendum StartPage: 0

Utility's Project Number	Project Name	Location (City/County)	Description	Estimated (or Actual) Start Date	Final Date (Construction Complete)	Date Energized (if Applicable)	Initial Estimated Project Cost (\$)	Final Estimated Project Cost (\$)	Final Actual Project Cost (\$)	% Variance	Percent Complete	Existing Voltage (kV)	Upgraded Voltage (kV)	Circuit Length (Miles)	Conductor Type & Size & Bundling	Structure Type(s)	Existing ROW Width (Feet)	Existing ROW Length (Miles)	New ROW Width (Feet)	New ROW Length (Miles)	Rule Section or PUC Control Number	Comments
	Cheno to Etile 138 kV Transmission Line	Macglochkes	Continuation of 138kV Transmission line between Cheno to Etile substations	12/01/09	01/21/15		6,733,532	10,720,000	8,833,654	-17%	100%	na	138	13.4	705 kcmil ACSR (Draw)	TU-1 single circuit	na	na	100	13.4	36360	Initial budget was for 12.5 miles, and final circuit length will be 13.4 miles. Cost of right-of-way acquisition higher than initial budget, and higher than initial budget.
	Fairmount	Sabine	Continuation of 138kV Transmission line to new Fairmount Substation	11/01/11			\$2,108,000 (\$2,470,000 Sabal)				0%	na	138	2.2	DC 795 kcmil ACSR (Draw)	TU-1 double circuit	na	na	100	2.2	36274	

FILED
MAR 18 AM 11:11
CLERK OF DISTRICT COURT
JULIA A. GIBSON, CLERK
JULIA A. GIBSON, CLERK

Brian Tomlinson
Power Engineers, Inc.
400 INTERNATIONAL PLAZA
SUITE 320
FORT WORTH, TEXAS 76109
Brian.Tomlinson@powereng.com

63

Company Name	Deep East Texas Electric Cooperative, Inc.
Company Project Number (as reported to ERCOT)	N/A
Project Name (as reported to ERCOT)	Fairmont