



Control Number: 45515



Item Number: 303

Addendum StartPage: 0

45515

HOUSTON COUNTY ELECTRIC COOPERATIVE, INC.
TRANSMISSION CONSTRUCTION PROGRESS REPORT for
DECEMBER 2016

Utility's Project Number	Project Name	Location (City/Country)	Description	Estimated or Actual Start Date	Finish Date (Contract Completion)	Date Energized or Auction	Initial Estimated Project Cost	Final Estimated Project Cost	Variance %	Percent Constructed	Existing Voltage (KV)	Upgraded or New Voltage (KV)	Circuit Length (Miles)	Conductor Type & Size & Barefoot	Structure Type(s)	Existing ROW Length (Miles)	Existing ROW Length (Feet)	New ROW Length (Feet)	New ROW Length (Miles)	Rule Section or PUC Control Number	Comments	
W O #1455221	Mustang Prairie to Weidon 138 KV Transmission Line Dkt 45247	Houston County	New 138 KV Transmission line from existing H-CEC Mustang Prairie Substation to the new H-CEC Weidon Substation	09/07/16	09/31/16		\$15,526,000 T-Line \$3,418,000 Substation		0	0	na	138	13.62	795 Kcmil ACSR 257 "Diaker"	Single pole, 65-115 ft. steel/concrete	na	na	100	13.62	45247	CCN Amendment Final Order Issued by PUCT on 7-20-16. ROW procurement in progress.	

2016 DEC 15 AM 10:46
PUBLIC UTILITY COMMISSION
RECEIVED
FILING CLERK