



Control Number: 45515



Item Number: 46

Addendum StartPage: 0

WIND ENERGY TRANSMISSION TEXAS
CONSTRUCTION PROGRESS REPORT
for MARCH 2016

Public Utility Commission of Texas
Project No 45515

Utility's Project Number	Project Name	Location (City/County)	Description	Estimated (or Actual) Start Date	Finish Date (Construction Complete)	Date Energized (if Applicable)	Initial Estimated Project Cost (Total)	Final Estimated Project Cost (Total)	Final Actual Project Cost (Total)	% Variance	Percent Complete	Existing Volts	Upgraded or New Volts	Circuit Length (Miles)	Conductor Type & Size	Structure Type(s)	Existing ROW Width (Feet)	Existing ROW Length (Miles)	New ROW Width (Feet)	New ROW Length (Miles)	Rule Section or PUC Control Number	Comments	
P	Wake Wind Interconnection	Dickens	Expand station footprint, add new bay and line terminal for interconnection of a 259.25MW wind farm at Cottonwood Station	09/16/14	03/11/15		\$ 2,676,000	\$ 3,964,000			99	345	n/a	n/a	n/a	n/a	n/a	n/a	n/a	n/a	n/a	Sub Rule 25.83(e)(3)	
Reactors	Reactive Power Project	Borden, Dickens, Glasscock	Expand station footprint at Long Draw and Sand Bluff Stations, install 2 variable reactors at Long Draw, Replace an existing reactor at Cottonwood with a variable reactor, install variable reactor, install reactor removed from Cottonwood at Sand Bluff	11/02/15	09/07/16		\$ 14,100,000	\$ 14,100,000			47	345	n/a	n/a	n/a	n/a	n/a	n/a	n/a	n/a	n/a	Sub Rule 25.83(e)(3)	

RECEIVED
2016 MAR -9 PM 1:17
PUBLIC UTILITY COMMISSION
FILING CLERK