



Control Number: 47927



Item Number: 170

Addendum StartPage: 0

HOUSTON COUNTY ELECTRIC COOPERATIVE, INC
TRANSMISSION CONSTRUCTION PROGRESS REPORT for
JUNE 2018

Public Utility Commission of Texas
Project No. 47927

170

Project Name	County	Project Description	Estimated Start Date	Finish Date	Date Energized	Initial Estimated Project Cost	Final Estimated Project Cost	Final Actual Project Cost	% Variance	Percent Complete	Existing Voltage (kV)	Upgraded or New Voltage (kV)	Circuit Length (Miles)	Conductor Type & Size & Bundling	Structure Type(s)	Existing ROW Width (Feet)	Existing ROW Length (Feet)	New ROW Width (Feet)	New ROW Length (Feet)	Rule Section or PUC Control Number	Comments
W. O. # 47927	Houston County	New 138 kV transmission line from existing HCEC Muskogean Prairie Substation to the new HCEC Weldon Substation	08/01/16	10/31/18		\$15,326,800 T Line \$3,418,000 Substation				0	na	138	13.62	795 kcmil ACSR 336 "Drake"	Single pole 65- ft 6.2- steel/concrete	na	na	na	na	45247	CCN Amendment Final Order Issued by PUCT on 7.20.16. ROW procurement complete. ROW clearing complete.

2018 JUL 15 PM 4:39
FILED
CLERK

