



Control Number: 47927



Item Number: 340

Addendum StartPage: 0

LONE STAR TRANSMISSION, LLC
MONTHLY CONSTRUCTION PROGRESS December 2018

Public Utility Commission of Texas
Project No. 47927

Utility's Project Number	Project Name	Location (City/County)	Description	Estimated (or Actual) Start Date	Finish Date (Construction Complete)	Date Energized (if Applicable)	Initial Estimated Project Cost (Total)	Final Estimated Project Cost (Total)	Final Actual Project Cost (Total)	# of Mileage	Percent Complete	Existing Voltage	Upgraded or New Voltage	Circuit Length (Miles)	Conductor Type & Size & Bundling	Structure Type(s)	Existing ROW Width (Feet)	Existing ROW Length (Miles)	New ROW Width (Feet)	New ROW Length (Miles)	Rule Section or PUC Control Number	Comments
LST2018001	Dublin Restoration	Erath County	The repair and reconstruction of a transmission facility due to emergency	1/2/2018	1/14/2018	1/14/2018		\$5 000 000	\$4 811 714	-0.19386	100%	345	345	2	2x342-1590 "Falcon" ACSS/TW	Steel and pre-stressed span concrete poles	100	1	N/A	N/A	25 101(c)	Actual cost information included
LST2018002	Eastland County Gallopup Migration	Eastland County	Transmission Line Maintenance: add spacer-damper devices and air flow spacers on a portion of Lone Star Transmission's Segment F on the West Shackleford to Sam Switch/Navarro 345KV lines	7/1/18	7/31/18	NA		\$1 200 000	\$1 173,449	-2%	100%	345	345	14.60	2x342-1590 "Falcon" ACSS/TW	Pre-stressed span concrete poles	Vanes	7.30	N/A	N/A	25 101(c)	Actual cost information included

RECEIVED
2018 DEC 14 AM 10:59
PUBLIC UTILITY COMMISSION
FILING CLERK