



Control Number: 47927



Item Number: 347

Addendum StartPage: 0

SAM HOUSTON ELECTRIC COOPERATIVE, INC
TRANSMISSION CONSTRUCTION PROGRESS REPORT for
DECEMBER 2018

Public Utility Commission of Texas
Project No 47927

Utility's Project Number	Project Name	Location (City/County)	Description	Estimated or Actual Start Date	Finish Date (Anticipated Completion)	Date Energized (Anticipated)	Initial Estimated Project Cost	Final Estimated Project Cost	Final Actual Project Cost	Percent Complete	Existing Voltage (KV)	Upgraded or New Voltage (KV)	Circuit Length (Miles)	Conductor Type & Size & Bundling	Structure Type(s)	Existing ROW Width (Feet)	Existing ROW Length (Miles)	New ROW Width (Feet)	New ROW Length (Miles)	Rule Section or PUC Control Number	Comments
W O 1192140	Enstor 138 kV Transmission Line Dkt 34650	Liberty	New 138 kV transmission line at the end of Entergy Transmission Line 82	TBD	TBD		\$981 531 T-Line			0	na	138	1.96	795 kmil ACSR 26/7 "Drake"	Single pole 70-90 ft steel/concrete	na	na	100	1.96	34650	ROW acquisition plan and construction schedule being developed
TBD	PS40	Polk	New 138 kV transmission line from Entergy Transmission line to new PS40 Substation	TBD	TBD		\$216 150 T-Line			0%	na	138	0.68	795 kmil ACSR 26/7 "Drake"	Single pole 70-90 ft steel/concrete	na	na	100	0.34	§25 B3 §25 101 C	Project delayed
W O 1412801	Luce Bayou 138 kV Transmission Line	Liberty	New 138 kV double circuit transmission line tapped off Entergy Transmission Line 870	5/1/17	12/31/17		\$5 640 260 Substation \$10 500 110 T-Line			0%	na	138	18.94	795 kmil ACSR 26/7 "Drake"	Single pole, 85-115 ft steel/concrete	100	9.47	100	0.00	43847	Construction complete cleanup in progress project close out in progress energization anticipated Q1 2018

PUBLIC UTILITY COMMISSION
 FILING CLERK
 2018 DEC 17 PM 1:45
 RECEIVED

347