



Control Number: 47927



Item Number: 363

Addendum StartPage: 0

GOLDEN SPREAD ELECTRIC COOPERATIVE
TRANSMISSION CONSTRUCTION PROGRESS REPORT
DECEMBER 2018

Public Utility Commission of Texas
Project No **47927**

Utility's Project Number	Project Name	Location (City/County)	Description	Estimated (or Actual) Start Date	Finish Date (Construction Complete)	Date Energized (If Applicable)	Initial Estimated Project Cost (\$)	Final Estimated Project Cost (\$)	Final Actual Project Cost (\$)	% of Project Value	Percent Complete	Existing Voltage (KV)	Upgraded or New Voltage (KV)	Circuit Length (Miles)	Conductor Type & Size & Function	Structure Type(s)	Existing ROW Width (Feet)	Existing ROW Length (Miles)	New ROW Width (Feet)	New ROW Length (Miles)	Rule Section or PUC Control Number	Comments
CCEC17001	Enterprise Pipeline Service Midstream Pump Station	Rural/Concho County	Tap existing 69 kV transmission line and construct 0.85 mile extension to provide service to Enterprise Pipeline pump station. Underbuild existing distribution line	02/08/19	01/08/19			913,000			0%	69	n/a	0.85	#40 ACSR Penguin conductor Single	Replace existing wood distribution structures with 95 wood monopole structures	20	0.85	40	0.85	25.1016(X)5(B)(4)	

2019 JAN 15 AM 10:01

PUBLIC UTILITY COMMISSION
FILING CLERK