

Control Number: 49066



Item Number: 102

Addendum StartPage: 0

## WIND ENERGY TRANSMISSION TEXAS CONSTRUCTION PROGRESS REPORT for April 2019

Utility's Project Number	Project Name	Location (City/County)	Description	Estimated (or Actual) Start Date	Finish Date (Construction Complete)	Date Energized (if Applicable)	Initial Estimated Project Cost (Total)	Final Estimated Project Cost (Total)	Final Actua Project Cost (Total)	% Variance	Percent Complete	Existing Voltage	Upgraded or New Voltage	Circuit Length (Miles)	Conductor Type & Size & Bundling	Structure Type(s)	Existing ROW Width (Feet)	Existing ROW Length (Miles)	New ROW Width (Feet)	New ROW Length (Miles)	Rule Section or PUC Control Number	Comments
Farmland	Long Draw Substation Farmland Expansion	Borden County	Expand Long Draw station footprint to add Bay 7 to allow connection of a 345 kV line coming from Sharyland's "Farmland" station	06/05/18		10/26/18	\$ 3,130,000				99	345	n/a	n/a	n/a	n/a	n/a	n/a	n/a	n/a	Sub Rule 25 83(a)(3)	
SSVT	All-Substation SSVT Addition	Borden, Dickens, Martin, Glasscock Counties	Add two sets of three Station Service Voltage Transformer units to each of WETT's six 345 kV stations (36 in total)	07/24/18			\$ 8,700,000				99	345	n/a	n/a	n/a	n/a	n/a	n/a	n/a	n/a	Sub Rule 25 83(a)(3)	Energized facilities at Sand Bluff 12/17/18, at Bearkat 12/29/18, at Grelton 2/2/19, at Faraday 2/13/19, at Long Draw 2/23/19, and at Cottonwood 3/13/19
Segment 1 ROW Improvement	Right-Of-Way Reinforcement for Segment 1	Dickens, Kent, & Scurry	Repair and stabilize the Segment 1 ROW road	11/19/18			\$ 550,000		\$ 416,0	50	100	345	n/a	n/a	n/a	n/a	160	76	160	76	Sub Rule 25.83(a)(3)	
Segment 5 ROW Improvement	Right-Of-Way Reinforcement for Segment 5	Borden, Howard, & Glasscock Counties	Repair and stabilize the Segment 5 ROW road	3/18/19			\$ 409,200				5	345	n/a	n/a	n/a	n/a	160	73	160	73	Sub. Rule 25 83(a)(3)	

PUDER FILING CLERK